

# বাংলাদেশ পানি উন্নয়ন বোর্ড

Project Management Office  
Climate-Resilient Integrated Southwest  
Project for Water Resources Management  
(CRISP-WRM), BWDB, Dhaka.  
email: bwdb.pd.crisp@gmail.com



প্রকল্প ব্যবস্থাপনা দপ্তর  
গোপালগঞ্জ জেলার টুঙ্গিপাড়া-কোটালীপাড়া উপজেলার  
জলাবদ্ধতা নিরসনে সমন্বিত পানি সম্পদ ব্যবস্থাপনা  
বাস্তবায়ন প্রকল্প, বাপাউবো, ঢাকা।  
email: bwdb.pd.crisp@gmail.com

স্মারক নং-পিএমও/ ২২৪৬

তারিখঃ ২৮/০৭/২০২৫ইং

বরাবর  
সিনিয়র সিস্টেম এনালিস্ট  
কেন্দ্রীয় আইসিটি পরিদপ্তর  
বাংলাদেশ পানি উন্নয়ন বোর্ড  
পানি ভবন, ৭২, গ্রীন রোড, ঢাকা-১২০৫।

বিষয়ঃ উন্নয়ন কর্মসূচিভূক্ত ২০২৫-২৬ অর্থবছরের বার্ষিক ক্রয় পরিকল্পনা বাপাউবো'র ওয়েবসাইটে প্রকাশের জন্য প্রেরণ প্রসঙ্গে।

সূত্রঃ কন্ট্রাক্ট অ্যান্ড প্রকিউরমেন্ট সেল, বাপাউবো, ঢাকা এর স্মারক নং- ৪২.০১.০০০০.০০০.০০৫.১৬.০০০১.২০.৭৬; তারিখঃ ২৪ জুলাই ২০২৫ খ্রিঃ।

উপর্যুক্ত বিষয় ও সূত্রের আলোকে, উন্নয়ন কর্মসূচিভূক্ত “গোপালগঞ্জ জেলার টুঙ্গিপাড়া কোটালীপাড়া উপজেলার জলাবদ্ধতা নিরসনে সমন্বিত পানি সম্পদ ব্যবস্থাপনা বাস্তবায়ন প্রকল্প” এর ২০২৫-২৬ অর্থবছরের বার্ষিক ক্রয় পরিকল্পনা বাপাউবো'র ওয়েবসাইটে প্রকাশের নিমিত্ত প্রয়োজনীয় ব্যবস্থা গ্রহণের অনুরোধ করা হলো।

সংযুক্তিঃ ২০২৫-২৬ অর্থবছরের বার্ষিক ক্রয় পরিকল্পনার কপি।

(মোহাম্মদ আবু বকর সিদ্দিক ভূঁইয়া)  
প্রকল্প পরিচালক  
CRISP-WRM  
বাপাউবো, ঢাকা।

অনুলিপি অবগতির জন্য প্রেরণ করা হলো :

- ১। তত্ত্বাবধায়ক প্রকৌশলী, কন্ট্রাক্ট অ্যান্ড প্রকিউরমেন্ট সেল, বাংলাদেশ পানি উন্নয়ন বোর্ড, ঢাকা।
- ২। নির্বাহী প্রকৌশলী, বিশেষায়িত বিভাগ, IDWRM-KT, CRISP-WRM, বাপাউবো, গোপালগঞ্জ।
- ৩। নির্বাহী প্রকৌশলী, গোপালগঞ্জ পানি উন্নয়ন বিভাগ, বাপাউবো, গোপালগঞ্জ।
- ৪। অফিস কপি।

## Annual Procurement Plan of Works for the Financial year 2025-26 of CRISP-WRM Project

Ministry / Division : Ministry Water Resources.

Budget: Development

Agency : Bangladesh Water Development Board.

Procuring Entity Name & Code : Executive Engineer, Specialized Division, CRISP-WRM, BWDB, Gopalganj.

Project / Programme Name & Code : Climate-Resilient Integrated Southwest Project for Water Resources Management [ADB Loan No: 4440-BAN] & Code: 224384200

| Package No                | Description of Procurement Package WORKS                                                                                                                                                                                                                    | Unit | Quantity | Procurement Method & Type | Contract Approving Authority | Source of Funds | Estd. Cost in Lakh TK. | Time Code for Process | Advertise Prequel (if applicable) | Invite/ Advertise Tender | Tender Opening | Tender Evaluation | Approval to Award | Notification of Award | Signing of Contract | Total time to Contract Signature | Time for Completion of Contract |
|---------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------|----------|---------------------------|------------------------------|-----------------|------------------------|-----------------------|-----------------------------------|--------------------------|----------------|-------------------|-------------------|-----------------------|---------------------|----------------------------------|---------------------------------|
| 1                         | 2                                                                                                                                                                                                                                                           | 3    | 4        | 5                         | 6                            | 7               | 8                      | 9                     | 10                                | 11                       | 12             | 13                | 14                | 15                    | 16                  | 17                               | 18                              |
| TP-KEX-01                 | Re-excavation of 7 no khals (Gunapara, Gobra/Sutar, Kadar, Pachuria, Sunakur, Gabvita)                                                                                                                                                                      | Km   | 22.70    | OCB/OTM & NCT             | ADG                          | GOB & PA        | 1127.53                | Planned Dates         | N/A                               | 1-Dec-25                 | 29-Dec-25      | 12-Jan-26         | 26-Jan-26         | 2-Feb-26              | 2-Mar-26            |                                  | 30-Mar-28                       |
|                           |                                                                                                                                                                                                                                                             |      |          |                           |                              |                 |                        | Planned Days          | N/A                               | 0                        | 28             | 14                | 14                | 7                     | 28                  | 91                               | 759                             |
|                           |                                                                                                                                                                                                                                                             |      |          |                           |                              |                 |                        | Actual Dates          | N/A                               | -                        | -              | -                 | -                 | -                     | -                   | -                                | -                               |
| TP-KEX-10                 | Re-excavation of 25 no khals (Gabor beel, Khanar par, Ebadat khar bari-Bachu sheikh bari, Dola beel, Mohisar, Rupa hati branch, Dhulorujir, Doapura khal-1, Kochu, Aria, Barsha para, Nawdanga, Bhanger, Bhanger branch, Chaprail, Kata, Basa hari, Guadna) | Km   | 37.43    | OCB/OTM & NCT             | PD                           | GOB & PA        | 692.93                 | Planned Dates         | N/A                               | 1-Dec-25                 | 29-Dec-25      | 12-Jan-26         | 26-Jan-26         | 2-Feb-26              | 2-Mar-26            |                                  | 30-Mar-28                       |
|                           |                                                                                                                                                                                                                                                             |      |          |                           |                              |                 |                        | Planned Days          | N/A                               | 0                        | 28             | 14                | 14                | 7                     | 28                  | 91                               | 759                             |
|                           |                                                                                                                                                                                                                                                             |      |          |                           |                              |                 |                        | Actual Dates          | N/A                               | -                        | -              | -                 | -                 | -                     | -                   | -                                | -                               |
| RJK-DRG-05                | Dredging of 10 km Ghagor River (From Ghaghor Bazar to Radhagongj)                                                                                                                                                                                           | Km   | 10.00    | OCB/OTM & NCT             | PD                           | GOB & PA        | 915.21                 | Planned Dates         | N/A                               | 15-Nov-25                | 13-Dec-25      | 27-Dec-25         | 10-Jan-26         | 17-Jan-26             | 14-Feb-26           |                                  | 30-Mar-28                       |
|                           |                                                                                                                                                                                                                                                             |      |          |                           |                              |                 |                        | Planned Days          | N/A                               | 0                        | 28             | 14                | 14                | 7                     | 28                  | 91                               | 775                             |
|                           |                                                                                                                                                                                                                                                             |      |          |                           |                              |                 |                        | Actual Dates          | N/A                               | -                        | -              | -                 | -                 | -                     | -                   | -                                | -                               |
| SB-PIO-NEW-06 - 07        | Construction of 3 no new Surface Drainage Outlet.                                                                                                                                                                                                           | Nos  | 3.00     | OCB/OTM & NCT             | PD                           | GOB & PA        | 157.41                 | Planned Dates         | N/A                               | 1-Mar-26                 | 15-Mar-26      | 29-Mar-26         | 12-Apr-26         | 19-Apr-26             | 17-May-26           |                                  | 30-Mar-28                       |
|                           |                                                                                                                                                                                                                                                             |      |          |                           |                              |                 |                        | Planned Days          | N/A                               | 0                        | 14             | 14                | 14                | 7                     | 28                  | 77                               | 683                             |
|                           |                                                                                                                                                                                                                                                             |      |          |                           |                              |                 |                        | Actual Dates          | N/A                               | -                        | -              | -                 | -                 | -                     | -                   | -                                | -                               |
| SBT-OCB (1-10) / Multiple | Soil Boring Test for Different Structures.                                                                                                                                                                                                                  | Each | 246.00   | Shopping/RFQ & NCT        | PD                           | GOB & PA        | 36.90                  | Planned Dates         | N/A                               | 1-Jan-26                 | 15-Jan-26      | 29-Jan-26         | 12-Feb-26         | 19-Feb-26             | 19-Mar-26           |                                  | 20-Jun-27                       |
|                           |                                                                                                                                                                                                                                                             |      |          |                           |                              |                 |                        | Planned Days          | N/A                               | 0                        | 14             | 14                | 14                | 7                     | 28                  | 77                               | 458                             |
|                           |                                                                                                                                                                                                                                                             |      |          |                           |                              |                 |                        | Actual Dates          | N/A                               | -                        | -              | -                 | -                 | -                     | -                   | -                                | -                               |
| TP-DRG-01-03              | Dredging of Chandkathi Khal km 0.00 to km 8.00.                                                                                                                                                                                                             | Km   | 8.00     | OCB/OTM & NCT             | ADG                          | GOB & PA        | 1721.23                | Planned Dates         | N/A                               | 15-Nov-25                | 13-Dec-25      | 27-Dec-25         | 10-Jan-26         | 17-Jan-26             | 14-Feb-26           |                                  | 30-Mar-28                       |
|                           |                                                                                                                                                                                                                                                             |      |          |                           |                              |                 |                        | Planned Days          | N/A                               | 0                        | 28             | 14                | 14                | 7                     | 28                  | 91                               | 775                             |
|                           |                                                                                                                                                                                                                                                             |      |          |                           |                              |                 |                        | Actual Dates          | N/A                               | -                        | -              | -                 | -                 | -                     | -                   | -                                | -                               |
| TP-DRG-04-07              | Dredging of Borni Baor from km 0.000 to km 5.625.                                                                                                                                                                                                           | Km   | 6.625    | OCB/OTM & NCT             | DG                           | GOB & PA        | 2631.82                | Planned Dates         | N/A                               | 1-Feb-26                 | 1-Mar-26       | 15-Mar-26         | 29-Mar-26         | 5-Apr-26              | 3-May-26            |                                  | 30-Mar-28                       |
|                           |                                                                                                                                                                                                                                                             |      |          |                           |                              |                 |                        | Planned Days          | N/A                               | 0                        | 28             | 14                | 14                | 7                     | 28                  | 91                               | 697                             |



| Package No    | Description of Procurement Package WORKS                                                                                                                                                                                                                                                                                                                                                                                     | Unit | Quantity | Procurement Method & Type | Contract Approving Authority | Source of Funds | Estd. Cost in Lakh TK. | Time Code for Process | Advertise Prequel (if applicable) | Invite/ Advertise Tender | Tender Opening | Tender Evaluation | Approval to Award | Notification of Award | Signing of Contract | Total time to Contract Signature | Time for Completion of Contract |
|---------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------|----------|---------------------------|------------------------------|-----------------|------------------------|-----------------------|-----------------------------------|--------------------------|----------------|-------------------|-------------------|-----------------------|---------------------|----------------------------------|---------------------------------|
| 1             | 2                                                                                                                                                                                                                                                                                                                                                                                                                            | 3    | 4        | 5                         | 6                            | 7               | 8                      | 9                     | 10                                | 11                       | 12             | 13                | 14                | 15                    | 16                  | 17                               | 18                              |
|               |                                                                                                                                                                                                                                                                                                                                                                                                                              |      |          |                           |                              |                 |                        | Actual Dates          | N/A                               | -                        | -              | -                 | -                 | -                     | -                   | -                                | -                               |
| SMO/Survey-01 | Survey/study, Investigation and data collection work (Including Pre work & post survey of Earth work with Bathymetric & topographic Survey) for Rexcavation & River Dredging of 78 nos khals Ino Baor & Ino River in connection with Tarail-Pachuria, Satla-Bagda, Ramshil-Kafulabari & Rajoir-Kotalipara Sub-Project under IDWRM-KT, CRISP-WRM Project under Specialized Division, BWDB, Gopalganj during the year 2024-25. | Each | 6969.0   | OCB/OTM & NCT             | PD                           | GOB & PA        | 89.98                  | Planned Dates         | N/A                               | 25-Aug-25                | 8-Sep-25       | 22-Sep-25         | 6-Oct-25          | 13-Oct-25             | 10-Nov-25           |                                  | 29-Feb-28                       |
|               |                                                                                                                                                                                                                                                                                                                                                                                                                              |      |          |                           |                              |                 |                        | Planned Days          | N/A                               | 0                        | 14             | 14                | 14                | 7                     | 28                  | 77                               | 841                             |
|               |                                                                                                                                                                                                                                                                                                                                                                                                                              |      |          |                           |                              |                 |                        | Actual Dates          | N/A                               | -                        | -              | -                 | -                 | -                     | -                   | -                                | -                               |

 28/07/25

(Md. Safiqul Islam Sheikh)  
Executive Engineer  
Specialized Division,  
IDWRM-KT  
BWDB, Gopalganj

Approved

 28/07/25  
(Md. Abu Baker Siddique Bhuiyan)  
Project Director  
IDWRM-KT & CRISP (WRM)  
BWDB, Dhaka.

## Annual Procurement Plan of Goods for the Financial year 2025-26 of CRISP-WRM Project

Ministry / Division : Ministry Water Resources.

Budget: Development

Agency : Bangladesh Water Development Board.

Procuring Entity Name & Code : Executive Engineer, Specialized Division, CRISP-WRM,BWDB, Gopalganj.

Project / Programme Name & Code : Climate-Resilient Integrated Southwest Project for Water Resources Management [ADB Loan No: 4440-BAN] & Code: 224384200

| Package No              | Description of Procurement Package WORKS                                                                                                  | Unit | Quantity | Procurement Method & Type | Contract Approving Authority | Source of Funds | Estd. Cost in Lakh TK. | Time Code for Process | Advertise Prequel (if applicable) | Invite/ Advertise Tender | Tender Opening | Tender Evaluation | Approval to Award | Notification of Award | Signing of Contract | Total time to Contract Signature | Time for Completion of Contract |
|-------------------------|-------------------------------------------------------------------------------------------------------------------------------------------|------|----------|---------------------------|------------------------------|-----------------|------------------------|-----------------------|-----------------------------------|--------------------------|----------------|-------------------|-------------------|-----------------------|---------------------|----------------------------------|---------------------------------|
| 1                       | 2                                                                                                                                         | 3    | 4        | 5                         | 6                            | 7               | 8                      | 9                     | 10                                | 11                       | 12             | 13                | 14                | 15                    | 16                  | 17                               | 18                              |
| PMO-Computer-01,02 & 03 | Procurement of computer,blaptop, colour printer, colour photocopier, A3 scanner, document scanner, photocopier, projector with screen etc | Nos  | 102.00   | OCB/OTM & NCT             | PD                           | GOB & PA        | 108.10                 | Planned Dates         | N/A                               | 1-Nov-25                 | 15-Nov-25      | 29-Nov-25         | 13-Dec-25         | 20-Dec-25             | 17-Jan-26           |                                  | 20-Jun-26                       |
|                         |                                                                                                                                           |      |          |                           |                              |                 |                        | Planned Days          | N/A                               | 0                        | 14             | 14                | 14                | 7                     | 28                  | 77                               | 154                             |
|                         |                                                                                                                                           |      |          |                           |                              |                 |                        | Actual Dates          | N/A                               | -                        | -              | -                 | -                 | -                     | -                   | -                                | -                               |
| PMO-Furniture-01        | Office furniture for PMO & SMOS                                                                                                           | Nos  | 160.00   | OCB/OTM & NCT             | PD                           | GOB & PA        | 27.25                  | Planned Dates         | N/A                               | 1-Nov-25                 | 15-Nov-25      | 29-Nov-25         | 13-Dec-25         | 20-Dec-25             | 17-Jan-26           |                                  | 20-Jun-26                       |
|                         |                                                                                                                                           |      |          |                           |                              |                 |                        | Planned Days          | N/A                               | 0                        | 14             | 14                | 14                | 7                     | 28                  | 77                               | 154                             |
|                         |                                                                                                                                           |      |          |                           |                              |                 |                        | Actual Dates          | N/A                               | -                        | -              | -                 | -                 | -                     | -                   | -                                | -                               |

*(Signature)*  
28/07/25

(Md. Safiqul Islam Sheikh)  
Executive Engineer  
Specialized Division,  
IDWRM-KT  
BWDB, Gopalganj

**Approved**

*(Signature)*  
28/07/25  
(Md. Abu Baker Siddique Bhuiyan)  
Project Director  
IDWRM-KT & CRISP (WRM)  
BWDB, Dhaka.

## Annual Procurement Plan of Works for the Financial year 2025-26 of CRISP-WRM Project

Ministry / Division : Ministry Water Resources.

Budget: Development

Agency : Bangladesh Water Development Board.

Procuring Entity Name & Code : Executive Engineer, Gopalganj WD Division, BWDB, Gopalganj.

Project / Programme Name & Code : Climate-Resilient Integrated Southwest Project for Water Resources Management [ADB Loan No: 4440-BAN] & Code: 224384200

| Package No | Description of Procurement Package WORKS | Unit | Quantity | Procurement Method & Type | Contract Approving Authority | Source of Funds | Estd. Cost in Lakh TK. | Time Code for Process | Advertise Prequel (if applicable) | Invite/ Advertise Tender | Tender Opening | Tender Evaluation | Approval to Award | Notification of Award | Signing of Contract | Total time to Contract Signature | Time for Completion of Contract |
|------------|------------------------------------------|------|----------|---------------------------|------------------------------|-----------------|------------------------|-----------------------|-----------------------------------|--------------------------|----------------|-------------------|-------------------|-----------------------|---------------------|----------------------------------|---------------------------------|
| 1          | 2                                        | 3    | 4        | 5                         | 6                            | 7               | 8                      | 9                     | 10                                | 11                       | 12             | 13                | 14                | 15                    | 16                  | 17                               | 18                              |
| TP-KEX-06  | Re-excavation of 6 no khal.              | Km   | 17.61    | OCB/OTM & NCT             | PD                           | GOB & PA        | 631.94                 | Planned Dates         | N/A                               | 1-Jan-26                 | 29-Jan-26      | 12-Feb-26         | 26-Feb-26         | 5-Mar-26              | 2-Apr-26            |                                  | 1-Apr-28                        |
|            |                                          |      |          |                           |                              |                 |                        | Planned Days          | N/A                               | 0                        | 28             | 14                | 14                | 7                     | 28                  | 91                               | 730                             |
|            |                                          |      |          |                           |                              |                 |                        | Actual Dates          | N/A                               | -                        | -              | -                 | -                 | -                     | -                   | -                                | -                               |
| TP-KEX-07  | Re-excavation of 14 no khal.             | Km   | 22.28    | OCB/OTM & NCT             | PD                           | GOB & PA        | 605.15                 | Planned Dates         | N/A                               | 1-Jan-26                 | 29-Jan-26      | 12-Feb-26         | 26-Feb-26         | 5-Mar-26              | 2-Apr-26            |                                  | 1-Apr-28                        |
|            |                                          |      |          |                           |                              |                 |                        | Planned Days          | N/A                               | 0                        | 28             | 14                | 14                | 7                     | 28                  | 91                               | 730                             |
|            |                                          |      |          |                           |                              |                 |                        | Actual Dates          | N/A                               | -                        | -              | -                 | -                 | -                     | -                   | -                                | -                               |
| SB-KEX-15  | Re-excavation of 12 no khal.             | Km   | 36.57    | OCB/OTM & NCT             | PD                           | GOB & PA        | 742.79                 | Planned Dates         | N/A                               | 1-Jan-26                 | 29-Jan-26      | 12-Feb-26         | 26-Feb-26         | 5-Mar-26              | 2-Apr-26            |                                  | 1-Apr-28                        |
|            |                                          |      |          |                           |                              |                 |                        | Planned Days          | N/A                               | 0                        | 28             | 14                | 14                | 7                     | 28                  | 91                               | 730                             |
|            |                                          |      |          |                           |                              |                 |                        | Actual Dates          | N/A                               | -                        | -              | -                 | -                 | -                     | -                   | -                                | -                               |
| SB-KEX-16  | Re-excavation of 4 no khal.              | Km   | 17.86    | OCB/OTM & NCT             | PD                           | GOB & PA        | 689.48                 | Planned Dates         | N/A                               | 1-Jan-26                 | 29-Jan-26      | 12-Feb-26         | 26-Feb-26         | 5-Mar-26              | 2-Apr-26            |                                  | 1-Apr-28                        |
|            |                                          |      |          |                           |                              |                 |                        | Planned Days          | N/A                               | 0                        | 28             | 14                | 14                | 7                     | 28                  | 91                               | 730                             |
|            |                                          |      |          |                           |                              |                 |                        | Actual Dates          | N/A                               | -                        | -              | -                 | -                 | -                     | -                   | -                                | -                               |

8

| Package No               | Description of Procurement Package WORKS                        | Unit | Quantity | Procurement Method & Type | Contract Approving Authority | Source of Funds | Estd. Cost in Lakh TK. | Time Code for Process | Advertise Prequel (if applicable) | Invite/ Advertise Tender | Tender Opening | Tender Evaluation | Approval to Award | Notification of Award | Signing of Contract | Total time to Contract Signature | Time for Completion of Contract |
|--------------------------|-----------------------------------------------------------------|------|----------|---------------------------|------------------------------|-----------------|------------------------|-----------------------|-----------------------------------|--------------------------|----------------|-------------------|-------------------|-----------------------|---------------------|----------------------------------|---------------------------------|
| 1                        | 2                                                               | 3    | 4        | 5                         | 6                            | 7               | 8                      | 9                     | 10                                | 11                       | 12             | 13                | 14                | 15                    | 16                  | 17                               | 18                              |
| SB-KEX-17                | Re-excavation of 12 no khal.                                    | Km   | 39.51    | OCB/OTM & NCT             | PD                           | GOB & PA        | 723.02                 | Planned Dates         | N/A                               | 1-Jan-26                 | 29-Jan-26      | 12-Feb-26         | 26-Feb-26         | 5-Mar-26              | 2-Apr-26            |                                  | 1-Apr-28                        |
|                          |                                                                 |      |          |                           |                              |                 |                        | Planned Days          | N/A                               | 0                        | 28             | 14                | 14                | 7                     | 28                  | 91                               | 730                             |
|                          |                                                                 |      |          |                           |                              |                 |                        | Actual Dates          | N/A                               | -                        | -              | -                 | -                 | -                     | -                   | -                                | -                               |
| BK-KEX-22                | Re-excavation of 4 no khal.                                     | Km   | 21.00    | OCB/OTM & NCT             | PD                           | GOB & PA        | 533.31                 | Planned Dates         | N/A                               | 6-Feb-26                 | 6-Mar-26       | 20-Mar-26         | 3-Apr-26          | 10-Apr-26             | 8-May-26            |                                  | 7-May-28                        |
|                          |                                                                 |      |          |                           |                              |                 |                        | Planned Days          | N/A                               | 0                        | 28             | 14                | 14                | 7                     | 28                  | 91                               | 730                             |
|                          |                                                                 |      |          |                           |                              |                 |                        | Actual Dates          | N/A                               | -                        | -              | -                 | -                 | -                     | -                   | -                                | -                               |
| SB-WCS (Boatpass)-New-12 | Construction of Boroivita Water Control Structure Cum Boatpass. | No   | 1.00     | OCB/OTM & NCT             | PD                           | GOB & PA        | 999.32                 | Planned Dates         | N/A                               | 6-Feb-26                 | 6-Mar-26       | 20-Mar-26         | 3-Apr-26          | 10-Apr-26             | 8-May-26            |                                  | 7-May-28                        |
|                          |                                                                 |      |          |                           |                              |                 |                        | Planned Days          | N/A                               | 0                        | 28             | 14                | 14                | 7                     | 28                  | 91                               | 730                             |
|                          |                                                                 |      |          |                           |                              |                 |                        | Actual Dates          | N/A                               | -                        | -              | -                 | -                 | -                     | -                   | -                                | -                               |
| TP-RBP-CHTL-03           | River Bank Protection Work at Chitolia km 0.000 to km 0.660     | m    | 660.00   | OCB/OTM & NCT             | DG                           | GOB & PA        | 2612.27                | Planned Dates         | N/A                               | 18-Dec-25                | 15-Jan-26      | 29-Jan-26         | 12-Feb-26         | 19-Feb-26             | 19-Mar-26           |                                  | 18-Mar-28                       |
|                          |                                                                 |      |          |                           |                              |                 |                        | Planned Days          | N/A                               | 0                        | 28             | 14                | 14                | 7                     | 28                  | 91                               | 730                             |
|                          |                                                                 |      |          |                           |                              |                 |                        | Actual Dates          | N/A                               | -                        | -              | -                 | -                 | -                     | -                   | -                                | -                               |
| TP-RBP-CHTL-04           | River Bank Protection Work at Chitolia km 0.660 to km 1.200.    | m    | 540.00   | OCB/OTM & NCT             | DG                           | GOB & PA        | 2551.41                | Planned Dates         | N/A                               | 18-Dec-25                | 15-Jan-26      | 29-Jan-26         | 12-Feb-26         | 19-Feb-26             | 19-Mar-26           |                                  | 18-Mar-28                       |
|                          |                                                                 |      |          |                           |                              |                 |                        | Planned Days          | N/A                               | 0                        | 28             | 14                | 14                | 7                     | 28                  | 91                               | 730                             |
|                          |                                                                 |      |          |                           |                              |                 |                        | Actual Dates          | N/A                               | -                        | -              | -                 | -                 | -                     | -                   | -                                | -                               |

Approved

(Md. Abu Baker Siddique Bhuiyan)  
Project Director  
IDWRM-KT & CRISP (WRM)  
BWDB, Dhaka.

27.7.2025  
(সি. এম. রেফাত জামিল)  
নির্বাহী প্রকৌশলী  
সোপালপাড়া পানি উন্নয়ন বিভাগ  
বাগাইচোবা, সোপালপাড়া