

2008-09
ADPSL-m-29

Government of the People's Republic of Bangladesh
Ministry of Planning

Implementation Monitoring and Evaluation Division

PROJECT/PROGRAMME COMPLETION REPORT : IMED 04/2003 (Revised)

A. PROJECT/PROGRAMME DESCRIPTION :

01. Name of the Project/Programme : Protection of Handloom Enriched Betil and Enayetpur Bazar Areas from the Erosion of Jamuna River in Upazilla-Belkuchi & Chowhali, District-Sirajganj.
02. Administrative Ministry/Division : Water Resources.
03. Executing Agency : Sirajganj O & M Division, BWDB, Sirajganj.
04. Location of the Project : Upazilla-Belkuchi & Chowhali, Dist. Sirajganj.
05. Objective of the Project : To prevent the erosion of lands on the right bank of Jamuna River.
06. Estimated Cost : 3139.00

(In lakh Taka)

	Original	Latest Revised
(a) Total	3139.00	-
(b) Taka	3139.00	-
(c) Foreign Currency	-	-
(d) Project Aid	-	-
(e) RPA	-	-

07. Date of Approval :

PCP	DPP
-----	-----
- (a) Original : 18-06-2001
- (b) Latest Revised : 11-03-2008
08. Implementation Period :

	Date of Commencement	Date of Completion
(a) Original	2000-2001	2008-2009
(b) Latest Revised	-	-
(c) Actual	-	-

09. Financing Arrangement (Source-wise) : GOB
- 9.1 Status of Loan/Grant
- a) Foreign Financing : -

Source (s)	Currency as per Agreement	Amount in US\$ (Million)	Nature (Loan/Grant/supplier's credit)	Date of Agreement	Date of Effectiveness	Date of Closing	
						Original	Revised
1	2	3	4	5	6	7	8
Not Applicable							

b) GOB :

(In Lakh Taka)

	Total amount	Loan	Grant	Cash Foreign Exchange
	1	2	3	4
Not Applicable				

9.2 Utilization of Project Aid/Programme Aid : (Source wise)

(In million)

Source (s)	Total Amount		Actual Expenditure		Unutilized Amount	
	In USS	In Local Currency	In USS	In Local Currency	In USS	In Local Currency
1	2	3	4	5	6	7
GOB	-	3139.00	-	3053.15	-	61.90

9.3 Re-imbursible Project Aid/Programme Aid (RPA) :

(In lakh Taka)

RPA Amount		Amount Spent	Amount Claimed	Amount Re-imbursed	Remarks
As per PP	As per Agreement				
1	2	3	4	5	6
Not Applicable					

B. IMPLEMENTATION POSITION

01. Implementation Period :

Implementation Period as per PP		Actual Implementation period	Time Over-run (% of original implementation period)	Remarks
Original	Latest Revised			
1	2	3	4	5
2000-2001 to 2003-2004	2000-2001 to 2008-2009	2000-2001 to 2008-2009	125%	-

02. Cost of the Project/Programme :

(in lakh Taka)

Description	Estimated Cost		Actual expenditure	Cost over-run (% of original cost)	Remarks
	Original	Latest revised			
1	2	3	4	5	6
Total	3139.00	-	3053.15		
Taka	3139.00	-	3053.15		
PA	-	-	-	-	

03. Project/Programme Personnel :

Sanctioned strength as per PP	Manpower employed during execution	Status of the existing manpower			Manpower Employed	
		Manpower requirement for O & M as per PP	Existing manpower for O & M	Others		
1	2	3	4	5	Male	Female
Officer (s)	-	-	4	-	-	-
Staff (s)	-	-	13	-	-	-
Total :	-	-	17	-	-	-

04. Training of Project/Programme Personnel (Foreign/Local) :

Field of Training/Study/tour/workshop/Seminar etc.	Provision as per PP		Actual		Remarks
	Number of person	Man-months	Number of person	Man-months	
1	2	3	4	5	6
a. Foreign	-	-	-	-	-
b. Local	-	-	-	-	-

05. Component-wise Progress (As per latest approved PP) :

(In Lakh Taka)

Items of work (as per PP)	Unit	Target (as per PP)		Actual Progress		Reasons for deviation (#)
		Financial	Physical (Quantity)	Financial	Physical (Quantity)	
1	2	3	4	5	6	7
a) Revenue Component						
b) Capital Component						
(i) Land acquisition (3.83 hac)	Ha.	10.50	3.83 Ha.	-	-	
(ii) Construction of Solid Spur (02 nos)	No	1989.50	02 nos.	1964.22	02 nos.	
(iii) Construction of 03 nos X-dam.	Nos.	610.00	03 nos	610.00	03 nos.	
(iv) River Dredging work	L.S	50.00	1 item	50.00	1 item	
(v) O & M during construction	L.S	479.00	1 item	428.93	1 item	
Total =		3139.00		3053.15		

06. Information regarding Project/Programme Director (s) :

Name & Designation with pay Scale	Full time	Part time	Responsible for more than one project	Date of		Remarks
				Joining	Transfer	
1	2	3	4	5	6	7
01. Mr. Mohammed Ali Superintending Engineer Bogra O & M Circle, BWDB, Bogra.	Full time	-	Yes	25-01-2000	18-12-2000	
02. Mr. Rafiqul Kader Superintending Engineer Bogra O & M Circle, BWDB, Bogra.	Full time	-	Yes	18-12-2000	31-07-2003	
03. Mr. Md. Samsul Alam Talukder Superintending Engineer Bogra O & M Circle, BWDB, Bogra.	Full time	-	Yes	31-07-2003	18-07-2007	
04. Mr. Shek Abdul Momin Superintending Engineer Bogra O & M Circle, BWDB, Bogra.	Full time	-	Yes	18-07-2007	31-08-2008	
05. Mr. Md. Afzal Hossain Superintending Engineer Bogra O & M Circle, BWDB, Bogra.	Full time	-	Yes	31-08-2008	To date	

07. Procurement of Transport (in Nos) :

Type of transport	Number as per P.P	Procured with date	Transferred to Transport pool with date	Transferred to O & M with date	Condemned/damaged with date	Remarks
1	2	3	4	5	6	7
Car	-	-	-	-	-	
Jeep	-	-	-	-	-	
Microbus	-	-	-	-	-	
Minibus	-	-	-	-	-	
Bus	-	-	-	-	-	
Pick-up	-	-	-	-	-	
Truck	-	-	-	-	-	
Motor Cycle	-	-	-	-	-	
By Cycle	-	-	-	-	-	
Speed Boat	-	-	-	-	-	
Launch	-	-	-	-	-	
Others with name	-	-	-	-	-	

08. Procurement of Goods, Work and Consultancy Services :

081 Goods & Works of the Project/Programme costing above Tk. 200.00 lakh and Consultancy above Tk. 100.00 lakh.

Description of procurement (goods/works/consultancy) as per bid document	Tender/Bid/Proposal Cost (in crore Taka)		Tender/Bid/Proposal		Date of completion of works/services and supply of goods	
	As per PP	Contracted value	Invitation date	Contract signing /L.C opening date	As per contract	Actual
1	2	3	4	5	6	7
Construction of Solid Spurs : 2 nos.	1989.50	1270.72	25-05-1999	17-11-1999	30-06-2002	31-07-2002

8.2 Use of Project/Programme Consultant (s) (Foreign/Local) :

Name of the Field	Approved man month		Actual man month utilised	Remarks
	As per PP	As per contract		
1	2	3	4	5
a) Foreign :	N/A	-	-	-
b) Local :	N/A	-	-	-

09. Construction/Erection/Installation Tools & Equipment :

Description of items	Quantity (as per PP)	Quantity procured with date	Transferred to O & M with date	Disposed off as per rule with date	Balance	Remarks
1	2	3	4	5	6	7
..... N/A						

C. FINANCIAL AND PHYSICAL PROGRAMME :

01. (a) Original and revised schedule as per PP :

(In Lakh Taka)

Financial Year	Financial provision & physical target as per original PP				Financial provision & physical target as per latest revised PP			
	Total	Taka	P.A	Physical %	Total	Taka	P.A	Physical %
1	2	3	4	5	6	7	8	9
2000-2001	-	-	-	100%	-	-	-	-
2007-2008	3128.50	3128.50	-	-	-	-	-	-
2008-2009	10.50	10.50	-	100%	-	-	-	-

01. (b) Revised ADP allocation and progress :

(In lakh Taka)

Financial year	Revised Allocation & target				Taka release	Expenditure & physical progress			
	Total	Taka	P.A	Physical %		Total	Taka	P.A	Physical %
1	2	3	4	5	6	7	8	9	10
2007-08	639.00	639.00	-	100%	639.00	639.00	639.00	-	100%
2008-09	2500.00	2500.00	-	-	2500.00	2414.15	2414.15	-	-

✓

D. ACHIEVEMENT OF OBJECTIVES OF THE PROJECT/PROGRAMME :

objectives as per PP	Actual achievement	Reasons for shortfall, if any
(a) To prevent the erosion of riparian lands on the right bank of Jamuna river from northern part of Betil area & southern part & Enayetpur and part area of Koijuri.	Erosion of riparian lands on the right bank of Jamuna river from Northern part of Betil area to southern part of Enayetpur and part area of Koijuri have been prevented.	-
(b) To protect Betil Enayetpur and Koijuri semi urban and urban areas and Town builtup from major damages and cumulative destruction.	Betil, Enayetpur and Kaijuri semi urban and urban areas have been protected from major damages and cumulative destruction.	-
(c) To safeguard of exiting Bramaputra Right Embankment (BRE) and vast arable lands potential to agricultural Production as wall as valuable huge handloom industries.	Existing Brahmaputra Right Embankment (BRE) and vest arable lands protection to agricultural production as well as valuable huge handloom industries have been protected from the erosion of the river Jamuna.	-
(d) To reduce environmental degradation due to river erosion in Betil and Enayetpur areas.	Reduced environmental degradation due to river erosion in Betil and Enayetpur areas.	-

E. BENEFIT ANALYSIS**01. Annual Out-put :**

Items of out -put	Unit	Estimated quantity expected at full capacity	actual quantity of out-put during the 1st year of operation at full capacity (or during, real production for newly completed project/programme).
Not needed because it is a project for making liability/arrear payment against the physical works executed for construction of spurs at Betil and Enayetpur.			

02. Cost/Benefit :

Item	Estimated	Actual
(1) Benefit cost ratio of the project/programme		
(i) Financial	Not assessed	Not assessed
(ii) Economic	Not assessed	Not assessed
(2) Internal Rate of Return		
(i) Financial	Not assessed	Not assessed
(ii) Economic	Not assessed	Not assessed

03. Please give reasons for shortfall, if any, between the estimated and actual benefit :


F. MONITORING AND AUDITING

01. Monitoring :

Name & designation of the inspecting official	Date of Inspection	Identified Problems	Recommendations
1	2	3	4
(a) Ministry/Agency :			
(b) IMED :	10-08-2009		
(c) Others : (Please specify)			

02. Auditing during and after Implementation :

2.1. Internal Audit :

Period of Audit	Date of submission of Audit Report	Major findings/objections	Whether objections resolved or not.
1	2	3	4
Nil			

2.2. External Audit :

Audit period	Date of submission of Audit Report	Major findings/objections	Whether objections resolved or not.
1	2	3	4
2000-2001	06-09-2001	ঠিকাদারের চলতি বিলের বিপরীতে হস্ত রশিদের মাধ্যমে মোট ২৯,২৫,৪৬,০০০/- টাকা অগ্রিম পরিশোধ করিয়া বিল গুলি চূড়ান্ত করার ব্যবস্থা না নেওয়ায় অডিট কার্য ব্যাহত। নিবাহী প্রকৌশলী, পণ্ডর বিভাগ, পাউবো, সিরাজগঞ্জ এর ২০০০-২০০১ আর্থিক সনের হিসাব ২২-০৭-২০০১ হইতে ০১-০৮-২০০১ইং তারিখ পর্যন্ত স্থানীয়ভাবে নিরীক্ষাকালে বগুড়া (ব্যাংক) আঞ্চলিক হিসাব কেন্দ্র এ রক্ষিত মাসিক হিসাব, ঠিকাদার লেজার, ক্যাশ বুক ও বিল ভাউচার পর্যালোচনায় দেখা যায় যে, বিভিন্ন উন্নয়নমূলক কাজ যেমন যমুনা নদীর ভাঙ্গন থেকে মেঘাই বাজার, শুভগাছা, সিমলা, এনায়েতপুর, বেতিলা ইত্যাদি এলাকা রক্ষার জন্য স্পার নির্মাণ কাজে ঠিকাদারদের চলতি বিলের বিপরীতে মোট ২৯,২৫,৪৬,০০০/- টাকা রশিদের মাধ্যমে অগ্রিম পরিশোধ করা হইয়াছে। র্যাক অফিস কর্তৃক সরবরাহকৃত বিস্তারিত বিবরণ সংযুক্ত (পরিশিষ্ট “ক” দ্রষ্টব্য)। বিল গুলি চূড়ান্ত না হওয়ায় ঐ গুলির নিরীক্ষা করা যায় নাই। অথচ কার্যাদেশের সময় সীমা মোতাবেক কাজ শেষ হওয়ার তারিখ অনেক আগেই শেষ হইয়া গিয়াছে এবং কাজের দরপত্র মূল্য ৩২,২৪,৩০,৬৪৩/- টাকার অধিক মোট ৪০/- (চল্লিশ) কোটি টাকা জুন/২০০১ পর্যন্ত বরাদ্দ পাওয়া গিয়াছে (কপি সংযুক্ত)। কি কারণে বিল গুলি চূড়ান্ত না করিয়া চলতি বিলের বিপরীতে হস্ত রশিদের মাধ্যমে এত বিপুল পরিমাণ টাকা অগ্রিম পরিশোধ করা হইল তাহা অডিটকে অবহিত করিতে অনুরোধ করা হইলে নিবাহী প্রকৌশলী তাৎক্ষণিক জবাবে জানান যে, তহবিলের অপ্রতুলতার দরুন বিল সমূহ ফয়সালা করা সম্ভব হয় নাই হেতু দাখিলকৃত বিলের উপর হস্ত রশিদের মাধ্যমে অগ্রিম প্রদান করা হইয়াছে। যাহা বিল ফয়সালাকালীন সময়ে সমন্বয় করা হইবে। জবাব সন্তোষজনক নহে। যে সকল স্পার নির্মাণ ও সংশ্লিষ্ট কাজের বিপরীতে উক্ত অগ্রিম টাকা পরিশোধ করা হইয়াছে তাহার গৃহীত দরপত্র মূল্য ৩২,২৪,৩০,৬৪৩/- টাকা। যাহার বিপরীতে ৪০ (চল্লিশ) কোটি টাকা বরাদ্দ পাওয়া গিয়াছে। তদুপরি কাজ গুলি সম্পাদনের মেয়াদও দীর্ঘদিন পূর্বেই শেষ হইয়া যাওয়া সত্ত্বেও কাজ গুলি শেষ না করিয়া দীর্ঘায়িত করিয়া প্রকল্প ব্যয় বৃদ্ধির সুযোগ সৃষ্টি করা হইতেছে এবং ৩০-০৬-২০০১ তারিখ পর্যন্ত ঠিকাদারের বিলের মোট পরিমাণ হইয়াছে ৪৯,১৫,৭৪,৪৬৬/- টাকা যাহা দরপত্র মূল্যের চেয়ে ১৬,৯১,৪৩,৮১৭/- টাকা বেশী। বিবরণী সংযুক্ত “খ” দ্রষ্টব্য। ইহাতে প্রতীয়মান হয় যে বিভাগীয় কর্তৃপক্ষ ঠিকাদারের সহিত যোগ সাজসে আর্থিক সুবিধা লাভের জন্য কাজ বিলম্বিত করিয়া ঠিকাদারের বিল গুলি চূড়ান্ত করা হইতেছে না। অতএব, এই অনিয়মের জন্য দায়-দায়িত্ব নিরূপণ পূর্বক দায়ী ব্যক্তি/ব্যক্তিগণের বিরুদ্ধে বিধি মোতাবেক ব্যবস্থা গ্রহণ করা আবশ্যিক।	Not resolved

G. DESCRIPTIVE REPORT

The Project area is located in Belkuchi & Chowhali Upazilla under Sirajganj District. It is about 30.00km away to the south from Sirajganj District Town. The project is located on the right bank of the River Jamuna. Betil and Enayetpur situated on the right bank of the river jamuna are historical place in Sirajganj district. This area is one of the most famous for Handloom in Bangladesh. At present huge quantity grameen check cloths are being produced here which is one of the exporting goods from Bangladesh and most accepted in the International market. There are many School, Colleges. madrasa, specially historical Betil High school. Enayetpur Bazar, Sirajganj check Industries and 1000 bed modern Khaja Yunus (R:) Memorial Hospital, Medical College, Nursing Training Institute in the project area.

Erosion at Betil & Enayetpur areas took serious turn requiring immediate implementation of river training work. On that situation, on the demand of people of Betil & Enayetpur town areas and on the strong recommendation of the then Member of Parliament of Belkuchi & Chowhali and personal initiative of the then hon'ble Minister for Water Resources, the Govt of the Peoples Republic of Bangladesh, BWDB took necessary steps for implementation of priority works in the project area. Being instructed from the policy makers of the Government and BWDB, the field officials of BWDB based on available engineering datas and the then present river morphology prepared a sub-project proposal at an estimated cost of Tk. 997.08 lac under the title যমুনা নদীর ভাঙ্গন হইতে তাঁত শিল্প সমৃদ্ধ বেতিল ও এনায়েতপুর বাজার এলাকা সংরক্ষন উপ-প্রকল্প, which was consequently included in the River Bank Protection and Developmetn and Town Protection Project (3rd Phase). In this cluster project provision was kept for construction of 2 nos Solid Spurs at Betil and Enayetpur under the above stated sub-Project head. Cost estimate at Tk. 997.08 lac was prepared on the basis of typical design of conventional spur and incorporated in the sub-project included in River Bank Protection and Development and Town Protection Project (3rd Phase). Based on 1998 morphology of the river approved design vide drawing nos NZ/BRE-4 (c) 4093, NZ/BRE-4 (c) 4094 & NZ/BRE-4 (c) 4095 date 01-12-1998 were prepared but physical work could not be taken up during FY 1998-99 due to various unexpected shortfalls and setbacks prevailed in implementation of the Project. Unprecedented floods of 1998 made remarkable morphological changes of the river in stretch of Project area causing increased depth and widening of the channel, which confirmed in post flood situation bathymetric survey. Designs of both the spurs were reviewed and modified on the basis of the updated survey on 05-12-1999 (1st Revision). Based on modified designs and the then Circle Schedule of Rates revised estimate was prepared and accordingly tenders were invited on 25-05-2000 (tender no. 06/1999-2000). Evaluated lowest responsive tenderers contract amount stood at Tk. 1799.16 lac for both the spurs, which was much higher than the amount proposed in the project proforma. Due to ensuing monsoon and rising water level in the Jamuna River, physical work could not be taken up before flood of 2000. After 2000 floods, remarkable changes were noticed when fresh bathymetric survey was made, which warranted further revision of the approved designs (2nd Revision) and it was done accordingly. In the second revision approved design recommendation was made for excavation of a 5 km long Diversion Canal to facilitate construction works of the spurs by diverting natural flow of the channel in adjoining upstream of Betil and also caused changes of location of spurs and increase in shank length, But in the field condition, it was not possible to dirvert huge natural flow by

৭

excavation of diversion canal, accordingly decision was taken to stop channel flow by construction of 3 nos X-dams at 5 km upstream of Betil location and revision of the approved designs was made vide drawing nos NWZ/4 (c)-4240 date 01-02-2001 (3rd Revision). 3rd Revision of the approved design caused remarkable increase of quantity in some tendered items including appearing of several non-tendered items of works resulting in gross increase of Tk. 1799.00 lac over the contract value of the Spurs. Contract value for the spurs was Tk. 1270.72 lac and as per 3rd revised design estimated amount stood at Tk. 2740.00 lac. The matter was informed to the Ministry of Water Resources by the Board vide its memo no. ১-কাঃ পঃ তারিখ ০১-০১-২০০১ (পরিশিষ্ট ৬ দ্রষ্টব্য পাতা-১৫৭) with a proposal to allow physical progress of the spurs keeping plan liability of Tk. 1799.00 lac, which was approved by the Ministry vide its memo no. পাসম/পরি-শা-৪ (১৮)/১৯/২৮ তারিখ-২৮-১১-২০০১ইং (পরিশিষ্ট ৮ দ্রষ্টব্য পাতা-১৫৮)। Accordingly physical construction of the Spurs commenced in March 2001 and completed in July 2002. As per latest approved design (3rd Revision) estimated construction cost of both the spurs (Betil-1 & Enayetpur Spur-2) stood at Tk. 2740.00 lac and construction of X-dams (3 nos) stood at Tk. 850.00 lac, which caused total sub-project cost upto Tk. 3645.00 lac (probable). This was informed to the Ministry of Water Resources by the Board vide its memo no. ৬৬৬-কাঃ পঃ তারিখ-০৮-০৫-২০০১ and accordingly Planning Commission was also informed by the Ministry of Water Resources vide its memo No. পাসম/পরি-শা-৪ (১৮)/৯৯ (অংশ)/২০৭ তারিখ-২১-০৫-২০০১ইং। In response of this letter Planning Commission opined on that generally sub-project cost exceeding Tk. 10.00 crore is not implemented under cluster project, as such the said project might be implemented as an independent Project.

Physical construction works of both the spurs progressed upto 95% by July 2001. Flood of 2001 of Jamuna River attacked the under construction spurs several times and at several locations, which warranted immediate implementation of emergency works to ensure safety and security of the spurs. Accordingly emergency measures were undertaken in compliance with the instructions of the competent authority of BWDB.

As per latest approved design and work done cost of physical works, the total project cost has stood at Tk. 4380.00 lac (construction of 2 nos spurs : 3183.00 lac, construction of X-dams 3 nos. 610.00 lac, emergency work : 479.00 lac, river dredging : 50.00 lac, Land acquisition : 28.50 lac and misc & contingency expenditure : 29.50 lac). Out of that, expenditure of Tk. 960.15 lac has been incurred upto June 2002 against the initially framed sub-project যমুনা নদীর ভাঙ্গন হইতে তাঁত শিল্প সমৃদ্ধ বেতিল ও এনায়েতপুর বাজার এলাকা সংরক্ষন উপ-প্রকল্প under River Bank Protection and Development and Town Protection Project (3rd Phase). To make remaining liability payment of Tk. 3419.85 lac independent Project Concept Paper (PCP) under title যমুনা নদীর ভাঙ্গন হতে তাঁত শিল্প সমৃদ্ধ বেতিল ও এনায়েতপুর বাজার এলাকা সংরক্ষন প্রকল্প was framed original in september 2002 and submitted for onward approval of the competent authority.

An Inter-Ministerial meeting was held on 03-04-2002 in the Ministry of Water Resources presided by the then Hon'ble Minister for Water Resources to review the Projects/Sub-Projects included in the planed liability. In that meeting decisions was taken that payment should not be incurred to those Projects/Sub- Projects which were awaiting for approval of ECNEC regarding revision or other irregularities made in execution of the projects, and to produce a project-brief in the ECNEC meeting regarding the projects included in Planned Liability. In compliance of the said decisions project brief of 3 projects including the above stated one, were considered in the ECNEC meeting held on 08-10-2003, and the following decision was taken

২

পানি সম্পদ মন্ত্রণালয়ের সার-সংক্ষেপে উল্লেখিত তিনটি প্রকল্প (১) “যমুনা নদীর ভাঙ্গন হতে তাঁত শিল্প সমৃদ্ধ বেতিল ও এনায়েতপুর বাজার এলাকা সংরক্ষন (২) টাংগাইল জেলার ভূয়াপুর-তারাকান্দি বাঁধ পুনর্বাসন প্রকল্প (সংশোধিত), এবং (৩) ভৈরব বাজার শহর সংরক্ষন প্রকল্প” সহ মোট ১৯টি প্রকল্পের আওতায় মোট ২৩৫.০০ কোটি টাকার অননুমোদিত কাজের উপর অর্থ ও পরিকল্পনা মন্ত্রণালয়ের দায়িত্বে নিয়োজিত প্রতিমন্ত্রী মহোদয়ের নেতৃত্বে একটি আন্তঃ মন্ত্রণালয় কমিটি কর্তৃক তদন্ত করা হবে। তদন্ত প্রতিবেদনটি সদয় সিদ্ধান্তের জন্য মাননীয় প্রধানমন্ত্রীর সমীপে পেশ করা হবে।

Accordingly a high power enquiry team was constituted by the Ministry of Planning vide it's memo no. পরি/এনইসি-একনেক ও সমন্বয়/১৬/২০০৩/৭১ dated ১৯-০৮-১৪১০ বাথ/০৩-১২-২০০৩ইং headed by the then hon'ble Minister for Finance and Planning. Following recommendations have been incorporated in the Enquiry Report prepared by the Committee and subsequently approved by the then Hon'ble Prime Minister, the Government of Bangladesh.

২০০০-২০০১ অর্থ বছরে পানি সম্পদ মন্ত্রণালয়ের আওতায় বাংলাদেশ পানি উন্নয়ন বোর্ড কর্তৃক ‘পরিকল্পিত দেনায়’ বাস্তবায়িত চিহ্নিত ১৯টি প্রকল্পের মধ্যে যে ৩টি প্রকল্প ‘একনেক সভায়’ উপস্থাপন করা হয়েছিল সে ৩টি প্রকল্পসহ প্রযোজ্য ক্ষেত্রে অন্যান্য অননুমোদিত প্রকল্পের পিসিপি/পিপি যথাযথ কর্তৃপক্ষের অনুমোদনের ব্যবস্থা গ্রহণ পূর্বক অনুচ্ছেদ-৭.২.২ এর সারণী-৭ এর বর্ণনা মোতাবেক প্রকল্পের আওতায় গৃহীত কার্যক্রমের দায়-দেনা পরিশোধের ব্যাপারে মন্ত্রণালয় কর্তৃক প্রয়োজনীয় ব্যবস্থা গ্রহণ করা যেতে পারে। তবে শর্ত থাকে যে :

(ক) অনুচ্ছেদ-৭.২.২ এর সারণী-৭ এর বর্ণনায় কোন তথ্যগত ত্রুটি থাকলে তা প্রকৃত অবস্থার নিরীখে সংশোধন করণ।

(খ) প্রকল্প/উপ-প্রকল্পের আওতায় সম্পাদিত ভৌত কাজের সর্বশেষ অগ্রগতি ও গুলগতমান পর্যালোচনা করে দায়-দেনা পরিশোধের ব্যবস্থা গ্রহণ করণ।

৯.৩ পানি সম্পদ মন্ত্রণালয় সহ যে সব মন্ত্রণালয়/বিভাগের আওতায় আপদকালীন অতি জরুরী কার্যক্রম গ্রহণ ও বাস্তবায়নের প্রয়োজন হয়, উক্ত মন্ত্রণালয়/বিভাগ সমূহের জন্য এমন পরিস্থিতির পরিধি বিবেচনায় রেখে ‘রাজস্ব’ বাজেটের আওতায় প্রয়োজনীয় অর্থ বরাদ্দ নিশ্চিত করা যেতে পারে। তবে শর্ত থাকে যে, এহেন জরুরী কার্যক্রম একটি উচ্চ ক্ষমতা সম্পন্ন আন্তঃমন্ত্রণালয় কমিটি কর্তৃক নির্ধারিত হতে পারে এবং এ বিষয়ে একটি নীতিমালা প্রণয়ন করা প্রয়োজন।

On the other hand following the decision of the PEC meeting held on 04-05-2005 & 08-06-2005 in compliance of above stated clause 9.2 (ক) and (খ) an inter-ministerial Review Committee was constituted by the Planning Commission headed by the Deputy Chief of Irrigation Wing for reviewing the quality and upto date physical progress of the works and assessment of necessity of FDR/2004 works under the project.

Recommendations of the Review Committee are as follows :

৭.০ সুপারিশ :

প্রাক-একনেক সভার সিদ্ধান্ত অনুযায়ী উপরে বর্ণিত অনুচ্ছেদ-১-৬ এর আলোকে নিম্নরূপ সুপারিশ করা হলো :

৭.১ মাননীয় অর্থ ও পরিকল্পনা প্রতিমন্ত্রীর নেতৃত্বে গঠিত তদন্ত কমিটির সুপারিশ মোতাবেক “যমুনা নদীর ভাঙ্গন হতে তাঁত শিল্প সমৃদ্ধ বেতিল ও এনায়েতপুর বাজার এলাকা সংরক্ষন” শীর্ষক প্রকল্পটির অনুমোদন প্রক্রিয়াকরণ করা যেতে পারে।

৭.২ পরামর্শক প্রতিষ্ঠান কর্তৃক এ প্রকল্পের বন্যার ক্ষয়ক্ষতি চিহ্নিত করে কাজের ব্যয় প্রাক্কলন ২১.৭১ কোটি টাকা এডিবি সহায়তায় বন্যা পুনর্বাসন প্রকল্পের অন্তর্ভুক্ত করে বন্যা পুনর্বাসন প্রকল্প একনেক কর্তৃক অনুমোদিত হওয়ায় ড্যান্ডা পুনর্বাসনের ব্যয় বর্তমান পর্যায়ে অপরিবর্তিত রাখা যেতে পারে।

৭.৩ মাননীয় অর্থ ও পরিকল্পনা প্রতিমন্ত্রীর নেতৃত্বে গঠিত তদন্ত কমিটি এ প্রকল্পের ৩১.৩৯ কোটি টাকা দায়-দেনা পরিশোধের সুপারিশ করায় ভৌত কাজ সম্পাদনকালে প্রকৃত এম বি এর আলোকে বকেয়া পরিশোধ করা যেতে পারে।

The Review Committee assessed project cost at Tk 3139.00 lac and recommended an estimated amount of Tk. 2134.00 lac for making expenditure in Flood Damage Rehabilitation/2004 work of 2 nos spurs (Betil Spur-1 & Enayetpur Spur-2). ADB & world Bank Joint Mission assessed flood damage of the 2 nos spurs at Tk. 2171.00 lac and the same was included for rehabilitation work under ADB financed Emergency Flood Damage Rehabilitation Project (Part D; Water Resources). As such FDR component has been excluded from the said Project. Accordingly PCP was recast in August 2005 at a cost of Tk. 3139.00 lac for making liability/arrear payment against the physical works executed for constructions of spurs at Betil and Enayetpur refixing project completion period upto 2006-2007 and the same was submitted to the Planning Commission for onward approval by the competent authority.

The said PCP was returned back for further examination and review in the light of directives issued from the planning commission (এনইসি-একনেক ও সমন্বয় উইং) vide it's memo no. পরি/এনইসি-একনেক/সমন্বয়-২/পরিপত্র/মতামত/১০ (অংশ-১)/২০০৪/২৬৩ তারিখ ০১ চৈত্র ১৪১৩/১৫ মার্চ, ২০০৭। In view of the above, PCP of the project was reframed in Form DPP and recasted (Recast, May 2007) costing Tk. 3139.00 lac refixing project completion period upto 2008-2009 and the same was submitted for onward approval by the competent authority.

No adverse effect have been imposed on environment after completion of the project.

Due to the project implementation, physical safety and sense of security among the project people have been developed, resulting in enhanced investment in housing and commercial buildings, enhanced investment in business and development work and have been also caused positive impact on agriculture and fish resources production and land prices. These all did have caused enhanced opportunity of employment and poverty alleviation.

Remarks & Recommendations of the Project/programme Director :

Betil Spur & Enayetpur Spur arrested river bank erosion at the project location. Land acquisition process could not be completed.


(Md. Afzal Hossain)
Superintending Engineer
Bogra O & M Circle
BWDB, Bogra.


(Sujoy Chakma)
Executive Engineer
Sirajganj O&M Division
BWDB, Sirajganj

Date :

Signature and seal of the Project/programme Director/Manager

Remarks/Comments of Agency Head

Date :

Signature and Seal

8. Remarks/Comments of the officer in-charge of the Ministry/Division

Date :

Signature and Seal