


30
7

RADP-114
2011-12

BANGLADESH WATER DEVELOPMENT BOARD



PROJECT MONITORING FORM-IMED-04/2003 (REV.)

**Name of Project : Dhepa River Left Bank FCDI project in Upazilla- Kaharole
& Sadar, Dist-Dinajpur.**

Division : Dinajpur O & M Division, BWDB, Dinajpur.

Circle : Thakurgaon O & M Circle, BWDB, Thakurgaon.

Government of the People's of Bangladesh
Ministry of Planning
Implementation Monitoring and Evaluation Division

PROJECT COMPLETION REPORT : IMED-04/2003 (Revised)

A. PROJECT DESCRIPTION

01. Name of the : **Dhepa River Left Bank FCDI project in Upazilla- Kaharole & Sadar Dist-Dinajpur.**
02. Administrative Ministry/Division : Ministry of Water Resources.
03. Executing Agency : Bangladesh Water Development Board.
04. Location of the Project : Upazilla- Sadar & Kaharole, Dist Dinajpur.
05. Objective of the Project : To increase agricultural production by providing comprehensive FCD facilities to the project area covering gross & net benefited area 2720 & 2203 hac. respectively and extending irrigation facilities of a area of 1854 hac. The project cropping intensity of the area will be augmented from present 217% to 249% and total paddy production will also increase from present 14.386 mt. to 22.064 mt.
To ensure safety of land, infrastructures, properties and roads valued Tk. 450.00 lakh approximately of the vast area situated at Itua, Gornurpur, Karnai and Gosaipur from devastation erosion of the bank of Dhepa river.
06. Estimated Cost :

	Original	Latest Revised
(a) Total	2285.63	-
(b) Taka	2285.63	-
(c) Foreign Currency	-	-
(d) Project Aid	-	-
(e) RPA	-	-

07. Date of Approved :
- (a) Original : 15-07-2010
- (b) Latest Revised :

08. Implementation Period :

	Date of Commencement	Date of Completion
(a) Original	01-08-2010	30-06-2012
(b) Latest Revised	-	-
(c) Actual	01-08-2010	30-06-2012

09. Financial Agreement (Source-wise)

9.1 Status of Loan/Grant

(a) Foreign Financing : Not applicable.

Source (s)	Currency as per Agreement	Amount in US\$ (Million)	Nature (Loan/Grant /Supplier's Credit)	Date of Agreement	Date of Effectiveness	Date of Closing	
						Original	Revised
1	2	3	4	5	6	7	8

b) GOB :

(In Lakh Taka)

Total Amount	Loan	Grant	Cash Foreign Exchange

9.2 Utilization of Project Aid (Source-wise): Not applicable.

(In Million)

Source (s)	Total Amount		Actual Expenditure		Total Amount	
	In US\$	In Local Currency	In US\$	In Local Currency	In US\$	In Local Currency
1	2	3	4	5	6	7

9.3 Re-imbursement Project Aid (RPA) :

Not applicable.

(In Lakh Taka)

RPA Amount		Amount	Amount Claimed	Amount Re-imbursement	Remarks
As per PP	As per Agreement				
1	2	3	4	5	6





B. IMPLEMENTATION POSITION

01. Implementation Period :

Implementation		Actual Implementation	Time Over-run (% Of original Implementation Period)	Remarks
Original	Latest revised			
1	2	3	4	5
2010-2011 to 2011-2012	-	2010-2011 to 2011-2012	-	

02. Cost of the Project.

(In Lakh Taka)

Description	Estimated Cost		Actual Expenditure	Cost Over-run (% of Original Cost)	Remarks
	Original	Latest Revised			
1	2	3	4	5	6
TOTAL	2285.63	-	1551.25	67.87%	
TAKA	2285.63	-	1551.25	67.87%	
PA	-	-	-	-	

03. Project Personnel : Project work has been completed by existing manpower of BWDB.

Sanctioned Strength as per pp	Manpower Employee during execution	Status of the Existing Manpower			Manpower Employed	
		Manpower Requirement for O&M as per pp	Existing Manpower for O&M	Others	Male	Female
1	2	3	4	5	6	7
Officer (s)						
Staff (s)						
Total :						

04. Training of Project Personnel (Foreign/Local) :

Field of Training/ Study tour/Workshop/Seminar etc.	Provision as per PP		Actual		Remarks
	Number of Person	Man months	Number of Person	Man-months	
1	2	3	4	5	6

a) Foreign : - Not Applicable

b) Local : - Not Applicable





05. Component-wise Progress (As per latest approve pp):

(In Lakh Taka)

Item of Work (as per pp)	Unit	Target as per pp		Actual Progress		Reasons for deviation (#)
		Financial	Physical (Quantity)	Financial	Physical (Quantity)	
1	2	3	4	5	6	7
1. Patrol	1 item	6.00	1 item	6.00	1 item	
2. Printing	1 item	1.00	1 item	1.00	1 item	
3. Stationary	1 item	2.00	1 item	2.00	1 item	
4. Training	1 item	14.58	1 item	14.58	1 item	
5. Survey	1 item	10.00	1 item	10.00	1 item	
6. Repair of Vehicle	1 item	2.00	1 item	2.00	1 item	
Sub Total =		35.58		35.58		
7. land Acquisition	15.45 hac	72.62	15.45 Hac	50.00	4.70 hac	The land acquisition less than the DPP. Because the alignment of the Embankment goes through the Govt. khash land.
8. Embr	17.665 km	372.70	17.665 km	356.98	17.665 km	
9. Bank Protection	2.075 km	920.57	2.075 km	674.17	2.075 km	
10. Regulator 1-vent	4 Nos	375.73	4 Nos	226.42	4 Nos	
11. Regulator 2-vent	1 No	117.75	1 No	73.67	1 No	
12. Out let	1 No	66.45	1 No	52.23	1 No	
13. Irrigation Inlet	8 Nos	18.53	8 Nos	14.75	8 Nos	
14. Re-excavation of channel	12.04 km	55.70	12.04 km	67.45	7.55 km	4.49 km Re-excavation of channel has been dropped due to highly public(Stack Holders) objection, Local Public Representatives viz. local Upazilla Chairman, Upazilla Vice Chairman & Up Chairman (Attached Public Petition.)
15. Price Contingency	1 item	50.00	1 item	0.00		
Total =		2285.63		1551.25		

06. Information regarding Project Directors (s) :

Name & Designation with pay Scale	Full Time	Part time	Responsible for more than one Project	Date of		Remarks
				Joining	Transfer	
1	2	3	4	5	6	7
Mr. Md. Abdul Matin	Full Time			25-02-2009	11-01-2011	
Mr. Md. Nawsad Ali	Full Time			11-01-2011	To date	

07. Procurement of Transport (in Nos.) : Not Applicable.

Type of Transport	Number as per pp	Procured with date	Transferred to transport pool with date	Transferred to O&M with date	Condemned/damaged with date	Remarks
1	2	3	4	5	6	7
Car						
Jeep						
Microbus						
Minibus						
Bus						
Pick-up						
Truck						
Motor Cycle						
By-Cycle						
Speed Boat						
Launch						
Others with Name						

08. Procurement of Goods, Works and Consultancy Services :

8.1 Goods & Works of the Project costing Not Applicable.

Description of Procurement (goods/Work/Consultancy) as per Bid document			Tender/Bid/Propo sal		Date of Completion of Works/services and supply of goods.	
	As per pp				As per Contract	Actual
1	2	3	4	5	6	7

8.2 Use of Consultant (s) (Foreign/Local) :

Name of the field			Actual Man-month utilize	Remarks
	As per pp	As per Contract		
1	2	3	4	5

a) Foreign :

b) Local :

09. Construction/Erection/Installation Tools & Equipment :

Description of Items	Quantity (as per pp)	Quantity Procured with Date		Disposed off as per rule with date	Balance	Remarks
1	2	3	4	5	6	7

e

mr

C. FINANCIAL AND PHYSICAL PROGRAMME

01. (a) Original and revised schedule as per pp :

Financial Year	Financial Provision & Physical target as per original pp				Financial Provision & Physical target			
	Total	Taka	PA	Physical	Total	Taka	PA	Physical
1	2	3	4	5	6	7	8	9
2010-11 to 2011-12	2285.63	2285.63	-	100%	1551.25	1551.25	-	97.50%

01. (b) Revised ADP allocation and Progress :

(In Lakh Taka)

Financial Year	Revised allocation & target				Taka Release	Expenditure & physical progress			
	Total	Taka	PA	Physical %		Total	Taka	PA	Physical %
1	2	3	4	5	6	7	8	9	10
2010-2011	750.00	750.00	-	51	750.00	749.97	749.97	-	51.00
2011-2012	828.58	828.58	-	49	828.58	801.28	801.28	-	46.50
Total	1578.58	1578.58		100	1578.58	1551.25	1551.25		97.50

✓

Dr

D. ACHIEVEMENT OF OBJECTIVES OF THE PROJECT :

Objectives as per PP	Actual achievement	Reasons for shortfall. if any
Major objective of the project is to i) Reduce damages to crops, properties and humans sufferings by providing flood control and drainage facilities, ii) augment agricultural production and accelerate other economic activities in the area and iii) protection of human lives, homesteads, cattle heads etc. from flash/occasional floods.	i) Reduced damages to crops, properties & human sufferings by providing flood embankment. ii) Improved irrigation facilities & drainage facilities & iii) protected human lives, home stead, cattle heads from flood.	

✓ 

E. BENEFIT ANALYSIS :

01. Annual Out-put :

Items of out-put	Unit	Estimated quantity expected at full capacity	Actual quantity of out-put during the 1st year of operation at full capacity (or during, real production for newly completed project)

02. Cost/Benefit :

Item	Estimated	Actual
(1) Benefit cost ratio of the project (i) Financial (ii) Economic		
(2) Internal Rate of Return (i) Financial (ii) Economic		

03. Please give reasons for shortfall, if any, between the estimated and actual benefit.

✓ Dr

F. MONITORING AND AUDITING

01. Monitoring :

Name & designation of the inspecting official	Date of Inspection	identified Problems	Recommendations
1	2	3	4
a) Ministry/Agency : b) IMED : c) Others : (Please specify)			Representative of MOWR/IMED/BWDB officials time to time visited the project area and the project has been completed in all respect as per their recommendations.

02. Auditing during and after implementation:

2.1 internal Audit :

Period of Audit	Date of submission of Audit Report	Major findings/Objections	Whether objections resolved or not
1	2	3	4

2.2. External Audit:

Period of Audit	Date of submission of Audit Reprt	Major findings/Objections	Whether objections resolved or not
1	2	3	4

e/ 21

G. DESCRIPTIVE REPORT:

01. General Observations/Remarks of the project on:

Background: The Project is located on the Left bank of the river Dhepa in Sadar & Kaharole upazilla under dist. of Dinajpur. The main objective of the project is to provide comprehensive FCD facilities in the flood prone area in between middle ridge of Dinajpur - Thakurgaon Highway & Dhepa river disperse in the area of Itua, Garnurpur, Karnai, Boroil & Goshipur etc. Covering gross & net benefited area 2720 & 2203 hac. respectively and extending irrigation facilities throughout surface water preservation in existing khals/channels during rainy season. Another important objective of the project is to ensure safety of vast area situated at Itua, Garnurpur, Karnai, Boroil etc. under Sadar & Kaharole upazilla in the district of Dinajpur from devastation erosion at the Left bank of Dhepa river.

- 1.2. Justification/Adequacy : The project is justified as the back ground stated above prompted BWDB to take up the project for implementation.
- 1.3. Objectives : The proposed project has been formulated to meet the following multiple objectives. Providing flood management, Irrigation and drainage facilities to the project; reducing damages to crops, properties and installations by reducing pre-monsoon and monsoon flood damage and improving post-monsoon drainage; acceleration other economic activities by developing social infrastructures; exploring the possibility of providing surface water irrigation facilities; and improving living conditions along the river bank by reducing erosion to towns, villages etc. improving the river's stability and providing a more stable environment for development.
- 1.4. Project revision with reasons : Does not arise.

03. Brief Description on planning and financing of the project and its applicability.

- Project identification : Dinajpur O & M Division, BWDB, Dinajpur.
- Project Preparation : Dinajpur O & M Division, BWDB, Dinajpur.
- Appraisal : ECNEC
- Credit Negotiation :
- Credit Agreement :
- Credit Effectiveness :
- Load Disbursement :
- Load Conditionality :
- Project Approval : ECNEC
- Others (if any) : Faulding by GOB

4. Analysis of the Post-Implementation situation and result of the project:

It is the successful project.

4.1 Whether the beneficiaries of the project have clear knowledge about the target/objectives of the project.

Yes.

4.2 Program for use of created facilities of the project.

4.3 O & M Program of the project.

4.4 Impact of the project.

4.4.1 Direct.

4.4.2 Indirect.

4.5 Transfer of Technology and Institutional Building through the project. Yes.

4.6 Employment generation through the project. Yes.

4.7 Possibility of Self-employment Yes.

4.8 Possibility of Women employment opportunity Yes.

4.9 Woman's participation in development Yes.

4.10 Problem impact on Socio-Economic activity No.

4.11 Impact on Environment. Positive.

4.12 Sustainability of the project Positive.

4.13 Contribution to poverty alleviation/reduction. Positive.

4.14 Opinion of the public representatives, local elite, local administration, teachers, religious leaders, woman's representatives etc.

Positive.

4.15 Contribution of micro credit program and comments on overlapping with any NGO activities. No.

5. Problems encountered during implementation (with duration & steps taken to remove those):
- | | |
|---|---|
| 1. Project management | 11. Design formulation/approval |
| 2. Project Director | 12. Project aid disbursement and re-imbursement |
| 3. Land Acquisition | 13. Mission of the development partners. |
| 4. Procurement | 14. Time & Cost Over-run. |
| 5. Consultancy | 15. Project supervision/Inspection |
| 6. Contractor | 16. Delay in decision |
| 7. Manpower | 17. Transport |
| 8. Law & Order | 18. Training |
| 9. Natural calamity | 19. Approval |
| 10. Project financing, allocation and release | 20. Others. |

6. Remarks & Recommendation of the project Director :

The project has been successfully completed in all respects with the implementation of the project as laid down in the pp have been achieved. After implementation of the Construction of Dhepa river Left Bank FCDI project enter of flood water in to the project area has stopped and drainage problem has also improved. Resulting reduced damage to crops properties and human sufferings improve irrigation facilities and protect of human lives homesteads and cattle heads from flood in 1854 hac. area of Upzilla Sadar & Kaharole of Dinajpur in the dist : of Dinajpur.

Tk. 70.48 Lakh is required annually for Operation & Maintenance of this project.

Target pf Re-excavation of channel 12.04 km, achievement 7.55 km. 4.49 km Re-excavation of channel has been dropped due to highly public(Stack Holders) objection, Local Public Representatives viz. local Upazilla Chairman, Upazilla Vice Chairman & Up Chairman

Project's benefit has not hampered due to this shortage of above components the 100%benefit has been achieved of the project.

Date Signature and seal of the Project Director/Manager.

(মোঃ জায়েদ হোসেন)
নির্বাহী প্রকৌশলী
দিনাজপুর প ও র বিভাগ
বাপাউবো, দিনাজপুর।

7. Remarks/Comments of Agency Head

উপসচিব (প্রকৌশল)
ঠাকুরগাঁও প ও র সার্কেল
পাউবো, ঠাকুরগাঁও।

Date :

Signature and seal

কে.এ.এম. শহিদুল্লাহ
মহাপরিচালক
বাপাউবো, ঢাকা।

8. Remarks/Comments of the Officer-in-Charge of the Ministry/Division

Date :

বরাবর,

নির্বাহী প্রকৌশলী,
পানি উন্নয়ন বোর্ড, দিনাজপুর।

বিষয়ঃ- খাল (ড্রেন) খনন বন্ধ করা প্রসঙ্গে আবেদন।

জনাব,
নিবেদন এই যে, আমরা নিম্ন স্বাক্ষরকারী অতি দরিদ্র গরীব কৃষক বৃন্দ আপনার সমীপে অত্র দরখাস্ত দিয়া প্রার্থনা করিতেছি যে, আমরা দিনাজপুর জেলার কোতয়ালী থানাধীন কর্ণাই, সুবড়া, গোবিন্দপুর মৌজার স্থায়ী বাসিন্দা হইতেছি। গত ২৯/১১/২০১১ ইং তারিখে আমাদের ব্যক্তি মালিকানাধীন ও রেকর্ডীয় সম্পত্তিতে সরকারী লোকজন মাপযোগ্য করাকালীন জানিতে পারিলাম যে, নিম্ন তপশীল বর্ণিত আবাদী জমির উপর দিয়া খাল খনন করিয়া পানি নিষ্কাশনের ব্যবস্থা করা হইবে। কিন্তু আমরা মাপযোগ্যকারী সরকারী লোকজনদেরকে জানালাম যে, নিম্ন তপশীল বর্ণিত জমি সমতল ও আবাদী হইতেছে, কোন পানি জমিয়া থাকে না এবং খাল খননের বা ড্রেন করার কোন প্রয়োজন নাই। নিম্ন তপশীল বর্ণিত জমিতে খাল খনন করা হইলে আমাদের আবাদী প্রায় ১৫০ বিঘা জমি অনাবাদী হইয়া যাইবে এবং আমাদের জীবন জীবিকা ব্যাহত হইবে। একারণে নিম্ন তপশীল বর্ণিত জমিতে খাল খনন বন্ধ করা একান্ত আবশ্যিক। অন্যথায় আমাদের অপূরণীয় ক্ষতির কারণ হইবে।

বিধায় প্রার্থনা এই যে, উপরোক্ত কারণ দৃষ্টে নিম্ন তপশীল বর্ণিত জমিতে খাল (ড্রেন) খনন করিতে না পারেন তাহার যথাবিহিত আদেশ দানে জনাবের একান্ত মর্জি হয়।

তপশীল

জেলা-দিনাজপুর, থানা-কোতয়ালী, মৌজা-কর্ণাই, জে,এল, নং-৪।

খতিয়ান নং	দাগ নং	রকম	পরিমাণ
২৪৭	১৪৯৬	দলা	২৬ শতক।
২৫৩	১৫৯৯	দলা	১৪ শতক।
২৫২	১৪২১	দলা	২৬ শতক।
২৬১	১১২৮	দলা	৪৩ শতক।

দাগ নং-১১১৬, ১১১৫, ১১৫১, ১১৫৪, ১১৪৪, ১১৫৯, ৯৫৪, ৯৯৮, ৯৯৯, ১০০০, ১১২৪, ১১২৫, ১১২৬, ১১২৭, ১১২৮, ১১৫০, ১১৫১, ১১৫২, ১১৫৫, ১১৫৬, ৫৯, ১২৬০, ১২৬১, ১৩৫০, ১২৬৪, ১২৬৭, ১২৬৮, ১৬১০, ১৬০৮, ১৬০৯, ১৬০৭, ১৬০৪, ১৬০১, ১৬০৩, ১৬০২, ১৮০৮, ১৬০০, ১৫৯৮, ৯৭, ১৫৯৫, ৯৬ সহ আরও অন্যান্য দাগ রয়েছে।

দিনাজপুর পঞ্চায়েত বিভাগ, সাপাইঘাট, দিনাজপুর।	
স্মারক নং- ৫২	তারিখ- ৮/১/১২
১. বিষয়ঃ- ২. প্রস্তাবিত ৩. প্রস্তাবিত ৪. প্রস্তাবিত ৫. প্রস্তাবিত ৬. প্রস্তাবিত	৭. প্রস্তাবিত ৮. প্রস্তাবিত ৯. প্রস্তাবিত ১০. প্রস্তাবিত ১১. প্রস্তাবিত ১২. প্রস্তাবিত

নাহি, সুবড়া ও গোবিন্দপুর মৌজার জনসাধারণের স্বাক্ষর

	নাম	ঠিকানা
১/	মেঘেন্দ্র	করনাহি
২/	মোঃ সাবিত্রা	করনাহি
৩/	বীরেন	করনাহি
৪/	বিনোদ	মহাদেব
৫/	জগদীশ চন্দ্র রায়	করনাহি
৬/	ও সারথী রায়	করনাহি
৭/	শ্রী বাটী উদ্যোগ	করনাহি
৮/	মোঃ মোহাম্মদ হুসেন	করনাহি
৯/	মোঃ	করনাহি
১০/	আলিম	করনাহি
১১/	বতন চন্দ্র রায়	করনাহি
১২/	মোঃ আবু নিসর	করনাহি
১৩/	মোঃ রফিকুল	করনাহি
১৪/	মোঃ হুসেন	করনাহি
১৫/	শ্রী কান্ত	করনাহি
১৬/	রবিউল	করনাহি
১৭/	মোঃ আবু হুসেন	করনাহি
১৮/	নজরুল	করনাহি
১৯/	মোঃ	করনাহি
২০/	অবুল কাশিম রায়	করনাহি
২১/	মোঃ আবু হুসেন	করনাহি
২২/	শ্রী	করনাহি
২৩/	মোঃ আবু হুসেন	করনাহি
২৪/	মোঃ	মহাদেবপুর
২৫/	মোঃ ইমদাদুল	মহাদেবপুর
২৬/	মোঃ	

কর্নাই, সুবড়া ও গোবিন্দপুর মৌজার জনসাধারণের স্বাক্ষর

	নাম	ঠিকানা
২৭/	মোঃ আব্দুল হক	উত্তর : সার্বিল পুর
২৮/	মোঃ আব্দুল হক	উত্তর : সার্বিল পুর
২৯/	রহিম	উত্তর : সার্বিল পুর
৩০	হামিদ	৭
৩১	মোস্তাফা	৭
৩২	তরিকুল	৭
৩৩	মোঃ আব্দুল হক আলী	মোঃ হামিদ
৩৪	মোঃ আব্দুল হক আলী	মোঃ হামিদ
৩৫	মোঃ ইয়াহুয়া	মোঃ হামিদ
৩৬	সাহিদ	১১
৩৭	মোঃ আব্দুল হক	৬
৩৮	মোঃ আব্দুল হক আলী	উত্তর : গোবিন্দ পুর
৩৯	মোঃ আব্দুল হক আলী	৬
৪০	মোঃ আব্দুল হক আলী	৬
৪১	মোঃ আব্দুল হক আলী	৬
৪২	মোঃ আব্দুল হক আলী	৬
৪৩	মোঃ আব্দুল হক আলী	৬
৪৪	মোঃ আব্দুল হক আলী	৬
৪৫	মোঃ আব্দুল হক আলী	৬
৪৬	মোঃ আব্দুল হক আলী	৬
৪৭	মোঃ আব্দুল হক আলী	৬
৪৮	মোঃ আব্দুল হক আলী	৬
৪৯	মোঃ আব্দুল হক আলী	৬
৫০	মোঃ আব্দুল হক আলী	৬
৫১	মোঃ আব্দুল হক আলী	৬

কর্নাই, সুবড়া ও গোবিন্দপুর মৌজার জনসাধারণের স্বাক্ষর

ক্রমিক নং	নাম	ঠিকানা
৫৬	মোঃ আলী হারিস	ইঃ গোবিন্দপুর
৫৮	মোঃ দুসক ইমদান	ই
৫৯	মোঃ-মিজানুর ইসলাম	ইঃ গোবিন্দপুর
৬০	মোঃ-মিলু রহমান	ই
৬১	মোঃ-মোমিনুল ইসলাম	ই
৬২	মোঃ	ই
৬৩	কিনায়েতুল	পাঃ-ইঃ গোবিন্দপুর
৬৪	মোঃ মোস্তাফিজুর রহমান	উত্তর গোবিন্দপুর
৬৫	মোঃ শাহিন (রাশিদ)	উত্তর গোবিন্দপুর
৬৬	মোঃ মাবিনুল	ই
৬৭	মোঃ আব্দুল্লাহ হক	উত্তর মোঃ হক
৬৮	তরিকুল	পাঃ-গোবিন্দপুর
৬৯	মোহাম্মদ	গোবিন্দপুর
৭০	মোঃ জাহাঙ্গীর আলী	ই
৭১	মোঃ-মোঃ হোসেন	ই
৭২	মোঃ মোবারক আলী	ইঃ গোবিন্দপুর
৭৩	মোঃ মোবারক আলী	ই
৭৪	মোঃ-মাবিন আলী	ই
৭৫	মোঃ-মাহমুদ রানা	ই
৭৬	মোঃ-মাহমুদ রানা	ই
৭৭	শ্রীঃ-কুমার চন্দ্র বায়	সুবড়া
৭৮	শ্রীঃ-কুমার চন্দ্র বায়	ই
৭৯	শ্রীঃ-কুমার চন্দ্র বায়	ই
৮০	শ্রীঃ-কুমার চন্দ্র বায়	ই
৮১	শ্রীঃ-কুমার চন্দ্র বায়	ই
৮২	শ্রীঃ-কুমার চন্দ্র বায়	ই

	নাম	ঠিকানা
৭৩	অনিলা	কলিহ
৭৪	অনিলা	কলিহ
৭৫	নিবেদ	কলিহ
৭৬	আমার	কলিহ
৭৭	সুপ্রভা	কলিহ
৭৮	সুপ্রভা	কলিহ
৭৯	সুপ্রভা	কলিহ
৮০	সুপ্রভা	কলিহ
৮১	সুপ্রভা	কলিহ
৮২	সুপ্রভা	কলিহ
৮৩	সুপ্রভা	কলিহ
৮৪	সুপ্রভা	কলিহ
৮৫	সুপ্রভা	কলিহ
৮৬	সুপ্রভা	কলিহ
৮৭	সুপ্রভা	কলিহ
৮৮	সুপ্রভা	কলিহ
৮৯	সুপ্রভা	কলিহ
৯০	সুপ্রভা	কলিহ
৯১	সুপ্রভা	কলিহ
৯২	সুপ্রভা	কলিহ
৯৩	সুপ্রভা	কলিহ
৯৪	সুপ্রভা	কলিহ
৯৫	সুপ্রভা	কলিহ
৯৬	সুপ্রভা	কলিহ
৯৭	সুপ্রভা	কলিহ
৯৮	সুপ্রভা	কলিহ
৯৯	সুপ্রভা	কলিহ
১০০	সুপ্রভা	কলিহ
১০১	সুপ্রভা	কলিহ
১০২	সুপ্রভা	কলিহ
১০৩	সুপ্রভা	কলিহ

୨୬୦ ଝାଞ୍ଚ ବାନ୍ଧି ଝାଞ୍ଚ

— ১৬ —

कनकचर्च

୧୬୧

ମୋ: ବସନ୍ତ ୨୫୩୫

କହିବା

୧୬୨

ମୋ: ଅକ୍ଷୟ ଦ୍ଵିବ

କହିବା

୧୬୬

ବିଷୟ

୧୭୫

ଅବିଷୟ ବା

ମାତ୍ରମାତ୍ରମାତ୍ର

୧୭୫

ଦୁଇ ମାତ୍ର

କହିବା

୧୭୬

ମୋ: ବାସନ୍ତ ୨୫୩୫

କହିବା

୧୭୭

ମାତ୍ରମାତ୍ର

କହିବା

୧୭୮

ମୋ: ବାସନ୍ତ ୨୫୩୫

ମାତ୍ରମାତ୍ର

୧୭୯

ମୋ: ବାସନ୍ତ ୨୫୩୫

କହିବା

୧୮୦

ମୋ: ବାସନ୍ତ ୨୫୩୫

କହିବା

୧୮୧

ମାତ୍ରମାତ୍ର

କହିବା

୧୮୨

ମାତ୍ରମାତ୍ର

କହିବା

୧୮୩

ମୋ: ବାସନ୍ତ ୨୫୩୫

କହିବା