

2011-12

BANGLADESH WATER DEVELOPMENT BOARD



PROJECT COMPLETION REPORT: IMED-04/2003 (Revised)

Name of the Project: Embankment Construction Project from Zianagar to Hularhat in Perojpur District (Zianagar-Hularhat FCDI Project).

Project Period: July 2005 to June 2012

Name of Division : Perojpur O&M Division, BWDB, Perojpur.

Name of Circle : Barisal O&M Circle, BWDB, Barisal.

Name of Zone : Southern Zone, BWDB, Barisal.

Government of the People's Republic of Bangladesh
Ministry of Planning
Implementation Monitoring and Evaluation Division

PROJECT COMPLETION REPORT : IMED 04/2003 (Revised)

A. PROJECT DESCRIPTION :

01. Name of the Project : Embankment Construction Project from Zianagar to Hularhat in Perojpur District (Zianagar-Hularhat FCDI Project).
02. Administrative Ministry/Division : Ministry of Water Resources
03. Executing Agency : Bangladesh Water Development Board.
04. Location of the Project : Upazilla: Zianagar & Perojpur Sadar, District: Perojpur.

05. Objective of the Project :

- Main objective of the project is to provide integrated flood control, reduction of tidal surges, drainage improvement and dry season irrigation facilities by exploiting surface water in the entire project area through erection of embankment and other water management programme.
- Enhancement of socio-economic condition as well as safety of natural environment of this traditional hinterland by execution of comprehensive FCDI facilities with positive impact in national economy is long term targets of the project.
- The project covers gross and net benefited area of 23,200 ha. and 18,860 ha.

06. Estimated Cost :

	(In lakh Taka)	
	Original	Latest Revised
(a) Total	2986.38	3283.79
(b) Taka	2986.38	3283.79
(c) Foreign Currency		
(d) Project Aid		
(e) RPA		

07. Date of Approval :

	PCP	PP
(a) Original	27-08-2003	26-12-2005
(b) Latest Revised		09-02-2010

08. Implementation Period :

	Date of Commencement	Date of Completion
(a) Original	July, 2005	June, 2009
(b) Latest Revised	July, 2005	June, 2012
(c) Actual	July, 2005	June, 2012

09. Financing Arrangement (Source-wise) :

9.1 Status of Loan/Grant Not Applicable

a) Foreign Financing :

Source (s)	Currency as per Agreement	Amount in US \$ (Million)	Nature (Loan/Grant/supplier's/-credit)	Date of Agreement	Date of Effective -ness	Date of Closing	
						Original	Revised
1	2	3	4	5	6	7	8

b) GOB :

(In lakh Taka)			
Total amount	Loan	Grant	Cash Foreign Exchange
1	2	3	4

9.2 Utilization of Project Aid : (Source wise)

Source (s)	Total Amount		Actual Expenditure		Unutilized Amount	
	In US \$	In Local Currency	In US \$	In Local Currency	In US \$	In Local Currency
	1	2	3	4	5	6

9.3 Re-imbursible Project Aid (RPA):

R P A Amount		Amount Spent	Amount Claimed	Amount Re-imbursed	Remarks
As per PP	As per Agreement				
1	2	3	4	5	6

B. IMPLEMENTATION POSITION

01. Implementation Period :

Implementation Period as per PP		Actual Implementation period	Time Over-run (% of original implementation period)	Remarks
Original	Latest Revised			
1	2	3	4	5
July, 2005 to June, 2009	July, 2005 to June, 2012	July, 2005 to June, 2012	175%	

02. Cost of the Project :

Description	Estimated Cost		Actual expenditure	Cost over-run (% of original cost)	Remarks
	Original	Latest revised			
1	2	3	4	5	6
TOTAL	2986.38	3283.79	3251.62	108.88%	
TAKA	2986.38	3283.79	3251.62	108.88%	
PA					

03. Project Personnel :

Sanctioned strength as per PP	Manpower employed during execution	Status of the existing manpower			Manpower Employed	
		Manpower requirement for O&M as per pp	Existing manpower for O & M	Others		
1	2	3	4	5	Male	Female
Officer (s)	Not Applicable					
Staff(s)	Not Applicable					
Total :						

04. Training of Project Personnel (Foreign/Local) : Not Applicable

Field of Training /Study tour/workshop/ Seminar etc.	Provision as per PP		Actual		Remarks
	Number of person	Man - months	Number of person	Man - months	
1	2	3	4	5	6

a. Foreign

b. Local

05. Component-wise Progress (As per latest approved PP):

(In lakh Taka)						
Items of work (as per PP)	Unit	Target (as per PP)		Actual Progress		Reasons for deviation (±)
		Financial 1	Physical (Quantity)	Financial	Physical (Quantity)	
1	2	3	4	5	6	7
Revenue Component						
Survey & Investigation	LS	14.00	1 item	14.00	1 item	-
Overhead	LS	45.00	1 item	45.00	1 item	-
Others (Contingency)	LS	13.64	1 item	13.64	1 item	-
Fuel of Vehicle	LS	6.00	1 item	6.00	1 item	-
Sub-total (Revenue Component)		78.64		78.64		
Capital Component						
Tree Plantation	LS	1.00	1 item	0.99		
Acquisition of Land	Ha	71.50	5.50	71.50		
Stamp duty	LS	5.00	1 item	-		
Registration Fees and others	LS	1.50	1 item	-		
External Embankment	Km	600.00	37.50	600.00	37.50	
Embankment-Cum-Road	Km	269.80	18.00	268.85	16.98	
Internal Embankment	Km	35.65	6.00	35.28	4.15	
Closure	No	18.20	2	17.68	2	
Khal Re-excavation	Km	222.50	52	220.64	44.10	
Drainage-Cum-Flushing Sluice 1Vent (1.50m x 1.80m)	No	712	9	704.94	9	
Drainage-Cum-Flushing Sluice 2Vent (1.50m x 1.80m)	No	542.00	5	539.05	5	
Drainage-Cum-Flushing Sluice 3Vent (1.50m x 1.80m)	No	464.00	4	463.85	2(F) 2(P)	
Flushing Inlet	No	190.00	20	190.00	20	
Foot Bridge	No	52.00	7	45.51	5	
O&M during construction	LS	15.00	1 item	14.69	1 item	
WMO establishment	LS	5.00	1 item	-	-	
Sub-total (Revenue Component)		3205.15		3172.98		
Grand Total		3283.79		3251.62		

06. Information regarding Project Director (s):

Name & Designation with pay Scale.	Full time	Part time	Responsible for more than one project	Date of		Remarks
				Joining	Transfer	
1	2	3	4	5	6	7
Md. Shahidul Islam Executive Engineer Basic: 14300	Full time	-	N/A	14-10-2003	28-4-2006	
Md. Shahabuddin Ahmed Executive Engineer Basic: 12700	Full time	-	N/A	28-4-2006	15-10-2006	
Md. Abdul Malek Executive Engineer Basic: 15950	Full time	-	N/A	15-10-2006	16-7-2009	
Md. Mossarrof Hossain Executive Engineer Basic: 27650	Full time	-	N/A	5-8-2009	13-2-2011	
Md. Zakir Hossain Executive Engineer Basic: 24950	Full time	-	N/A	13-02-2011	30-6-2012	

07. Procurement of Transport (in Nos.): N/A

Type of transport	Number as per P.P.	Procured with date	Transferred to Transport Pool with date	Transferr ed to O & M with date	Condemned/ damaged with date	Remarks
1	2	3	4	5	6	7
Car						
Jeep						
Microbus						
Minibus						
Bus						
Pick-up						

08. Procurement of Goods, Works and Consultancy Services: N/A

08.1 Goods & Works of the Project costing above Tk. 200.00 lakh. and Consultancy above Tk. 100.00 lakh :

Description of procurement (goods/works /consultancy) as per bid document	Tender/Bid/Proposal Cost (in crore Taka)		Tender/Bid/Proposal		Date of completion of works/services and supply of goods	
	As per PP	Contracted value	Invitation date	Contract signing/ L.C opening date	As per contract	Actual
1	2	3	4	5	6	7

8.2 Use of Project Consultant (s) (Foreign/Local): N/A

Name of the Field	Approved man month		Actual man month utilised	Remarks
	As per PP	As per contract		
1	2	3	4	5

a) Foreign :

b) Local :

09. Construction/Erection/Installation Tools & Equipment: N/A

Description of items	Quantity (as per PP)	Quantity procured with date	Transferred to O & M with date	Disposed off as per rule with date	Balance	Remarks
1	2	3	4	5	6	7

C. FINANCIAL AND PHYSICAL PROGRAMME:

01. (a) Original and revised schedule as per PP :

(In lakh Taka)

Financial Year	Financial provision & physical target as per original PP				Financial provision & physical target as per latest revised PP			
	Total	Taka	P.A.	Physical %	Total	Taka	P.A.	Physical %
1	2	3	4	5	6	7	8	9
Year-1: FY:2005-06	1060.00	1060.00		35.49%	300.00	300.00		9.14%
Year-2: FY:2006-07	983.29	983.29		32.93%	344.19	344.19		10.48%
Year-3: FY:2007-08	519.07	519.07		17.38%	699.69	699.69		21.31%
Year-4: FY:2008-09	424.02	424.02		14.20%	396.00	396.00		12.06%
Year-5: FY:2009-10	-	-		-	700.00	700.00		21.32%
Year-6: FY:2010-11	-	-		-	516.11	516.11		15.72%
Year-7: FY:2011-12	-	-		-	327.80	327.80		9.98%
Total	2986.38	2986.38			3283.79	3283.79		

(b) Revised ADP allocation and progress:

(In lakh Taka)

Financial Year	Revised Allocation & target				Taka release	Expenditure & physical progress			
	Total	Taka	P.A	Physical %		Total	Taka	P.A.	Physical %
1	2	3	4	5	6	7	8	9	10
Year-1: FY:2005-06	255.00	255.00		7.77%	255.00	254.96	254.96		7.84 %
Year-2: FY:2006-07	728.00	728.00		22.17%	591.00	389.72	389.72		11.99 %
Year-3: FY:2007-08	762.00	762.00		23.20%	699.19	699.15	699.15		21.50 %
Year-4: FY:2008-09	400.00	400.00		12.18%	400.00	397.00	397.00		12.21 %
Year-5: FY:2009-10	750.00	750.00		22.84%	750.00	750.00	750.00		23.07 %
Year-6: FY:2010-11	500.00	500.00		15.23%	500.00	465.16	465.16		14.31 %
Year-7: FY:2011-12	300.00	300.00		9.14%	300.00	295.63	295.63		9.09 %
Total	3695	3695			3495.19	3251.62	3251.62		

D. ACHIEVEMENT OF OBJECTIVES OF THE PROJECT:

Objectives as per PP	Actual achievement	Reasons for shortfall, if any
(a) Main objective of the project is to provide integrated flood control, reduction of tidal surges, drainage improvement and dry season irrigation facilities by exploiting surface water in the entire project area through erection of embankment and other water management programme.	Flood control satisfactorily Reduce tidal surge	Completed Embankment badly damaged due to cyclone SIDR & AILA
(b) Enhancement of socio-economic condition as well as safety of natural environment of this traditional hinterland by execution of comprehensive FCDI facilities with positive impact in national economy is long term targets of the project.	Develop Socio-economic condition.	

E. BENEFIT ANALYSIS

01. Annual Out-put:

Items of out-put	Unit	Estimated quantity expected at full capacity	Actual quantity of out-put during the 1st year of operation at full capacity (or during, real production for newly completed project).
(a)			
(b)			
(c)			
(d)			

02. Cost / Benefit:

Item	Estimated	Actual
(1) Benefit cost ratio of the project		
(i) Financial		
(ii) Economic		
(2) Internal Rate of Return		
(i) Financial		
(ii) Economic		

03. Please give reasons for shortfall, if any, between the estimated and actual benefit:

F. MONITORING AND AUDITING

0.1 Monitoring:

Name & designation of the inspecting official	Date of Inspection	Identified Problems	Recommendations
1	2	3	4
(a) Ministry / Agency:			
Mr. Prodip Kumar Mohottom Join Chief	19-3-2011		
Mr. Joenal Mollah Assistant Chief	19-3-2011		
(b) IMED :			
Mr. Rabindronath Barmon Director	08-04-2011		
Doanondo Debnath Assistant Director	30-10-07		

(b) Others: (Please specify)

0.2. Auditing during and after Implementation:

2.1. Internal Audit:

Period of Audit	Date of submission of Audit Report	Major findings/ objections	Whether objections Resolved or not.
1	2	3	4

2.2. External Audit:

Audit period	Date of submission of Audit Report	Major findings/ objections	Whether objections Resolved or not.
1	2	3	4

G. DESCRIPTIVE REPORT

1. General Observations/Remarks of the Project on:
 - 1.1 Background
 - 1.2 Justification/Adequacy
 - 1.3 Objectives
 - 1.4 Project revision with reasons
2. Rationale of the project in respect of Concept, Design, Location and Timing.
3. Brief description on planning and financing of the project and its applicability.
 - ♦ Project Identification
 - ♦ Project Preparation
 - ♦ Appraisal
 - ♦ Credit Negotiation
 - ♦ Credit Agreement
 - ♦ Credit Effectiveness
 - ♦ Loan Disbursement
 - ♦ Loan Conditionalities
 - ♦ Project Approval.
 - ♦ Others (if any).
4. **Analysis of the Post-Implementation situation and result of the project:**
 - 4.1 Whether the beneficiaries of the project have clear knowledge about the Target/ Objectives of the project.
 - 4.2 Programme for use of created-facilities of the project
 - 4.3 O & M programme of the project.
 - 4.4 Impact of the project -
 - 4.4.1 Direct
 - 4.4.2 Indirect
 - 4.5 Transfer of Technology and Institutional Building through the project
 - 4.6 Employment generation through the project.
 - 4.7 Possibility of Self employment
 - 4.8 Possibility of women-employment opportunity
 - 4.9 Women's participation in development
 - 4.10 Probable Impact on Socio-Economic activity.
 - 4.11 Impact on environment

- 4.12 Sustainability of the project
- 4.13 Contribution to poverty alleviation/reduction
- 4.14 Opinion of the public representatives, local elite, local administration, teachers, religious leaders, women's representatives etc.
- 4.15 Contribution of Micro-credit programmes and Comments on overlapping with any NGO activities.

5. *Problems encountered during Implementation (with duration & steps taken to remove those)*

- | | |
|---|---|
| 5.1 Project Management | 5.12 Project aid disbursement and re-imbursment |
| 5.2 Project Director | 5.13 Mission of the development partners. |
| 5.3 Land Acquisition | 5.14 Time & Cost Over-run |
| 5.4 Procurement | 5.15 Project Supervision/Inspection |
| 5.5 Consultancy | 5.16 Delay in Decision |
| 5.6 Contractor | 5.17 Transport |
| 5.7 Manpower | 5.18 Training |
| 5.8 law & Order | 5.19 Approval |
| 5.9 Natural calamity | 5.20 Others. |
| 5.10 Project financing, allocation and release. | |
| 5.11 Design formulation/approval | |

6. Remarks & Recommendations of the Project Director:

Date :

Signature and seal of the Project Director/Manager

১৬/১০/১৮
(মোঃ বজলুর রশীদ)
নির্বাহী প্রকৌশলী
পিরোজপুর পথর বিভাগ
পাউরো, পিরোজপুর।

7. Remarks/Comments of Agency Head

Date :

Signature and Seal

8. Remarks/Comments of the officer in- charge of the Ministry/Division

Date :

Signature and Seal