# BANGLADESH WATER DEVELOPMENT BOARD



# PROJECT COMPLETION REPORT: IMED 04/2003 (Revised)

#### FOR

Bank Protective Work along the left and right bank at different locations of Karnafuli River, Boalkhali & Raikhali Khal in Chittagong District.

(চট্ট্যাম জেলার বোয়ালখালী ও রাউজান উপজেলার কর্ণকুলী নদী, বোয়ালখালী এবং রাইখার্ল ংলের ডান ও বামতীরে বিভিন্ন ছানে তীর প্রতিরক্ষা কাজ।)

> RANGAMATI O&M DIVISION CHITTAGONG O&M CIRCLE BWDB, CHITTAGONG

## Government of the People's Republic of Bangladesh Ministry of Planning Implementation Monitoring and Evaluation Division

# PROJECT COMPLETION REPORT: IMED 04/2003 (Revised)

#### A. PROJECT DESCRIPTION:

01. Name of the Project

: Protective work along the left and right bank at different locations of Karnafuli River, Boalkhali and

Raikhali Khal in Chittagong District.

02. Administrative Ministry/Division

: Ministry of Water Resources

03. Executing Agency

& Boogladesh Water Development Board (BWDB)

4. Location of the Project

: Upazila-Boalkhali & Rauzan, District-Chittagong.

05. Objective of the Project

: To Save different places of Boalkhali & Rauzan Upazila

Chittagong District from the erosion of both bank of

Karnafuli River, Boalkhali & Raikhali Khal.

#### 06. Estimated Cost

	Original	Latest Revised
a) Total	7178.61	(Re-Appropriation) 7178.61
(b) Taka	7178.61	7178.61
(c) Foreign Currency	0.00	0.00
d) Project Aid	0.00	0.00
(e) RPA	0.00	0.00

0

07. Date of Approval

PCP PP

(a) Original

0

02 July, 2013

(b) Latest Revised (Re-Appropriation)

01 March, 2017

#### 08. Implementation Period

	Date of Commencement	Date of Completion
(a) Original	July 2013	June 2016
(b) Latest Revised	July 2013	June 2017
(Re-Appropriation)		
c Actual	July 2013	June 2017



- 09. Financing Arrangement (Source-wise):
- 9.1 Status of Loan/Grant:
- a) Foreign Financing: Not Applicable

Source	Currency as	Amount	Nature	Date of	Date of	Date	of Closing
(s)	per Agreement	in US \$ (Million)	(Loan/Grant/ supplier's/	Agreement	Effective- ness		- e
			credir)			Original	Revised
L		3	4	5	6	7	8

b) GOB:

-					(In lakh Taka)
	otal amou	int Lo	an Gr	ant Cas	h Foreign Exchange
	1	2		3	4
	7178.61	_	717	8.61	-

# 9.2 Utilization of Project Aid: (Source wise) Not Applicable

C	( )	T		T			(In million)
Sou	rce (s)	Total Amount		Actual E	xpenditure	Unutilized Amount	
		In US\$	In Local Currency	In US\$	In Local Currency	In US\$	In Local Currency
	1	2	3	4	5	6	7
			3	-	3	6	7

# 9.3 Re-imbursible Project Aid (RPA): Not Applicable

1		The West of the					(In lakh Taka)
		RPAA	mount	Amount	Amount	Amount	Remarks
	A	s per PP	As per	Spent	Claimed	Re-imbursed	Remairs
			Agreement				
		1	2	3	4	5	6
					Many and accompanies the constraints of the party of the	The second secon	0

## B. IMPLEMENTATION POSITION

### 01. Implementation Period:

Implementation Period as per PP			Actual Implementation	Time Over-run (% of original implementation	Remarks
Ori	ginal	Latest Revised	period	period)	
	1	2	3	4	1:
July	,2013	July,2013	July,2013	33.33%	
1	to	to	to		
June	,2016	June,2017	Jane. 2017		

# 02. Cost of the Project:

	Estimated Cost		Actual	Cost over-run	(In laka Taka) Remarks	
Description	Original	Latest revised	expenditure	(% of original cost)	A CHARLES A	
1	2	3	4	5	6	
TOTAL	7178.61	7178.61	5664.69	(-) 21.09	The second secon	
TAKA	7178.61	7178.61	5664.69	(-) 21.09		
PA	0.00	0.00	0.00	0.00		



# 33. Project Personnel:

Sanct	ioned	Manpower	Status of the	Manpower		
_	h as per P	employed during execution	Manpower requirement for O&M as per pp	Existing manpower for O & M	Others	Employed
CYCC		2	3	4	5	Male Female
Officer	(S)	Existing man	power of the implementing	agency were deploye	ed during e	execution of the
Staff(s)		project.				
Total:						

# 04. Training of Project Personnel (Foreign/Local) : Not Applicable

		of Training /Study /orkshop/Seminer	Provision as	per PP	Actua	al	Remarks
	toui/v	etc.	Number of person	Man -months	Number of	Man -	
-					person	months	
-		1	2	3	4	5	6

### a. Foreign

#### b. Local

# 05. Component-wise Progress (As per latest approved PP):

Unit	Target (as per PP)			Actual Progress		
Onn	Financial	Physical (Quantity)	Financial	Physical (Quantity)	Reasons for deviation (±)	
2	3	4	5	6	7	
1 Item	2.00	1 Item	1.52	1 Item		
1 Item	0.50	1 Item		-		
1 Item	0.50	1 Item				
1 Item	35.00	1 Item				
1 Item	1.50					
1 Item	1.00	1Item	0.75	1Item		
1 Item	2.00	1 Item	1.93	1 Item	STORY OF THE STORY A STORY OF THE STORY OF T	
	42.50		40.13			
1 No.	74.00	1 No.	71.25	1 No.		
1 Set	1.00	2 Nos	1.00	2 Nos		
	-				pr ve des grandes of special and special a	
Metre	3000.00	2760m	2448 47	2760m		
Metre	200.00	150m				
Metre	850.00					
Metre	397.53				·	
Metre	2501.14					
LS	60.00				Marine Control of the	
		20		LO		
LS		LS		2.1	+	
Control and Contro	1 Item  1 Item 4 Item 4 Item 6 Item 6 Item 6 Item 6 Item 6 Item 7 Item 7 Item 8 Item 8 Item 8 Item 9 Item 9 Item 9 Item 1	1 Item 2.00 1 Item 0.50 1 Item 0.50 1 Item 35.00 1 Item 1.50 1 Item 1.00  1 Item 2.00  42.50  1 No. 74.00 1 Set 1.00  Metre 3000.00 Metre 200.00 Metre 200.00 Metre 397.53 Metre 2501.14 LS 60.00  7083.67 LS 30.00	1   1   1   1   1   1   1   1   1   1	2       3       4       5         1 Item       2.00       1 Item       1.52         1 Item       0.50       1 Item       0.50         1 Item       35.00       1 Item       0.50         1 Item       35.00       1 Item       0.43         1 Item       1.00       1 Item       0.75         1 Item       2.00       1 Item       1.93         42.50       40.13         1 No.       74.00       1 No.       71.25         1 Set       1.00       2 Nos       1.00         Metre       3000.00       2760m       2448.47         Metre       200.00       150m       289.54         Metre       850.00       575m       643.46         Metre       397.53       350m       154.17         Metre       2501.14       1650m       2016.67         LS       60.00       LS       0.00         To83.67       5624.56       5624.56         LS       30.00       LS       0.00         LS       22.44       LS       0.00	2       3       4       5       6         1 Item       2.00       1 Item       1.52       1 Item         1 Item       0.50       1 Item       0.50       1 Item         1 Item       0.50       1 Item       0.50       1 Item         1 Item       35.00       1 Item       34.50       1 Item         1 Item       1.50       1 Item       0.43       1 Item         1 Item       1.00       1 Item       0.75       1 Item         1 Item       2.00       1 Item       1.93       1 Item         42.50       40.13       1 Item       40.13         1 No.       74.00       1 No.       71.25       1 No.         1 Set       1.00       2 Nos       1.00       2 Nos         Metre       3000.00       2760m       2448.47       2760m         Metre       3000.00       150m       289.54       150m         Metre       200.00       150m       289.54       150m         Metre       397.53       350m       154.17       350m         Metre       2501.14       1650m       2016.67       1650m         LS       60.00       LS <t< td=""></t<>	

# 06. Information regarding Project Director (s):

Name & Designation	Full	Part time	Responsible for	Dat	e of	Remarks
with pay Scale.	time		more than one project	Joining	Transfer	
1	2	3	4	5	6	7
Mr. Md. Kamruzzaman, Superintending Engineer Scale: 25750-33750 Tk		Part time	Yes	02.07.2013	11.09.2014	
Mr. Amanullah, Executive Engineer Scale: 22250-31250 Tk		Part time	Yes	11.09.2014	15.09.2014	
Mr. Md. Habibur Rahman, Superintending Engineer Scale: 25750-33750 Tk		Part time	Yes	15.09.2014	28.05.2015	
Mr. Amanullah, Executive Engineer Scale: 22250-31250 Tk		Part time	Yes	28.05.2015	23.07.2015	
Mr. Bidyut Kumar saha, Executive Engineer Scale: 22250-31250 Tk		Part time	Yes	23.07.2015	20.08.2015	
Mr. Md. Siddiqur Rahman, Superintending Engineer Scale: 50000-71200 Tk		Part time	Yes	20.08.2015	Till Date	

# 07. Procurement of Transport (in Nos.):

Type		Number as per P.P.	Procured with date	Transferred to Transport Pool with date	Transferred to O & M with date	Condemned/ damaged with date	Kemarks
	1	2	3	4	5	6	7
Jeep	(2350cc)	1 Nos	30.06.2015		02.07.2017		



# 08. Procurement of Goods, Works and Consultancy Services:

08.1 Goods & Works of the Project costing above Tk. 200.00 lakh and Consultancy above Tk. 100.00 lakh:

Description of procurement (goods/works /consultancy) as per bid document	Cost (in	Bid/Proposal crore Taka)		Bid/Proposal	of works	ompletion s/services y of goods
	As per PP	Contracted value	Invitation date	Contract signing/ L.C opening date	As per contract	Actual
Bank protective work at Taxgor area along the right bank of Boalkhali Khal from km. 0.000 to km. 0.200 = 200.00 m in Upazila-Boalkhali, Dist-Chittagong. (Package No. PR-03/Kaptai/2013-14)	312.00	274.67	01.10.2013	\$1.10.2014	29.06.14	7 28-06-15
Bank protective work at Chowdhury khal to Ibrahim khal at the left bank of Karnafuli River in Upazila-Boalkhali, Dist-Chittagong (from Km 0.000 to km. 0.600 = 600.00 m). (Package No. PR-04/ RANG/2014-15)	645.00	562.70	03.09.2014	30.11.2014	30.06.15	24-01-16
Bank protective work at Jaleapara to Fakirkhali area at the left bank of Karnafuli River in Upazila-Boalkhali, Dist-Chittagong (from chainage km 0.000 to km. 0.300 = 300.00 m). (Package No. PR-05/ RANG/2014-15)	386.74	386.74	03.09.2014	04.12.2014	30.06.15	09-09-16
Bank protective work at Chowdhuryhat to Rahim Ali Fakir Mosque at the left bank of Karnafuli River in Upazila-Boalkhali, Dist-Chittagong (from Km 0.000 to km. 0.350 = 350.00 m). (Package No. PR-07/RANG/2014-15)	388.00	299,47	03.09.2014	04.12.2014	30.06.15	03-10-16
Bank protective work at Bashi Mohon Babur Bari area at the right bank of Karnafully River in Upazila-Rauzan, Dist-Chittagong (from chainage km 0.000 to km. 0.200 = 200.00 m). (Package No. PR-09/ RANG/ 2014-15)	298.60	234.26	03.09.2014	04.12.2014	30.06.15	30-06-16
Bank Protective Work at Military Pole area at the right bank of Boalkhali Khal in Upazila Boalkhali, District-Chittagong (From km. 0.000 to km. 0.225 = 225 m). (Package No. PR-21/ RANG/ 2014-15)	296.00	234 68	07.12.2014	05.02.2015	30.06.15	29-05-17

Description of procurement (goods/works /consultancy) as per bid document	Cost (in	Bid/Proposal crore Taka)		id/Proposal		/services y of goods
	As per PP	Contracted white	Invitation date	Contract signing/ L.C opening date	As per contract	Actual
Bank Protective Work at Naya Raster Matha to Chowdhuryhat at the left bank of Karnaphuli River in Upazila Boalkhali, District- Chittagong (From km. 0.00 to km. 0.300 = 300 m). (Package No. PR-22/ RANG/2014-15)	2 376.45	3 358.44	07.12.2014	5 09.02.2015	30.06.15	7 03-10-16
Bank Protective Work at Sawdagarpara area at the right bank of Karnafuli River in Upaz la Raujan, District-Chittagong (From km. 0.000 to km. 0.200 = 200 m). (Package No. PR-23/ RANG/ 2014-15)	297.68	245.82	07.12.2014	09.02.2015	30.06.15	30-06-16
Bank protective work at Nazirkhali area at the left bank of Karnafuli River in Upazila - Boalkhali, Dist-Chittagong (from km 0.000 to km. 0.310=310.00m). (Package No. PR-31/ RANG/ 2014-15)	249.23	243.36	18.01.2015	29.03.2015	30.06.15	02-03-16
Bank protective work at Sheikhpara area at the right bank of Karnafuli River (from km 0.000 to km. 0.200=200.00m). (Package No. PR-01/ RANG/ 2015-16)	298.00	253.13	20.08.15	06.01.2016	30.06.16	28-06-17
Bank protective work at Kheyaghat Bazar area at the right bank of Karnafuli River (from km 0.000 to km. 0.300=300.00m). (Package No. PR-02/ RANG/ 2015-16)	419.00	376,89	20.08.15	10.01.2016	30.06.16	20-06-17
Bank Protective Work at Nazirkhali area to Rupmajhi khal area at the left bank of Karnafuli River from km 0.000 to km 0.140 = 140.00 m, km 0.150 to km 0.280 = 130.00 m ,km 0.295 to km 0.325 = 30.00 m and km 1.075 to km 1.375 = 300.00 m total length 600.00m in Upazila- Boalkhali, Dist-Chittagong. (Package No. PR-04/RANG/2015-16)	580.59	566.98	13.09.15	26.11.2015	30.06.16	30-06-16

V

Description of procurement (goods/works /consultancy) as per bid document	ltancy) Cost (in crore Taka)		Tender/E	Bid/Proposal	Date of completion of works/services and supply of goods	
	As per PP	Contracted value	Invitation date	Contract signing/ L.C opening date	As per contract	Actual
1	2	3	4	5	6	7
Bank Protective Work at Walong to Had Regulator at right bank of Karnafuli River (From km. 0.000 to km. 0.130 = 130.00m, from km. 0.156 to km. 0.220 = 64.00m and from km 0.259 to km. 0.565 = 306.00m, Total 500.00m ) in Upazila Raozan, District- Chittagong. (Package No. PR-28/ RANG/2015-16)	788.00	692.54	02.12.15	18.01.2016	30.06.16	

# 8.2 Use of Project Consultant (s) (Foreign/Local): Not Applicable

Nan	e of the Field	Approve	d man month	Actual man month utilised	Remarks
		As per PP	As per contract		
	1	2	3	4	5

- E) Foreign:
- b) Local:

# 09. Construction/Erection/Installation Tools & Equipment:

Des	scription of items	Quantity (as per PP)	-	Transferred to O & M with date	Disposed off as per rule with date	Balance	Remarks
	1	2	3	4	5	6	7
Deskt with I	op Computer Laser Printer	1 Set	2 Nos	02-07-2017	••	-	-



## C. FINANCIAL AND PHYSICAL PROGRAMME:

## 01. (a) Original and revised schedule as per PF:

(In lakh Taka)

Financial Year	1	ncial prov rget as pe		t physical nal PP	Financial provision & physical target as per lates revised PP			
	Total	Taka	P.A.	Physical %	Total	Taka	P.A.	Physical %
1	2	3	4	5	6	7	8	9
2013-14	191.89	191.89	-	2.67%	149.27	149.27	-	2.08%
2014-15	3503.97	3503.97	-	48.81%	2500.00	2500.00	-	34.83%
2015-16	3482.75	3482.75	-	48.52%	2496.26	2496.26	es .	34.77%
2016-17	-	-	-	-	2033.08	2033.08	-	28.32%
Total:	7178.61	7178.61	-	100.00%	7178.61	7178.61	-	100.00%

### 01. (b) Revised ADP allocation and progress:

(In lakh Taka)

Financial	Re	vised Allo	cation d	cation & target Taka		Exper	nditure &	physica	al progress
Year	Total	Taka	P.A.	Physical %	release	Total	Taka	P.A.	Physical %
1	2	3	4	5	6	7	8	9	19
2013-14	150.00	150.00	-	2.08%	150.00	149.27	149.27	-	2.08%
2014-15	2500.00	2500.00	-	34.83%	2500.00	2499.91	2499.91	-	34.83%
2015-16	2500.00	2500.00	-	34.77%	2500,00	2496.27	2496.27	-	34.77%
2016-17	600.00	600.00	-	28.32%	600.00	519.24	519.24	-	28.32%
Total	5750.00	5750.00		100.00%	5750.00	5664.69	5664.69	_	100.00%

# D. ACHIEVEMENT OF OBJECTIVES OF THE PROJECT:

Objectives as per PP	Actual achievement	Reasons for shortfall of any
(a) The main objective of the project is to protect river erosion at different places of Boalkhali and Rauzan Upazila and its adjacent area along with its important business Centre and private/public properties and the very existence Flood Control Embankment of Boalkhali Irrigation Project from the devastating erosion of the Karnafuli river. The embankment of Boalkhali Irrigation Project is very important to safeguard the project area including its various infrastructures and communication network which grow over the years since its implementation.	completed along the vulnerable river bank at different locations of Boalkhali and Rauzan Upazila in the District of Chittagong.  - 500 Acre (Approx.) land saved from river erosion.  - Immovable properties worth BDT. 33275 Lakh saved from erosion.  - 1,25,000 Nos (Approx.) of people got benefited.	No Shortfall



(b) Another important objective of the project is Protection of Flood Control Embankment of Boalkhali Irrigation Project	Irrigation Project, agricultural land and other establishments adjacent to project	
from the erosion of Karnafuli River not only reduces the threat of its extinction but also to save the agricultural products of the area.	erosion of the Karnafuli River.	
(c) Huge immovable public & private properties with estimated total worth of BDT.40064.52 lakh dispersed in the vicinity of affected area will be saved from river erosion.	protective work valuable public land, different establishments and other properties in the project area	
Closion.	and its vicinity has been saved from river bank erosion.	,

# E. BENEFIT ANALYSIS

# 01. Annual Out-put:

It	ems of out-put	Unit	Estimated quantity expected at full capacity	Actual quantity of out-put during the 1st year of operation at full capacity (or during, real production for newly completed project).
River	Bank Protection	Metre	5485.00 m	5485.00 m
Work				

# 02. Cost / Benefit:

Item	Estimated	Actual
(1) Benefit cost ratio of the project (i) Financial (ii) Economic	(i) 1.56 : 1.00 (ii) 1.83 : 1.00	Will be evaluated later by concern directorate of BWDB & IMED.
(2) Internal Rate of Return (i) Financial (ii) Economic	(i) 21.34% (ii) 25.72%	

03. Please give reasons for shortfall, if any, between the estimated and actual benefit: Not Applicable



# F. MONITOWING AND AUDITING

0.1 Monitoring:

or tyronitoring.		/		
Name & designation of the	Date of	Identified	Recommendations	
inspecting official	Inspection	Problems		
1	2	3	4	
(i) Ministry/Agency:				
Mr. Md. Abdul Baten, Addll. Director General (ER), BWDB.	21.05.2015	=	Suggested to increase the progress so fa of the Project.	
Mr. Md. Ismail Hossain, Director Genera, BWDB.	07.08.2015	-	Suggested to increase the progress so fa of the Project.	
Mr. Md. Motaher Hossain Deputy Secretary (Admn), Ministry of Water Resources	04.02.2016	100	Suggested to increase the progress so fa of the Project.	
Mr. Ramesh Chandra Sen, MP Chairman Perliamentary Standing Committee on Ministry of Water Resources	03.02.201° To 06.02.2017	-	Suggested to declair complete so fa implemented remaining work of the Project.	
(ii) IMED:	4.4.			
Mr. Parimol Chandra Bose, Deputy Director, IMED. Mrs. Lasmi Chakma Assistant Director, IMED	02.05.2015	-	Suggested to increase the progress so fa of the Project.	
Mrs. Lasmi Chakma Assistant Director, IMED	01.02.2016	~	Suggested to increase the progress so far of the Project.	
Mr. Md. Afzal Hossain Director, IMED	26.04.2017	-	Suggested to declair complete so fa implemented remaining work of th Project.	
Mrs. Faima-Tuz-Zohora Thakur Assistant Director, IMED	19.05.201	-	Suggested to declair complete so fa implemented remaining work of the Project.	

# 0.2. Auditing during and after Implementation.

### 2.1. Internal Audit: No audit conducted.

	Pe	eriod of Audit	Date of submission of Audit Report	Major findings/ objections	Whether objections Resolved or not.	
		1	2	3	4	
1		100 HH	100 500	00 Ms		

# 2.2. External Audit:

Audit period	Date of submission of Audit Report	Major findings/ objections	Whether objections Resolved or not.
1	2	3	4
2013-14	-	MATERIAL TO THE PARTY OF THE PA	No audit objection arisec.
2014-15			No audit objection arised
2015-16	-	-	Yet to undergo auditing.
2016-17	-	-	Yet to undergo auditing.

## G. DESCRIPTIVE REPORT

# 1. General Observations/Remarks of the Project on:

#### 1.1 Background:

Major erosion of the river banks has been observed in different locations of the Karnafi E River, Boalkhali Khal and Raikhali Khal in recent years. Valuable infrastructures like roads, bridges, hydraulic structures, markets, homestead, Madrasha, school and agricultural land etc. are now under serious threat.

The Karnafuli River originates from the Lushai Hills and falls into the Bay of Bengal after flowing through 200 km. in the District of Chittagong Hill Tracts and Chittagong. It is a flashy river and meandering in nature. Erosion rate has been increased due to flash flood and rapid fluctuation of water level due to tidal influence.

Boalkhali Khal originates from Chittagong Hills Tracts over the hilly range in Kaptai, Boalkhali and Patiya Upazila in Chittagong District and meets with the Karnafuli River at 4.00 km. downstream of Kalur Ghat Railway Bridge. It is also flashy and meandering in nature. Erosion rate has been increased due to flash flood and rapid fluctuation of water level due to tidal influence.

Raikhali Khal originates in the hilly region of Chittagong Hill Tracts over the hilly range in Kaptai, Boalkhali and Patiya Upazila in Chittagong District and meets with the Karnafuli River at 2.10 km. downstream of Kalurghat Railway Bridge: It is also flashy and meandering in nature.

Boalkhali Irrigation Project were taken up with the multiple objectives/targets of mitigating flood hazards and drought by providing comprehensive FCDI facilities to augment food production and safety of local dwellers as well as enhancing economic and environmental condition. At pre-project condition, 11000 hactare irrigable paddy land would become flooded and water logged during monsoon. On the other hand, during dry season, cultivation was not possible due to lack of proper water management in the area. Hence, to provide Flood Control, Drainage and Irrigation (FCDI) facilities, Boalkhali Irrigation Project was implemented by constructing earthen embankment parallel to the left bank of Karnafuli.

The progressive bank line shifting at different places of the Karnafuli River, Boalkhali and Raikhali Khal had endangered the very existence of Boalkhali Irrigation Project. In this locality annual rate of bank erosion of the river was 5 m to 10 m. Without immediate erosion mitigation measures, further breach of embankment and intrusion of flood water is monsoon and frequent tidal flow in high tide could not be controlled. The currently implemented project has protected the embankment of Boalkhali Irrigation Project and has safeguard the agricultural products from flood and draught. It was anticipated that if the erosion had continued huge land including important Govt, and private establishment would have eroded over the for the coming years eventually resulting in a drop of agricultural products. In the context of much needed agricultural land, the protective work was required to be executed on priority basis to arrest the havoc in human lives and properties and uncertainty in agricultural production.

Therefore, it was the long standing demand of the people of Chittagong to safeguard Boalkhali Irrigation Project along with other vulnerable areas as well as their immovable properties and remedy of human hazards against alarming erosion of the Karnafuli River, Boalkhali and Raikhali Khal.

58

On the DPP of the project after execution of the project, the following positive impacts were expected to happen on Boalkhali Irrigation Project.

- a) Erosion of Boalkhali khal & Raikhali Khal will be controlled; Hence, Boalkhali Irrigation project will be saved from river erosion.
- b) Cultivable lands of Boalkhali Irrigation Project will be saved from river erosion.
- d) Besides, hometeads, different Covernment&Non-Government Installations, Commercial Institutions, School, Colleges, Mosques, Temples etc will be saved from river erosion& flood.
- d) Will increase more safety in producing crops in Boalkhali Irrigation Project area.
- e) Will increase socio-economic conditions of the people in the project area.

### 1.2 Justification/Adequacy:

Bangladesh is a riverine country and bank-line erosion of different rivers has been a recurrent effect. River bank erosion in alluvial lands of Bangladesh is a complex and dynamic thrust of nature due to strong onrush of water and major variation in between normal water flow and surges of inflow during monsoon & post-monsoon period in each year. The monsoon discharge of the major rivers is so large that there is recurrence of floods every year. Sometimes it becomes very severe and causes immense damages impacted by occurrence of devastating river erosion. This has significant social and economic impacts. The loss of land, crop and property has led to landlessness and impoverishment of thousands of dwellers living within bankline/flood-plains. The large seasonal variation in river flow results in varying sediment transportation capacity and causes river-bank erosion, migration of riverbanks and meandering river channels.

#### 1.3 Objectives:

The objectives of the project was to provide safety of the flood control embankment of Boalkhali Irrigation Project, human lives, properties and improve economic activities by construction of protective works at vulnerable location along the right bank of the Karnafuli River. Valuable establishments valued Tk. 33275.00 lakh are supposed to be saved by implementation of the protective works.

However, the specific objective and targets of the projects were as follows:

- to sustain the agricultural land and livelihoods by mitigating the risk of river bank erosion and Protection of flood control embankment from being eroded;
- to contribute to poverty alleviation by ensuring that future economic benefits are achieved;
- to improve social and economic conditions of the destitute families fallen a victim to river bank erosion;
- to provide substantial employment opportunities and cash income for landless, poor and vulnerable people, both women and men, during the construction period to provide a stable environment for development in the meas adjacent to the river bank.

#### 1.4 Project revision with reasons:

This project consisted of 21 nos of work packages. During the tendering method, it was noticed that some packages got lesser contracted value than the DPP cost & while some got above. Also during implementing phase scope of variation works appeared for some packages. To address these issues the project was subjected to a inter package reappropriation within the DPP cost.



# 2. Rationale of the project in respect of Concept, Design, Location and Timing.

The progressive bank line shifting of the Karnafuli River, Boalkhali and Raikhali Khal at a length of 5.485 km. located at different places of Chittagong has endangered the vary existence of Boalkhali Irrigation Project. In this locality annual rate of bank erosion of the river is 5 m to 10 m. Without immediate erosion mitigation measures further retirement of embankment and loss of important establishment and agricultural land cannot be stopped. The implemented project not only protects the embankment of Boalkhali Irrigation Project including its important establishment but also safeguard physical damage and human sufferings

Failure of the embankment as well as project facilities of the Boalkhali Irrigation Project due to river erosion have socio-economic and environmental impacts on lives and properties of 3.50 lakh inhabitants of the project area may be severely endangered. It is anticipated that if the erosion continues huge land including important Govt. and private establishment may be eroded over the next coming year. To save these important establishments and assets from near ruination due to river erosion, the required protective work executed on priority basis. Otherwise substantial losses of properties and infrastructures may be incurred.

# 3. Brief description on planning and financing of the project and its applicability.

#### ♦ Project Identification:

A representation from the local UP Chairman on behalf of the affected people to the local Member of Perliament (MP) and a DO letter of Mr. Mainuddin Khan Badal, MP (Chittagong-8) & Mr. A. B. M. Fazle Karim Chowdhury MP (Chittagong-6) to the Honorable Minister, Ministry of Water Resources was given requesting him to solve the problem of river erosion along the both bank of Karnafuli River, both bank of Boalkhali Khal and Left bank of Raikhali Khal.

#### ♦ Project Preparation:

Due to the severe erosion problem at different locations along the both bank of Karnafuli River, Boalkhali & Raikhali Khal at Boalkhali & Rauzan Upazila in Chittagong District, many cultivable lands, villages and infrastructures are engulfed in Karnafuli River, Boalkhali & Raikhali Khal. To mitigate the erosion problem a Technical Committee formed by BWDB provided a study report on the project area in July, 2009 and submitted report on September, 2012. According to the Technical Report Rangamati O&M Division, BWDB, Kaptai has prepared the DPP and processed for approval.

Appraisal: The project was appraised on Planning Commission on 27-12-2012.

- Credit Negotiation: Not Applicable
- ♦ Credit Agreement: Not Applicable
- Credit Effectiveness: Not Applicable
- ♦ Loan Disbursement : Not Applicable
- Loan Conditionalities: Not Applicable
- Project Approval: The project was approved on 02.07.2013 & and Re-Appropriation was approved on 01.03.2017.
- Others (if any).: Nill



# 4. Analysis of the Post-Implementation situation and result of the project:

4.1 Whether the beneficiaries of the project have clear knowledge about the Target/ Objectives of the project.: Yes

### 4.2 Programme for use of created-facilities of the project:

The stack holders are directly taking advantages of the created facilities of the project.

### 4.3 O & M programme of the project.

Post Project recurrent O&M works will be arranged from the regular O&M allocation.

#### 4.4 Impact of the project -

#### 4.4.1 Direct:

- Protection of houses, educational institution, mosques, roads, agricultural lands from river bank erosion.
- Protection of BRE flood control embankment from being breached due to erosion.

#### 4.4.2 Indirect:

- Safety of human livelihood and properties.
- Improvement of socio-economic condition.

## 4.5 Transfer of Technology and Institutional Building through the project:

Not Applicable

### 4.6 Employment generation through the project.

A large number of skilled/unskilled workers were employed during construction period.

### 4.7 Possibility of Self employment:

There are possibilities of self employment as existing commercial and business centres are protected from river bank erosion.

### 4.8 Possibility of women-employment opportunity:

Yes, there is possibility of women employment through the project.

Women's participation in development: Yes.

### 4.9 Probable Impact on Socio-Economic activity. :

By protecting the river bank erosion, various infrastructures are saved from the erosion. As a result socio-economic balance in the locality is enhanced.

#### 4.10 Impact on environment:

Environmental enhancement is achieved through the implementation of the project.

#### 4.11 Sustainability of the project:

The project is sustainable but requires periodic maintenance.

0

## 4.12 Contribution to poverty alleviation/reduction:

- Huge public and private properties dispersed around the said erosion prone area with approximate total worth of Tk. 33275.00 lakh is saved from river bank erosion by the implementation of the project.
- It generated employment for skilled/unskilled workers during construction period and also in annual O&M phase. Also better employment access in business sector is enhanced.
- Natural security against river bank crosion is restored.
- 4.13 Opinion of the public representatives, local elite, local administration, teachers, religious leaders, women's representatives etc.

Positive remarks regarding the project.

4.14 Contribution of Micro-credit programmes and Comments on overlapping with any NGO activities.

Not Applicable.

# 5. Problems encountered during Implementation (with duration & steps taken to remove those)

5.1	Project Management	5.12	Project aid disbursement and re-imbursment
5.2	Project Director	5.13	Mission of the development partners.
5.3	Land Acquisition	5.14	Time & Cost Over-run
5.4	Procurement	5.15	Project Supervision/Inspection
5.5	Consultancy	5.16	Delay in Decision
5.6	Contractor	5.17	Transport
5.7	Manpower	5.18	Training
5.8	law & Order	5.19	Approval
5.9	Natural clamity	5.20	Others.
5.10	Project financing, allocation and		
	Release.		
5.11	Design formulation/approval		

No such problem encountered during implementation.

# 6. Remarks & Recommendations of the Project Director:

The river Karnafuli, Boalkhali & Raikhali Khal is the most erosion prone river in Bangladesh. Boalkhali and Rauzan upazilla under Chittagong district were seriously affected by the both bank erosion of the river. Many people became helpless and disparsed. The landless people passes inhuman life. Many Government and Non-Government establishment, educational institutions, mosques, roads and agricultural land had been engulfed in the river. To protect the further erosion of different locations from the both bank erosion, "Bank Protective Work along the left and right bank at different locations of Karnafuli River, Boalkhali & Raikhali Khal in Chittagong District" project was approved in ECNEC held on 02.07.2013.



After the successful implementation of this project, the project area approximately 500 acre has been protected from severe both bank erosion of the river Karnafuli, Boalkhali & Raikhali Khal. Erosion prone area with approximate total worth of Tk. 33275.00 lakh is saved from river bank erosion. 1,25,000 Nos (Approx.) of people got direct benefited. The safety of flood control embankment along the left bank of Karnafuli River has been protected. The socio-economic condition of the people has been improved. Scopes of new jobs & works have been created. The safety of human livelihood and properties has also been improved. The project will also contribute to attain national self sufficiency in food grains. Proper monitoring and regular maintenance of the revetment works and others necessary components should be continued to ensure the sustainability of the project. Otherwise the benefit of the project might be hampered.

	510 0017		
Date:	5-10-2017	Signature and seal of the P	Superinterior O & M Circle
7 D			Chittagong Chittagong
7. Ren	marks/Comments of Agency Head	1-1-0	1 1 1 1/10
After i	implementation of this proj. Boalkhali & Rayzan upazila both banks of Kanafulitiv	ed, approximately soc	acre of land on different
places of	-Boalkhali & Raytan upazila	in Chittaging district	hove been soved from
ention on	both banks of Kanafulity	er, Boalkhal & Rock	A's 4 332 75 C
agriculte	and Land have been so e been saved. Approximate	ely 125000 nos people	have been benefitted thro
this mines	d. So this project is a	success.	$\bigcirc$
			All 20 2079
Date	• •••••••		Signature and Sant
			Signature and Seal
8. Rema	rks/Comments of the officer in- cha	rge of the Ministry/Division	(Md. Mahfuzur Rahman) Director General BWDB, Dhaka.
Date:		-	Signature and Seal

