## GOVERNMENT OF THE PEOPLE'S REPUBLIC OF BANGLADESH MINISTRY OF WATER RESOURCES

PROJECT COMPLETION REPORT: IMED 04/2003 (Revised)

PROTECTIVE WORK ON THE RIGHT BANK OF BHAIRAB RIVER AT A LENGTH OF 465.00M AT BNS TITUMIR

Name of Division

: Khulna O & M Division-1, BWDB, Khulna.

Name of Circle

: Jashore O & M Circle, BWDB, Khulna.

Name of Zone

: South - Western Zone, BWDB, Khulna.

BANGLADESH WATER DEVELOPMENT BOARD

# Government of the People's Republic of Bangladesh Ministry of Planning Implementation Monitoring and Evaluation Division

## PROJECT COMPLETION REPORT: IMED 04/2003 (Revised)

### A. PROJECT DESCRIPTION:

01. Name of work

Protective work on the right bank of Bhairab

River at a length of 465.00 m at BNS Titumir

02. Administrative Ministry

Ministry of Water Resources.

03. Executing Agency

: Bangladesh Water Development Board.

04. Location of the work

Chorer Hat, Khalispur, Khulna Sadar

## 05. Objective of the Project

To save the BNS Titumir area and other public & private properties valued approximate Tk. 12160.00 lakh from the river bank erosion of Bhairab River by execution of 465m river bank protective work

#### 06. Estimated Cost

(In lakh Taka)

	Original	Latest Revised
(a) Total	1716.10	-
(b) Taka	1716.10	-
(c) Foreign Currency	-	-
(d) Project Aid	-	-
(e) RPA	-	-

#### 07. Approval:

Date of Approval	:	PCP	PP
(a) Original	:	-	09-11-2016
(b) Latest Revised	:	-	-

## 08. Implementation Period

	Date of Commencement	Date of Completion
(a) Original	01-10-2016	30-06-2018
(b) Latest Revised	-	-
(c) Actual	01-10-2016	30-06-2018

## 09. Financing Arrangement (Source-wise):

## 9.1 Status of Loan/Grant

## a) Foreign Financing:

Source (s)	Currency	Amount	Nature	Date of	Date of	Date of	Closing
	as per	in US\$	(Loan/Grant/	Agreement	Effective		
	Agreement	(Million)	supplier's/		-ness		
			credit)			Original	Revised
1	2	3	4	5	6	7	8
			N/A				

## b) GOB:

(In lakh Taka)

Total amount	Loan	Grant	Cash Foreign Exchange
1	2	3	4
1716.10	-	1716.10	-

## 9.2 Utilization of Project Aid : (Source wise)

(In million)

Source (s)	Total Amount		Actual Expenditure		Unutilized Amount	
	In US \$	In Local	In US \$	In Local	In US \$	In Local Currency
		Currency		Currency		
1	2	3	4	5	6	7
			N/A			

## 9.3 Re-imbursible Project Aid (RPA) :

(In lakh Taka)

					(III lakii Taka
R P A Amo	R P A Amount		Amount	Amount	Remarks
As per PP	As per Agreement	Spent	Claimed	Re-imbursed	
1	2	3	4	5	6
		N/A	\		

## B. IMPLEMENTATION POSITION

## 01. Implementation Period:

Implementation Period as per PP		Actual Implementatio	Time Over-run (% of original	Remarks	
Original	Latest Revised	n period	implementation period)		
1	2	3	4	5	
October, 2016 to June, 2018	-	October, 2016 to June, 2018	-	The Project has been completed successfully on 10-06-2018 before the tergeted completion date 30.06.2018 in DPP.	



## 02. Cost of the Project:

(In lakh Taka)

					(
Description	Estimate	ed Cost	Actual expenditure	Cost over-run (% of original cost)	Remarks
	Original	Latest revised			
1	2	3	4	5	6
TOTAL	1716.10	-	1577.24	-	
TAKA	1716.10	-	1577.24	-	-
PA	-	-	-	-	

**03. Project Personnel :** The project implementation was carries out with existing manpower of Khulna O&M Division-1 BWDB Khulna. No separate manpower were engaged.

Sanctioned	Manpower	Status of the e	Manpower			
strength as per	employed	Manpower	Existing	Others	Em	ployed
PP	during	requirement for	manpower			
	execution	O&M as per pp	for O & M			
1	2	3	4	5	Male	Female
Officer (s)	10	9	5	-	9	01
Staff(s)	15	15	15	-	14	01
Total:	25	24	20	-	23	02

**04.** Training of Project Personnel (Foreign/Local): There were no permission of training in this project.

Field of	Provision a	Provision as per PP		Actual			
Training /Study tour/workshop/ Seminer etc.	Number of Man - months		Number of Man - person months				
1	2	3	4	5	6		
a. Foreign			N/A				
b. Local			N/A				

## 05. Component-wise Progress (As per inter-item adjustment approved PP):

(In lakh Taka)

,		Target (as per PP)		Actual Progress		Reasons	
(as per PP)	Unit	Financial	Physical (Quantity)	Financial	Physical (Quantity)	deviation (±)	
1	2	3	4	5	6	7	
A. Revenue Component :-							
Petrol & Lubricant	1 item	3.00	100.00%	2.48	83.33%		
Printing, Publication	1 item	3.00	100.00%	2.97	100.00%		



<b>Y</b>		Target (a	as per PP)	Actual	Progress	Reasons
(as per PP)	Unit	Financial	Physical (Quantity)	Financial	Physical (Quantity)	for deviation (±)
1	2	3	4	5	6	7
Office Stationary, seal & stamps	1 item	3.00	100.00%	2.93	100.00%	
Honourium/Fee/ Remuneration of Different committee members	1 item	3.00	100.00%	2.21	73.50%	
Mid term Evaluation and Progress monitoring activities.	1 item	8.00	100.00%	8.00	100.00%	
Survey & Investigation	1 item	3.00	100.00%	2.99	100.00%	
Repairs, Maintenance and Rehabilitation						
Repair & maintenance of existing vehicles	1 item	3.00	100.00%	3.00	100.00%	
(A) Sub-total-		26.00	100.00%	24.58	94.53%	
B. Capital Component:-						
Motor Cycle (125 CC) 01 Nos.	Nos	1.80	1	1.79	1	
Photocopier (1 No) ( For Planning wing-4 of MoWR)	Nos	1.25	1	1.23	1	
Survey Equipment (02 Nos)	Nos	3.00	2	2.99	2	
computer (Brand-3 nos.) with Laser printer & Accessories (02 nos). (One for Planning wing-4 of MoWR)	Nos	2.00	3+2	1.99	3+2	
Sub-total Acquisition of Assets		8.05	100.00%	8.00	100.00%	
Construction and Works						
River bank Protection work by C.C Block placing/Dumping on the Right bank of Bhairab River from Km. 0.430 to Km. 0.895 = 465 m	m	1672.05	465m	1544.66	465m	
(b) Sub-total Capital		1680.10		1552.66		
Component						
Total cost (a+b)		1706.10		1577.24		
(c) Physical Contingency		10.00				
(d) Price Contingency		0.00				
Grand Total (a+b+c+d):		1716.10	100.00%	1577.24	100.00%	



## 06. Information regarding Project Director (s):

Name &	Full time	Part time	Responsible	Dat	e of	Remarks
Designation with pay			for more	Joining	Transfer	
Scale.			than			
			one project			
1	2	3	4	5	6	7
Mr.A. K. M. Wahed Uddin Chowdory Additional Chief Engineer (56500-74400)	Full time	-	Yes	03-11-2016	03-12-2017	
Mr. Md. Lutfor Rahman Additional Chief Engineer ( Current Charge (50000-71200)	Full time	-	Yes	03-12-2017	To date	

## 07. Procurement of Transport (in Nos.):

Type of transport	Number as per P.P.	Procured with date	Transferred to Transport Pool with date	Transferred to O & M with date	Condemned/ damaged with date	Remarks
1	2	3	4	5	6	7
Motor Cycle	l no	28-05- 2017	-	30-06-2018	-	The motor cycle is in good condition and used in departmental work.

## 08. Procurement of Goods, Works and Consultancy Services:

08.1. Goods & Works of the Project costing above Tk. 200.00 lakh. And Consultancy above Tk. 100.00 lakh:

## **Procurement of Works**

Description of	Tender/Bid/Propos al Cost (in crore		Tender/Bid/Proposal		Date of completion of	
procurement					works/services and	
(goods/works	Tak	a)			supply	of goods
/consultancy)	As per	Contra	Invitation	Contract	As per	Actual
as per bid document	PP	cted	date	signing/ L.C	contract	
		value		opening date		
1	2	3	4	5	6	7
1) Protective work on the right bank of Bhairab river from km.0.430 to km.0.585=155.00m at MNS Titumir under	5.63	5.34	01.03.2017	04.05.2017	29.06.18	10.06.18



Description of procurement (goods/works	al Cost (i	Tender/Bid/Propos al Cost (in crore Taka)  Tender/Bid/Proposal Date of comple works/service supply of go		rvices and		
/consultancy) as per bid document	As per PP	Contra cted value	Invitation date	Contract signing/ L.C opening date	As per contract	Actual
1	2	3	4	5	6	7
River bank Protection work by on the Right bank of Bhairab River at length of 465.00m at BNS Titumir project during the year 2016-17 & 2017-18. (Package No-01/BNS/Khulna-1/2016-17, e-GP tender Id no-89205.						
2) Protective work on the right bank of Bhairab river from km.0.430 to km.0.585=155.00m at MNS Titumir under River bank Protection work by on the Right bank of Bhairab River at length of 465.00m at BNS Titumir project during the year 2016-17 & 2017-18. (Package No-02/BNS/Khulna-1/2016-17, e-GP tender Id no-89207.	5.58	5.06	01.03.2017	04.05.2017	29.06.18	10.06.18
3) Protective work on the right bank of Bhairab river from km.0585 to km.0.740=155.00m at MNS Titumir under River bank Protection work by on the Right bank of Bhairab River at length of 465.00m at BNS Titumir project during the year 2016-17 & 2017-18. (Package No-03/BNS/Khulna-1/2016-17, e-GP tender Id no-89208.	5.51	5.05	01.03.2017	04.05.2017	29.06.18	10.06.18

## 8.2 Use of Project Consultant (s) (Foreign/Local):

Nam	e of the Field	Approv	ed m	nan month	Actual r	nan month utilised	Remarks
		As per PP	As	s per contract			
	1	2		3		4	5
a)	Foreign:				N/A		
b)	Local:				N/A		

# 09. Construction/Erection/Installation Tools & Equipment :

Description of items	Quantity (as per PP)	Quantity procured with date	Transferred to O & M with date	Disposed off as per rule with date	Balance	Remarks
1	2	3	4	5	6	7
			N/A			•

## C. FINANCIAL AND PHYSICAL PROGRAMME:

## 1. (a) Original and revised schedule as per PP:

(In lakh Taka)

Financial	Financial	Financial provision & physical target as				provision &	physica	l target as per
Year		per original PP				latest re	vised PP	
	Total	Taka	P.A.	Physical%	Total	Taka	P.A.	Physical %
1	2	3	4	5	6	7	8	9
2016-17	620.05	620.05	-	36.13%	-	-	-	-
2017-18	1096.05	1096.05	-	63.87%	-	-	-	-
Total	1716.10	1716.10		100.00%	-	-		-

## 01. (b) Inter-item adjustment ADP allocation and progress:

(In lakh Taka)

								( ***	iakii iaka)
Financial	Rev	Revised Allocation & target			Taka	Expenditure & physical progress			ogress
Year	Total	Taka	P.A.	Physical	release	Total	Taka	P.A	Physical
				%					%
1	2	3	4	5	6	7	8	9	10
2016-17	100.00	100.00	-	5.83%	100.00	10.23	10.23	-	5.00%
2017-18	1568.00	1568.00	-	94.17%	1568.00	1567.01	1567.01	-	95.00%
Total	1668.00	1668.00	-	100.00%	1668.00	1577.24	1577.24	-	100.00%



## D. ACHIEVEMENT OF OBJECTIVES OF THE PROJECT :

Objectives as per PP	Actual achievement	Reasons for
		shortfall, if any
Protection of BNS Titumir and other public and private properties Valued approximately 12160.00 lakh from the river bank erosion Bhairab river by execution of 465m protective work.  i) Development of additional properties of the project area.  ii) Increase scope of additional employment in different private and public sectores  iii) Restore the environment along the river side.  iv) Plantation, Commonication must be develop.	<ul> <li>Construction 465m protective work has been completed.</li> <li>Ensured additional employment due to development of properties</li> <li>Land and properties become protected and safe from river erosion.</li> <li>Restore the environment of project area.</li> <li>Development of communication, roads, beautification along the river side and local tourism.</li> </ul>	No shortfall.

## E. BENEFIT ANALYSIS

## 01. Annual Out-put:

Items of out-put Unit	Estimated quantity expected at full capacity	actual quantity of out-put during the 1st year of operation at full capacity (or during, real production for newly completed project).
-----------------------	--	--

The main objective of the project is to protect BNS Titumir of Bangladesh Navy. Imlementation of 465m bank protective work along right bank of Bhairab river has ensured safeguard to BNS Titumir & adjacent area. Objective-wise and output expectancy wise, the project is 100% accomplished.

## 02. Cost / Benefit:

Item	Estimated	Actual
(1) Benefit cost ratio of the project		
(i) Financial	2.16:1.00	Will be evaluated later by
(ii) Economic	2.58:1.00	concern Directorate of BWDB & IMED.
(2) Internal Rate of Return (i) Financial		
(ii) Economic	32.62%	
	38.11%	



# 03. Please give reasons for shortfall, if any, between the estimated and actual benefit :

No shortfall.

## F. MONITORING AND AUDITING

## 01. Monitoring:

Name & designation of the inspecting official	Date of Inspection	Identified Problems	Recommendations
1	2	3	4
(a) Ministry / Agency:			
<ul><li>i) Mr. Mantu Kumar Biswas, Joint Chief, MoWR</li><li>ii) Mr. Md. Siddiqure Rahman Assistant Chief, MoWR</li></ul>	06.02.2018	Extra Silt deposition on slope of CC Block placing area.	Additional work will be needed for bed preparation of CC Block pitching, Manufacturing and stacking.
i) Mr . Howladar Zakir Hossain, Deputy Secretary, MoWR.	16.11.2017 and 06.02.2018	Huge area were using for CC block manufacturing and stacking	Recommended to complete the work in due time.
i) Mst. Nurjahan Begum, Deputy Secretary, MoWR	26.04.2018	-	
i) Mr. Khondakar Khalekuzzaman,, Additional Director General (West Region), BWDB, Dhaka.	13.07.2018	-	ADG (WR) appreciated the quality of work & greeted thanks to all concerned official to complet the work in due time.
(b) <u>IMED</u> :	-	-	-
<ul> <li>i) Mr.Md. Afzal Hossan ,         Director, IMED, Dhaka.</li> <li>ii) Mst Laxmi Chakma         Assistant Director         IMED, Dhaka</li> </ul>	11.04.2018	-	Recommended to complete the work in due time.
c) Others: Comodor of comand, BNS, Khulna and other Naval officer	05.09.2017 to 10.06.2018	-	-

#### 02. Auditing during and after Implementation:-

#### 2.1. Internal Audit: No internal audit has been conducted.

Period of Audit	Date of submission of Audit Report	Major findings/ objections	Whether objections resolved or not.
1	2	3	4
-	-	-	-

#### 2.2. External Audit :-

Audit period	Date of submission of Audit Report	Major findings/ objections	Whether objections resolved or not.
1	2	3	4
2016-17	20-10-2017	Objection was not	-
		founded	
2017-18	Not yet conducted	-	-

## G. DESCRIPTIVE REPORT

### 1. General Observations/Remarks of the Project:-

#### 1.1 Background: -

The river Bhairab in the Khulna district is a tidal river. The river traffic in this portion of the river is always busy and big ships, launches, cargoes, steamers, burges etc are always moving in the river. Due to heavy traffic in the river and tidal fluctuation created by the high and low tides, the river banks are always eroding. To save the Khulna city and the Bazar areas from the river erosion, Khulna Town Protection Project has been implemented by the Water Development Board previously. Adjacent to the Upstream of Khulna Town Protection Project, The BNS Titumir area of Bangladesh Navy is situated. Due to continuous river bank erosion, this area were in the risk being engulfed in the Bhairab River. If the erosion hed not been controlled and continues further, much damage to BNS Titumir area would had been occurred. To save the area from the river bank erosion, at least 465m river bank protection work with C.C block, geo-bag placing/dumping were required to be done.

On request of the Commodore Commanding, Khulna BNS Titumir for protection of the portion of the embankment of the Khulna Town Protection Project linked with the BNS Titumir area of Bangladesh Navy, the local BWDB (Khulna O&M Division-1) office visited the river eroded area. After survey of the area, a report with some recommendation was submitted by the Executive Engineer, Khulna O&M Division-1, BWDB, Khulna on 31.07.2014.

Later on, in this connection Bangladesh Navy Head Quarter wrote a letter to the Director General, BWDB on 26-06-2014. In the letter, Bangladesh Navy requested BWDB to take immediate appropriate measures for protection of BNS Titumir area from the erosion of the Bhairab River. The Chief of BNS



Titumir naval base, Khalishpur, Khulna visited the river eroded site of BNS Titumir and gave his consent on taking immediate necessary action for protection of the area. It may be mentioned here that BNS Titumir is an important naval base in the South-western region of Bangladesh.

## 1.2 Justification/Adequacy:-

The project is technically viable since implementation of interventions will reduce vulnerability of river bank erosion on the right bank of Bhairab river at BNS Titumir and adjacent area. Routine O & M work will be ensure sustainability of project.

The project plays positive and active role against environmental degradation through protect the erosion of river bank. It ensure extension of protective work at U/S area of Chorerhat area and it is required to save the town and industrial land and govt and private properties. Regular O & M works will make the protective work sustainable.

The project is socialy most desirable to mitigate vulnerability of erosion and save the properties of BNS Titumir base, different Govt and private Industries, homestate, roads and other residential and commercial buildings. Also better income and employment access in industry agriculture, fishery and tertiary will be enhanced.

### 1.3 Objectives:-

Protection of BNS Titumir and other public and private properties Valued approximately 12160.00lakh from the river bank erosion Bhairab river by execution of 465m protective work.

- i) Developement of additional properties of the project area.
- ii) Increase scope of additional employment in different private and public sectores
- iii) Restore the environment along the river side.
- iv) Plantation, Commonication must be develop.

#### 1.4 Project revision with reasons:

The project did not require any revision.

#### 2. Rationale of the project in respect of Concept, Design, Location and Timing:

It seems important to take up the erosion mitigation measures immediately at BNS Titumir area of Bangladesh Navy as the dimension of the erosion is increasing rapidly. The Project has been formulated with objective to save BNS Titumir area of Bangladesh Navy from the erosion of the Bhairab river by bank protection work. After completion of the project, it will save the valuable national properties along the vicinity of erosion prone area which are supposed to be engulfed in the Bhairab River worth Tk.

12160.00 lakh at the present market price. According to the approved design & specification, per meter river bank protection cost has been 3.34 lac of this project. The project design seems sufficient as per on field necessity and timing of implimentation of the project has made the project cost effective.

#### 3. Brief description on planning and financing of the project and its applicability.

- Project Identification: The project has been taken up on request from Bangladesh Navy HQ & BNS Titumir athurity
- **Project Preparation:-** The project has been prepared after taking the opinion from the affected locality people and its necessity. A technical committee was formed by BWDB & DPP of the project was prepared on recommendation of the technical report formed by that committee.
- Appraisal: The project apprisal meeting at planing commission was held on 29-02-2016
- ♦ Credit Negotiation:- N/A
- ♦ Credit Agreement:- N/A
- ♦ Credit Effectiveness:- N/A
- ♦ Loan Disbursement:- N/A
- **♦** Loan Conditionalities:- N/A
- ◆ **Project Approval:** The project has been approved by Honorable Minister, Ministry of Planing on 09-11-2016.
- Others (if any).

## 4. Analysis of the Post-Implementation situation and result of the project:

- **4.1** Whether the beneficiaries of the project have clear knowledge about the Target/ Objectives of the project : yes
- 4.2 Programme for use of created-facilities of the project : N/A
- 4.3 O & M programme of the project : Post project necessary O&M works will be arranged from O & M allocation of BWDB.
- 4.4 Impact of the project:

#### 4.4.1 Direct :-

\* After implementation of the project, BNS Titumir & adjacent area were saved from erosion of Bhairab river. This project also helped to protect saline water intrusion and flood water intrusion in to the C/S of project area. BNS Titumir authority and local people are very much satisfied.



- \* Saved public and private properties from river bank erosion.
- \* Road communication system was developed.

#### 4.4.2 Indirect :-

- \* Socio economic condition of the project area has been increased to a good extent.
- 4.5 Transfer of Technology and Institutional Building through the project :- N/A
- 4.6 Employment generation through the project :- The employment of poor/landless people have already been generated through the project during it's implementation phase.
- **4.7** Possibility of Self employment: The facilities of self employment has already been generated to favourable condition of agriculture, industrial and commercial growth.
- 4.8 Possibility of women-employment opportunity:- Employment opportunity for women has been enhanced at the implementation phase of the project.
- **4.9** Women's participation in development :- The women of the area have already participated in the implementation work.
- **4.10** Probable Impact on socio-economic activity:- The socio-economic condition of the project has already been developed to a good extent.
- **4.11** Impact on environment :- There will be no adverse impact on environment.
- **4.12** Sustainability of the project :- The project will sustain through regular O & M work whenever required.
- **4.13** Contribution to poverty alleviation/reduction :- The project will contribute in reducing/alleviation poverty.
- 4.14 Opinion of the public representatives, local elite, local administration, teachers, religious leaders, women's representatives etc: The project is river bank protection type. Hence it is excepted and appreciated by the stakeholders.
- **4.15** Contribution of Micro-credit programmes and Comments on overlapping with any NGO activities: No.



## 5. Problems encountered during Implementation (with duration & steps taken to remove those)

5.1	Project Management		5.12	Project aid disbursement and re-	
5.2	Project Director			imbursment	
5.3	Land Acquisition		5.13	Mission of the development	
5.4	Procurement			partners.	
5.5	Consultancy		5.14	Time & Cost Over-run	
5.6	Contractor	Didnot	5.15	Project Supervision/Inspection	D:1
5.7	Manpower	Did not	5.16	Delay in Decision	Did not
5.8	Law & Order	arise	5.17	Transport	arise
5.9	Natural clamity		5.18	Training	
5.10	Project financing,		5.19	Approval	
	allocation and release.		5.20	Others.	
5.11	Design				
	formulation/approval				

## 6. Remarks & Recommendations of the Project Director:

The project was prepared for protection of river bank erosion according to the demand and requirment of Navy head quater, Commodore Commanding, BNS Titumir, Khulna and affected local people. BNS Authority and local people are happy and satisfied for project execution. The project was completed on 10.06.2018 ie before stiputed time. The project have been implemented according to approved design 7 specification. The project was implemented smoothly maintaining both quality and quantity which were chacked and verified by BWDB taskfoce. Moreever Mid-term evaluation committee members; Join chief, MoWR and Planing comision; DS, MoWR; ADG(west region), BWDB; Director, IMED and NAVY officers visited the projet work in sevarel time. Overall, the project performance is good and fruitful.

Date: 11-99-20/8

Signature and seal of the Project Director/Manager

26/26 /26 weeking

7. Remarks/Comments of Agency Hea	<u>d :</u>	
The main objective of the project in to protect BNS Titumin Bane		
al Bangladerh Navy at	Khulna Inom enotion of Bhainab Riven.	
Tal Line I neat	after mark along right book of Bhairal	
implementation of priote	Bettive Court along tright scare of Brancas	
Riven has emuned nate	guand to BNS Titumin Bane and adjacent	
area. Objectuire Obje	ctive-wine and output empecting wine,	
the project is plabonati	Khulna from enotion of Bhainab River. Setive work along right bank of Bhainab equand to BNS Titumin Bane and adjacent ofive-wine and output empecting wine, ng 400% satisfaction nexult.	
	20/02/2016	
	(120/02) 2000	
Deter	(Md. Mahfuzur Rahman)	
Date :	Director General Signature and Schaka	
8. Remarks/Comments of the officer in		
s. Remarks/Comments of the officer in	- charge of the winistry/Division:	
Date :	Signature and Seal	

