# BANGLADESH WATER DEVELOPMENT BOARD



PROJECT COMPLETION REPORT: IMED-04/2003 (Revised)

Name of the Project: Protection of Ramgati and Kamal Nagar upazila and adjacent areas under Lakshmipur district from the continuing erosion of Meghna River (Phase-1) (2nd Revised)

PROJECT PERIOD: JULY 2014 TO JUNE 2021.

**DIVISION** 

: LAKSHMIPUR O&M DIVISION, BWDB, LAKSHMIPUR.

**CIRCLE** 

: FENI O&M CIRCLE, BWDB, FENI.

ZONE

: EASTERN ZONE, BWDB, CUMILLA.

### Government of the People's Republic of Bangladesh Ministry of Planning Implementation Monitoring and Evaluation Department.

# PROJECT COMPLETION REPORT: IMED 04/2003 (REVISED)

### **A. PROJECT DESCRIPTION:**

01. Name of Project

: Protection of Ramgati and Komol Nagar upazila and adjacent areas under Lakshmipur district from the continuing erosion of Meghna River (Phase-1) (2nd Revised).

02. Administrative Ministry/ Division: Ministry of Water Resources (MoWR)

03. Executing Agency

: Bangladesh Water Development Board (BWDB).

04. Location of the Project

: Upazila – Ramgati & KamalNagar, District- Lakshmipur.

05. Object of the Project

The overall objective of the project for all the phases are:

- The main objective of the project is to protect the bank erosion and continuing shifting of the bank line which is about 250-300 m per year due to wave thrust eddy current and whirl action of the river towards the pre-existing BWDB polder's viz. polder 59/2 & 59/2 (extension) and safe guard the project area spreaded over the two upazila Ramgati & Komol Nagar under Lakshmipur district which includes agricultural land, homestead, market, school, college, madrasa as well as different Govt. and Non-Govt. infrastructure and road communication etc. from devastating erosion.
- ❖ The long-term objective of the project is to sustain socio-economic uplift and provide safety of the population and natural resources as well as create environmental enhancement to 15,000.00 hectares area in the upazila Ramgati & Komol Nagar.
- ❖ It is anticipated that implementation of proposed project including all 3 phases will save the immovable and movable properties with approximate financial value of Tk.666590.00 lakh including annual crops of approximately 65169.00 M. Tons within the polder 59/2 ,59/2 (extension) area.

nn

#### 06. Estimated Cost:

(In I akh Taka)

	0::1	T	(III Lakii Taka)
\m 1	Original	1 <sup>st</sup> Revised	Latest Revised (2 <sup>nd</sup> )
a) Total	19802.04	20241.46	24518.90
b) Taka	19802.04	20241.46	
c) Foreign Currency		20241.40	24518.90
d) Project Aid	-	-	-
		<u>-</u>	
e) RPA	-	-	<u> </u>
		L	

07. Date of Approval:

	11
a) Original : b) Revised (1st) : c) Revised (2 <sup>nd</sup> ) : d) No cost time extension:	28-08-2014 17-04-2016 16-04-2019 25-05-2021

PCP

08. Implementation period:

a) Original	Date of Commencement	Date of Completion
b) 1st Revised	July, 2014	June, 2017
c) 2 <sup>nd</sup> Revised	July, 2014	June, 2018
d) No cost time extension	July, 2014	June, 2020
e) Actual	July, 2014 July, 2014	June, 2021
		June. 2021

## 09. Financial Agreement (source wise):

### 9.1 Status of Loan / Grant:

a) Foreign Financing:

	Source(s)	Currency as per Agreement	Amount in US\$ (Million)	Nature (Loan/Grant Supplier's credit)	Date of Agreement	Date of Effectiveness	Date of	Closing
Ĺ		2	3	4	5	6	7	8

### b) GOB:

	Total Amount	Loan	C	(In Lakh Taka)
	1	2	Grant	Cash Foreign Exchange
-	24510.00	<u>Z</u>	3	4
Į	24518.90	~	24518.90	T

# 9.2 Utilization of Project Aid: (Source wise)

(In Million)

	Total Amount		Actual Expenditure		Amount
In US \$	In Local	IN US \$	In Local	In US \$	In Local
1 2	Currency		Currency		Currency
	3	4	5	6	7

# 9.3 Reimbursable Project Aid (RPA)

As Per DPP	Amount As per Agreement	Amount Spent	Amount claimed	Amount Reimbursed	Remarks.
1	2	3	4	5	6

# **B. IMPLEMENTATION POSITION**

## 01. Implementation Period:

	Implementation I	Period as per DPP	Actual	Time Over Run	D 1
	Original	Latest Revised	Implementation	(% of Original	Remarks
			Period	Implementation	
$\vdash$	1			Period)	
-	July/2014	2	3	4	5
	to	July/2014	July/2014	133.33%	During implementation
	June/2017	to June/2021	to		period, some executed
		3 til 10/2021	June/2021		works got damaged.
					On 2 <sup>nd</sup> revision, scope
					of work increased due
			]		to inclusions of new works. The 2 <sup>nd</sup> RDPP
	ļ				was approved on April,
			1		2019. Due to Covid-19
					pandemic breakout, the
	1	1			newly added work
					couldn't be completed
	j				in time. All of there,
			. 1		resulted in a huge time
				j	over run compared to originally approved
L					originally approved DPP.

### 02. Cost of the Project:

Description	Estimated Cost		Actual	Cost Over-run	(In Lakh Tal
	Original	Latest Revised	Expenditure	(% of original	Remarks
				cost)	
Titl	22	3	4	5	6
Total	19802.04	24518.90	23732.64	19.85%	Due to change in
Taka	19802.04	24518.90	23732.64	== 150 / 0	design after
PA					project approval, the DPP needed revision in compliance with change in rate schedule. To accommodate that in RDPP, project cost had been increased. On 2 <sup>nd</sup> RDPP, scope of works increased due to inclusion of new works. All of these factors, resulted in a cost over run compared to originally

**03. Project Personnel:** Project work has been completed by the existing manpower of Laxmipur O&M Division, BWDB, Laxmipur.

Sanctioned strength as	Manpower employed	Status of th	e existing Manpow	Manpower Employed		
per PP	during execution	Manpower requirement for O&M as per PP	existing Manpower for O&M	Others	Male	Female
l	2	3	1			ļ
Officer(s)	Existing manpo	wer of the implement	ting agency word do	0	6	7
Staff(s)	project.	- mpiomon	ang agency were de	pioyea auri	ng execution	of the
Total	-					

......Nil......

# 04. Training of project Personnel (Foreign/Local): No Provision of training in this Project.

Field of Training /Study tour/work	/Gu 1		Ac	tual	Remarks.
shop/ Seminar etc.		Man- months	Number of Person	Man months	
	2	3	4	5	6
-\ P •					

a) Foreign	***************************************	Nil
h) I acal		
o) 20 <b>0</b> ar		Nil

# 05. Component wise Progress (As per Latest approved DPP):

(In Lakh Taka) Items of work Unit Target (as per PP) Actual Progress Reasons for (As per PP) Financial Physical Financial Physical deviation (±) (Quantity) (Quantity) 4 5 6 7 (A) Revenue Component: Supplies and Services: Mathematical Modeling (Monitoring for Dredging of char adaptive measure) 1 item land had been 100.00 1 item 1 item omitted so that it was not required. Gas & Fuel 1 item 5.00 1 item 5.00 1 item Petrol & Lubricant 1 item 15.00 1 item 15.00 1 item Advertising & Publicity 1 item 6.00 1 item 6.00 1 item Stationery, Seal & Stamps 1 item 5.98 1 item 5.98 1 item Honorarium/Fees/Remuneration 1 item 5.00 (for Different Committee). 1 item 5.00 1 item Honorarium/Fees/Remuneration 1 item 8.00 (for Mid Term Evaluation) 1 item 8.00 1 item Dissemination Workshop 1 item 5.00 1 item 0.00 1 item Survey & Investigation 1 item 15.00 1 item 14.99 1 item Repair, maintenance & rehabilitation Vehicle & Motor Cycle 1 item 12.00 1 item 11.99 1 item Repair & maintenance of existing revetment works on the left bank of Meghna river from Km.122.800 to Km.122.917= 0.117 Km. and River Bank Protection on the left bank of meter 300.09 237 meter 300.09 237 meter Meghna river from km. 167.180 to km. 167.300=0.120 km. in Komol Nagar Nagar, Motirhat) (Komol Lakshmipur District Sub-total Revenue Component (A): 477.07 372.05

Items of work	Uni	t Tar	get (as per PF	?)	Actual	Progress	Dogge C
(As per PP)		Financ		cal Fina	ancial	Physical (Quantity)	Reasons for deviation (±)
(P) Control C	2	3			5	6	7
(B) Capital Component:			Landard Harman			Linguis L. Y. Market	
long wheel base Jeep (2300CC-2500CC)	nos	70.80	6 1	70	.86	1	
Pick-up - (2300cc to 2500cc)	nos	48.09	) 1	48	.09	1	
Motor Cycle (125 CC)	nos	3.13	2		13		
Photocopier (Cannon)	nos	3.20			20	2 2	<del> </del>
Leveling Instrument with Staff (Pentex)	nos	6.00	4	6.0		<u>2</u> 4	
Digital GPS (Garmin)	nos	0.70			70		
Computer with Laser Printer with				0.7		2	
Accessories (Desktop 3 No. + Laptop 1 No.)	nos	3.97	4	3.9	7	4	
Office Furniture	1 item	14.98	L.S	14.9	28	I C	
Construction of works:				14.3	76	L.S	<u> </u>
Construction Cost for Divisional Office Building and Inspection Banglo (IB) & maintenance of old division building under Lakshmipur O&M Division, BWDB, Lakshmipur. (1 Item)	1 item	190.08	1 item	190.	08	1 item	
a) River Bank Protection works on the left bank of Meghna river from km. 122.917 to km. 123.917 =1000m. (Location-1) in Ramgati upazilla under Lakshmipur District.	km	2938.50	1 km	2839.5	51	1 km	
b) River Bank Protection works on the left bank of Meghna river from km. 132.000 to km. 135.370 = 3370m. (Location-2) in Ramgati upazilla under Lakshmipur District c) River Bank Protection works on the	km	10278.53	3.370 km	10278.5	53 3	3.370 km	
Matabbarhat from km. 151.00 to km. 152.00 = 1.00km. (Location-3)	km	4868.72	1 km	4365.0	7	1 km	
km151.00 to km152.00 = 475m in Kamalnagar upazilla under Lakshmipur District.	km	1740.65	0.475 km	1739.58	0.	475 km	
Strengthening Protection work from cm. 152.00 to km.152.200 = 200m, in c/w "Protection of Ramgoti and Comolnagar upazila and adjacent reas under Lakshmipur district from the continuing erosion of Meghna iver (Phase-1)" in upazila comolnagar District: Lakshmipur upacinder Lakshmipur O&M Division, WDB, Lakshmipur during the year 1017-2018 (Location-03).	km	1352.00	0.200 km	1350.69		200 km	

Items of work	Unit	Target (	as per PP)	A atual	Progress	
(As per PP)		Financial	Physical	Financial	Physical	Reasons for
			(Quantity)	Tillanciai	1 7	deviation (±)
	2	3	4	5	(Quantity)	
Precautionary protection work with		l Y	41.00	J	0 4	7
future strengthening to prevent bank				ł	1	
shifting from km-152.200-152.600 = $ $				1		
400m. in c/w "Protection of Ramgoti				[		
and Komol Nagar upazila and adjacent						
areas under Lakshmipur district from	1	272.50		1		
the continuing erosion of Meghna	km	272.69	0.400 km	272.69	0.400 km	
river (Phase-1)" in upazila		.		İ	i	
KamalNagar District: Lakshmipur			į	ļ	ĺ	
under Lakshmipur O&M Division,	ļ	1			ĺ	
BWDB, Lakshmipur during the year						
2017-2018 (Location-03)		ł		}		
River Bank Protection works on the						
left bank of Meghna river from km.	km	2249.73	0.700 1	2152 51		
135.500 to km. 136.200 = 700M.(U/S	KIII	2249.73	0.700 km	2173.51	0.700 km	
of Location-2)				i	.	ľ
Sub-total Capital Component (B):		24041.83		23360.59		
Total (A+B):		24518.90	100.00%	23732.64	100.00%	

# 06. Information Regarding Project Director(s):

Name & Designation with	Full	Part	Responsible	Da	te of	Remarks.
pay scale.	time	time	for more than one Project	Joining	Transfer	
1	2	3	4	5	6	7
Md. Mosaddek Hossain, Chief Engineer, Eastern Zone, BWDB, Cumilla. 66,000-76,490/-	Full	-	Yes	18/06/2015	23/07/2017	,
Babul Chandra Shil, Chief Engineer, Eastern Zone, BWDB, Cumilla. 66,000-76,490/-	Full	-	Yes	12/09/2017	14/02/2019	
Zahir Uddin Ahmed, Chief Engineer, Eastern Zone, BWDB, Cumilla. 66,000-76,490/-	Full	-	Yes	14/02/2019	26/09/2021	

## 07. Procurement of Transport (in nos.):

Type of Transport	Number as per DPP	Procured with date	Transferre d to Transport Pool with date	Transferred to O&M with date	Condem ned/ damaged with date	Remarks.
1	2	3	4	5	6	7
Motor Cycle	2 no	22/08/2016	-	Laxmipur O&M Division, BWDB, Laxmipur 22/08/2016		Being used by two Sub-Assistant Engineers for future inspection and maintenance of the project. (Lakshmipur-Ha-11-4895,
Pick Up	1 no	15/06/15	-	Laxmipur O&M Division, BWDB, -Laxmipur 15/06/15		Lakshmipur-Ha-11-4899) Being used by Executive Engineer for future inspection and maintenance of the project. (Lakshmipur-THa-11- 0017)

Type of Transport	Number as per DPP	Procured with date	Transferre d to Transport Pool with date	Transferred to O&M with date	Condem ned/ damaged with date	Remarks.
Long Wheel Base Jeep	1 no	28/05/15	-	Cumilla O&M Circle, BWDB, Cumilla 29/06/2015	-	Being used by Superintending Engineer for future inspection and maintenance of the project. (Cumilla-GH-11-0121)

# 08. Procurement of Goods, Works and Consultancy Service.

08.1. Goods & Works of the Project costing above Tk. 200.00 lakh and Consultancy above Tk. 100.00 lakh.

Description of procurement	Tond	er/Bid/	701/r	1.1/D	15	
(goods/work/consultancy) as per	l	sal Cost	l ender/E	Bid/Proposal	Date of co	ompletion of
Bid document		re Taka)	1			ervices and
Dia document	As per	Contract	T	T 0 /		of goods.
	DPP	1	Invitation	Contract	As per	Actual
	DPP	value	date	signing/LC	contract	
				opening		
1	2	3	4	date 5	6	7
River Bank Protective works on the left	Original		<u>'</u>			
bank of Meghna River from from km.	100.42	İ			]	
132.000 to km. $135.500 = 3.500$ km. at	1 <sup>st</sup>	1				
Char Alexander in upazila- Ramgoti	Revised	]				
(Location-2), Dist. Lakshmipur of Polder 59/2 under Lakshmipur O&M Division,	105.66 2nd	102.79	01-02-2015	19-04-15	30-06-2017	30-06-2017
BWDB, Lakshmipur during the year 2014-	Revised	1	01 02 2015		ļ	
15. (Package No. Lax/ADP/DPM/W-	102.79	ļ				
01/2014-15).						
Construction of Lakshmipur O&M	Original				***************************************	
Divisional Office Building (1st Floor) and Inspection Banglow (2nd Floor) including	2.35 1st					
allied works in c/w "Protection of Ramgati	Revised			'		
and Kamal Nagar upazilla and adjacent	2.35					
areas under Lakshmipur District from the	2 <sup>nd</sup>					
continuing erosion of Meghna river (Phase-1)" Project under Lakshmipur O&M	Revised					
Division, BWDB, Lakshmipur during the	2.25 Inter	2.07	01-02-2015	19-04-15	30-06-2017	30-06-2017
year 2015-2016 (Package No.	Item					]
Lax/ADP/OTM/W-01/2015-16).	Cost					ļ
	Adjustm		ľ		ļ	
	ent 1.90	}	İ			
	1.90	ļ				
River Bank Protective works on the left						
bank of Meghna River- from km. 122.917	1.01					94%
to km.123.917 = 1.00 km at Ramgoti in Upazilla- Ramgoti (Location-01), and	1 <sup>st</sup> Revised			. 1	i	1
Upazilla- Ramgoti (Location-01), and Repair &Maintencce of River Bank	32.13	,		l	}	
Protective work on the left bank of Meghna	2 <sup>nd</sup>		ľ	]	30-04-18	
River from km. 122.800 to km.122.917=	Revised				30-06-18	
0.117 km at Ramgoti fish ghat, Upazila:	32.47	30.58		10.05.0016		i. i
Ramgoti, District- Lakshmipur of Polder 59/2 in c/w "Protection of Ramgoti and	Inter Item	30.58	10-04-2016	10-05-2016	30-04-21	30-06-21
Kamal Nagar upazila and adjacent areas	Cost	İ			30-06-21	
under Lakshmipur district from the	Adjustm	1	[			
continuing erosion of Meghna river (Phase-	ent		İ			
1)" project under Lakshmipur O&M	29.38				ľ	ĺ
Division, BWDB, Lakshmipur during the year 2015-2016 (Package No. Lax/W-	}	[		1		
02/2015-16).		ľ		ŀ		
The state of the s			<u>-</u>	<del></del>		

Description of procurement (goods/work/consultancy) as per Bid document	Pro	ender/Bid/ posal Cos crore Taka	st	Tende	r/Bid/Propos	work	of completion of ss /services and
	As po	er Conti	ract	Invitatio date	signing/I opening	ct   As pe	
River Bank Protective works on the lebank of Meghna River-(1) from km 151.000 to km.152.000 = 1.00 km Matobbar Hat in Upazila- Komal Naga (Location-03), (2) Repair & Maintencee CRiver Bank Protection work from km 167.180 to km.167.300 at Motir Hat i Upazila komal Nagar District- Lakshmipur of Polder 59/2 in c/w "Protection—o Ramgoti and Kamal Nagar upazila and adjacent areas under Lakshmipur distriction the continuing erosion of Meghnariver (Phase-1)" project under Lakshmipur O&M Division, BWDB, Lakshmipur during the year 2015-2016 (Package No. Lax/W-03/2015-16).	n. Origina at 47.60 for 1st Revisea 48.12 2nd r Revisea 64.30 Inter Item Cost Adjustm ent 48.69	d 48.11	02	2-05-2016	date 05/06/2016	30-04-1 30-06-1 20-05-20 30-11-20	8 30-11-2020 20
Strengthening protection work from k.m. 151.020 to k.m.151.170=150m, k.m.151.455 to k.m.151.495=40m, k.m.151.715 to k.m.152.000=285m, total = 475m, in c/w "Protection of Ramgoti and Komalnagar upazila and adjacent areas under Lakshmipur district from the continuing erosion of Meghna river (phase-1)" in Upazila Komalnagar District: Lakshmipur under Lakshmipuro&m division, BWDB, Lakshmipur during the year 2017-2018 (location-03) (Package no. Lax/w-03/2015-16/1, ID-335402).		17.41	19-	06-2019	18/08/2019	30-06-20	30-06-21
Strengthening Protection work from km. 152.00 to km. 152.200 = 200m in c/w Protection of Ramgoti and Kamal Nagar upazila and adjacent areas under Lakshrnipur district from the continuing erosion of Meghna river Phase-1 Project in Upazila KomolNagar District lakshmipur under Lakshmipur O & M Division BWDB Lakshmipur during the year 2018-2019. (Package no. Lax/w-02/2018-19, ID-341900).	2 <sup>nd</sup> Revised 13.69	13.52	07-0	7-2019	18/08/2019	30-06-20	30-06-21
and Kamal Nagar upazila and adjacent ureas under Lakshrnipur district from he continuing erosion of Meghna river Phase-1 Project in Upazila Kamalagar	2nd Revised 2.33 Inter Item Cost Adjustm ent 2.73	2.73	16-10	-2019	15/12/2019	30/06/20	30/06/20

	Tender/Bid/ Proposal Cost (in crore Taka)				Date of completion o works /services and supply of goods.	
	As per DPP	Contract value	Invitation date	Contract signing/LC opening date	As per contract	Actual
Upstream of Location-2 at Alexgender in Upazila Ramgoti District-Lakshmipur under Lakshmipur O & M Division BWDB Lakshmipur during the year 2018-2019.(U/S-of-Location-2) (Package no Lax/w-01/2018-19 ID)	2nd Revised 22.71 Inter Item Cost Adjustm ent 22.50	22.23	07/07/19	22/08/19	25/06/20	30/06/21

### 08.2. Use of Project Consultant (s) (Foreign / Local): No provision of deploying consultant in this project.

Name of the	field	Approved ma	an month	Actual man	month	Remarks	
	As	per PP	As per contract.	utilize		romana	
11		2	3	4	~ ~ ~ ~ ~ ~ ~ ~ ~ ~ ~ ~ ~ ~ ~ ~ ~ ~ ~ ~	5	
ı) Foreign	***************************************	**********	Nil				
) Local		••••••		***************************************	*******		
,	***************************************	***************************************	1911	***************************************	•••••		
9. Construction	/ Erection / Installa	tion Tools & Eaui	nment•				
		- cons co Equi					
Description of	Quantity (As per	Quantity	Transferred to	Deposed off as	Balance	Remark	
items	DPP)	procured with	O&M with date	nor rule with		1	

Description of items	Quantity (As per DPP)	Quantity procured with date	Transferred to O&M with date	Deposed off as per rule with date	Balance	Remarks
1	2	3	4	5	6	7

### C. FINANCIAL AND PHYSICAL PROGRAMME:

### 01. (a) Original and revised schedule as per DPP.

(In Lakh Taka) Financial Financial Provision & Physical target as per Financial Provision & Physical target as per latest year original DPP revised DPP Total Taka PA Physical % Total Taka PA. Physical % 1 2 3 4 5 6 7 8 2014-15 10292.71 10292.71 51.98% 5887.08 5887.08 24.01% 2015-16 6133.13 6133.13 30.97% 4566.42 4566.42 18.62% 2016-17 3376.20 3376.20 17.05% 4733.88 4733.88 19.31% 2017-18 2160.47 2160.47 8.81% 2018-19 4022.63 4022.63 16.41% 2019-20 3148.42 3148.42 12.84% 2020-21 **Total** 19802.04 19802.04 100.00% 24518.90 24518.90 100.00%

# 01. (b) Revised ADP allocation and progress:

Financial	Re	vised Allocat	ion & To	arget	Taka	T =	11.	<u>(In</u>	Lakh Taka	
year	Total	Taka	<del></del>	- <del>-</del>			enditure & ph	physical progress.		
	Total	Taka	P.A.	Physical %	release	Total	Taka	P.A.	Physical %	
1	2	3	4	5	6	7	8	9	10	
2014-15	6000.00	6000.00	-	24.01%	6000.00	5887.07	5887.07	<u>-</u>	24.01%	
2015-16	4573.00	4573.00	-	18.62%	4573.00	4566.42	4566.42	† <u>-</u>	18.62%	
2016-17	5068.00	5068.00	-	19.31%	5068.00	4733.73	4733.73	<del>  _  </del>	19.31%	
2017-18	2390.00	2390.00	_	8.81%	2340.00	2160.63	2160.63	<del> </del>	8.81%	
2018-19	500.00	500.00	-	0.00%	250.00	81.50	81.50		0.33%	
2019-20	2015.00	2015.00	-	9.30%	2000.00	1999.85	1999.85			
2020-21	4500.00	4500.00	-	19.95%	4311.98	4303.44	4303.44	-	8.97%	
Total	25046.00	25046.00		100.00%	24542.98	23732.64	23732.64		19.95% <b>100.00%</b>	

# **D. ACHIEVEMENT OF OBJECTIVES OF THE PROJECT:**

	Objective as per DPP	Actual achievement	Reasons for shortfall, if
(a	continuing shifting of the bank line which is about 250-300m per year by wave thrust eddy current and whirl action of the river in the preexisting BWDB polders viz. polder 59/2 & 59/2 (extension).	implementation of the project	any.
	) To protect agriculture land, homestead, Market, School, College as well as different Govt. and Non-Govt. infrastructure and road Communication from devastating erosion of Meghna River under Laxmipur district.	Objective has been achieved by the implementation of the project.	No shortfall
(c)	sustainable thalweg for sustainable river management.	Protective work has ensured fixed and sustainable river alignment.	
	To increase socio-economic development by enhancement natural security against river erosion.	Socio-economic development has been ensured.	
(e)	To mitigate environmental impact and ecological imbalance by protection of bank line.	Negative environmental impact has been mitigated and ecological balance has been ensured.	

### **E. BENEEFIT ANALYSIS:**

### 01. Annual Out-put:

Items of out-put	Unit	Estimated quantity expected at full capacity	Actual quantity of out-puts during the 1st year of operation at full capacity (or during real production for newly completed project)
1	2	3	4
Safeguard to river bank erosion:	J	L	
Agriculture Land	Ha.	15000.00	15000.00
Per year value of crop which will be saved	Mt	65169.00	65169.00
Hat, Bazar	Nos	15	15
Primary School cum Cyclone Shelter (Two Storied)	Nos	17	17
Upazila Complex/Union Parishad Complex	Nos	3	3
High School	Nos	5	5
Pucca House	Nos	200	200
Tin Shade House	Nos	8000	8000
Union Health Complex	Nos	2	2

### 02. Cost / Benefit:

Item	Estimated	Actual
(1) Benefit cost of the project		It will be evaluated later by concern
(i) Financial	1.02:1.00	directorate of BWDB & IMED.
(ii) Economic	1.18:1.00	
(2) Internal rate of return		
(i) Financial	12.21%	
(ii) Economic	14.14%	

03. Please give reason for shortfall, if any, between the estimated and actual benefit: No Shortfall.

### F. MONITORING AND AUDITING.

### 01. Monitoring:

Name & Designation of the inspecting	Date of	Identified Problems	Recommendations
official	inspection		
1	2	3	4
(a) Ministry / Agency :			
Md. Anisul Islam Mahmud, MP Honb'le Minister, MoWR	23/11/2016	Not found	Instructed to include additional 700m protective work upstream to existing work on RDPP.
Zaheed Farooque, MP Honb'le Minister of State, MoWR	12/04/2019 & 18/09/2020	Not found	Physical works should be completed within stipulated time & quality must be maintained.
Abdul Mannan, MP Lakshmipur-4, Lakshmipur.	Several times	Not found	Physical works should be completed within stipulated time & quality must be maintained.
Md. Kabir Bin Anwar Senior Secretary, MoWR.	Several times	Not found	Physical works should be completed within stipulated time & quality must be maintained.
Md. Mahfuzur Rahman DG, BWDB.	Several times	Not found	Quality of materials should be ensured according to Standard Schedule of Rates Manual, Volume-I (Item Description and Specification of Materials) of BWDB.
A. M Aminul Haque DG, BWDB.	Several times	Not found	Quality of materials should be ensured according to Standard Schedule of Rates Manual, Volume-I (Item Description and Specification of Materials) of BWDB.
Md. Motaher Hossain Chief Engineer, Design, BWDB.	17/09/2019	Not found	Physical work must be done according to appropriate design provided by Design Office of BWDB.
Mid-term Evaluation Committee	16/11/2019		Report Attached as annexure-
Md. Motaher Hossain ADG (Planning) and Ex-Chief Engineer, Design, BWDB	09/05/2020	Not found	Physical work must be done according to appropriate design provided by Design Office of BWDB.
Zahir Uddin Ahmed, PD & Chief Engineer, Eastern Zone, BWDB.	Several times	Not found	1. Quality of materials should be ensured according to Standard Schedule of Rates Manual, Volume-I (Item Description and Specification of Materials) of BWDB 2. Physical work must be done according to appropriate design provided by Design Office of BWDB.
Superintending Engineer Feni O&M Circle BWDB, Feni.	Several times		Quality of materials should be ensured according to Standard Schedule of Rates Manual, Volume-I (Item Description and Specification of Materials) of BWDB
Chief Engineer, Design, BWDB, Dhaka.	Several times	Not found	Physical work must be done according to appropriate design provided by Design

Name & Designation of the inspecting	Date of	Identified Problems	Recommendations
official	inspection		
D. I'll W. G. 1			Office of BWDB.
Dr. Jiban Kumar Sarkar Superintending Engineer	Several	Not found	Physical work must be done
Design Circle-4	times		according to appropriate design provided by Design
BWDB, Dhaka.	ĺ		Office of BWDB.
A. H. M Anwar Pasha	19/03/2020	Not found	Physical works should be
Deputy Secretary, MoWR.	127.007.2020	1 (or lound	completed within stipulated
			time & quality must be
			maintained.
Mohammad Ali	26/06/2020	Not found	Physical works should be
ADG (East), BWDB.			completed within stipulated
			time & quality must be
Mohammad Musa	27/08/2020	Not found	maintained.  Physical works should be
Joint Secretary, MoWR	31/12/2020	Not found	completed within stipulated
bome societary, 1410 tric	31/03/2021		time & quality must be
	31/03/2021		maintained.
(b) IMED:			
Loshmi Chakma	19/03/2017	Not found	Work quality must be
AD, IMED			ensured by technical person
	,		of project contractor.
Md. Afzol Hossain	Several	Not found	Block placing work at
Director, IMED	times		Ramgati fish ghat area must
•	1		be uniform and grass should
			planted at country side. All
			river bank protection work
			must be done within right
			time & completed work
	1		should be taken care of.
	1		Precaution should be taken at
	1		Matabbarhat in Kamalnagar
			upazila which is prone to
			severe erosion.
Khandakar Mohammad Ali	16/11/2019	Not found	Work progress must be
Director, IMED			increased and 700m bank
			protection work should be
	İ		completed within due time.
			Physical works should be
			completed within stipulated
			time & quality must be
			maintained as per design and
			specification.
(c) Others (Please specify ):		411	
Deputy Commissioner, Laxmipur.	Several	Not found	Physical works should be
	times		completed within stipulated
	[		time & quality must be
UNO, Kamalnagar & Ramgati.	Savonal	Not fam. 1	maintained.
ono, Kamamagai & Kamgan.	Several times	Not found	Physical works should be
	(111103		completed within stipulated time & quality must be
			maintained.
787 BF No. 2	·		

## 02. Auditing during and after Implementation:

### 2.1. Internal Audit: Not Conducted.

Period of Audit	Date of submission of Audit Report.	Major findings/ objections	Whether objection resolved or not.
1	2	3	4
		-	-

### 2.2. External Audit:

Audit Period	Date of submission of Audit Report.	Major findings/objections	Whether objection resolved or not.	
1	2	3	4	
2014-15	17/02/21	Financial Loss 6,68,59,447/- Taka due to payment of CC block more than counted by Task Force member.	Answer is submitted through Competent Authority and solvation of the objection is on process.	
2014-15	28/10/19	Financial Loss Tk. 65,64,760 due to issuance of work order at a higher rate more than DPP rate.	Answer is submitted through Competent Authority and solvation of the objection is on process.	
2017-18	04/09/19	Financial Loss due to extra labor payment.	Answer is submitted through Competent Authority and solvation of the objection is on process.	
2017-18	04/09/19	Geo-bag dumping without counting of Task Force member & break down BWDB rules.	Answer is submitted through Competent Authority and solvation of the objection is on process.	
2018-19	17/02/21	Not collecting of fines due to failure of work done by contractor in time.	Answer is submitted through Competent Authority and solvation of the objection is on process.	
2019-20	Yet to be conducted			
2020-21	Yet to be conducted	*		

#### G. DESCRIPTIVE REPORT

#### 1. General Observations/Remarks of the Project on:

#### 1.1 Background

Bangladesh is a riverine country and the rivers carry huge discharge during monsoon. Bank line erosion by sifting the thaw leg of the river bed or widening the flow passage is a common and the recurrent phenomenon especially for the lower Meghna.

The project is situated at the south-eastern region of Bangladesh within the upazila Kamal Nagar & Ramgati under the district of Laksmipur and spreaded along the left bank of lower Meghna, which is empoldered with two coastal embankment project 59/2 and 59/2 (extension) and comprises the char Borokhari, Ramgati Bazar (Machghat), Char Algi, Char Alakgendar, at upazila Ramgati & Matbar hat at Upazila Kamal Nagar.

Polder 59/2 surrounds the most area of upazila Ramgati & Kamal Nagar. The main purpose of the said polder is to provide improved flood control, drainage facility and control of saline water intrusion into the project area. This main polder started to implement in the year 1960 and completed in the year 1976. As a result the crop production has been raised to 30,000 metric ton per year. Polder 59/2 (extension) comprise the area both in the upazila Ramgati and Kamal Nagar. The main purpose of the polder is to enhance the crop production by additional 6237.50 metric ton per year and provide effective flood control, drainage facility as well as saline water intrusion to the polder over the Gross area of 4000 hectares. Both the polders are subjected to tidal surge of the lower Meghna.

After devastating flood in the year 2004 and Cyclone 'Aila' in the year 2009 the erosion process has been aggravated and the situation becomes worsen. Tremendous whirl action due to tidal effects and whirl action due to drainage flow during monsoon, wave action, tidal surge of the lower Meghna causes breaching of the major parts of the embankments of both the polders. Consequently important Govt. and Non-Govt infrastructure and other viz. BWDB SDE office, school, madrasa, union parisad bhaban, cyclone shelter, movable and immovable public properties are about to engulf into the mighty river Meghna falling the distress people into a vulnerable situation.

To overcome the present situation and relief the local people of the said two upazila from the grievances and create a congenial situation against panic to the river erosion it is necessary to take intensive plan as preventive measure for a total length of about 37.00 km shown in the index map by taking bank protective work with hard materials as recommendation by the technical committee constituted vide board memo no. 284- পাউবো/সচি/বোর্ড-২/কমিটি-২০০৮ তারিখঃ ১৩/১০/২০০৮ ১৩৭-পাউবো(সচি)/পরি-১/বিবিধ-৩/২০০২ তারিখঃ ৩/১১/২০০৯।

Recommendation of the Technical committee constituted by Board <u>memo no. 137-পাউবো (সচি)/পরি-</u> ১/বিবিধ-৩/২০০২ তারিখঃ ৩/১১/২০০৯

- (1) Bank protective work at the left bank of Meghna River from Ramgati Fishery Ghat (from km. 123.400 to km 124.400) of Borokhari union, Char Algi to Alexander upazilla Head quarter (from km. 131.500 to km 136.000) of Char Algi & Alexander Union and Shaheber hat (from km. 158.624 to km. 160.224) of Shaheber hat uinion under Ramgati & Kamal Nagar upazila with a total length of approximately 7.100 km. and the probable cost of implementation of bank revetment work will be 22,650.63 lakhs.
- (2) In consideration to the project cost, it may be implemented within 2 (Two) targeted fiscal year by giving emphasis to the most vulnerable erosion place and probable cost for implementation of physical work will be about Tk. 22,650.63 lakh.

Recommendation of the Technical Committee constituted by Board <u>memo no. 284-পাউবো (সচি)/বোর্ড-</u> ২/কমিটি/২০০৮ তাং ১৩/১০/২০০৮

- (1) Bank revetment works at the left bank of Meghna River from Ramgati Fishery Ghat (from km. 123.400 to km 124.400) of Borokhari union, Char Algi to Alexander upazilla Head quarter (from km. 131.500 to km 136.000) of Char Algi & Alexander Union and Shaheber hat (from km. 158.624 to km. 160.224) of Shaheber hat union under Ramgati & Kamal Nagar upazila with a total length of approximately 7.100 km. and the probable cost of implementation of bank revetment with c.c. block, sand filled geo-bag dumping and earthwork in construction of embankment work will be Tk. 22,650.63 lakhs.
- (2) In consideration to the project cost, it may be implemented within 2 (Two) targeted fiscal year by giving emphasis to the most vulnerable erosion place and probable cost for implementation of physical work will be about Tk. 22,650.63 lakh.

Considering the Technical Committee reports and approved design the accumulated cost for the implementation of bank revetment work will be Tk. 22,650.63 lakh in the started length (from km. 123.400 to km 124.400) of Borokhari union, Char Algi to Alexander upazilla Head quarter (from km. 131.500 to km 136.000) of Char Algi & Alexander Union and Shaheber hat (from km. 158.624 to km. 160.224) in polder 59/2 under Ramgati & Kamal Nagar upazila of Laxmipur district.

IWM has been entrusted by BWDB on January 2012 to carry out a detailed feasibility study for planning and design of protection measures in protecting Ramgati and KamalNagar Upazila and adjacent areas. A comprehensive data collection program was undertaken during the month of February and March and October & November 2012 to collect data on water level, discharge, sediment concentration, bed material sample in the river reach from Elisha down to Noidag containing the project

area situated left bank of the Meghna River from Kamalnagar to Ramgati. These data have been utilized to establish baseline hydrodynamic and morphological conditions, to identify critical erosion prone areas. The entire left bank of Meghna River from Motirhat to Ramgati bazar in Kamalnagar and Ramgati upazila is under active erosion. Accordingly it has been considered to implement the protection in three phases. Hard point are constructed for protecting certain infrastructure or important place.

#### 1.2 Justification/Adequacy:

Bangladesh is a riverine country and bank line erosion of different rivers has been a recurrent effect. River bank erosion in alluvial lands of Bangladesh is a complex and dynamic thrust of nature due to strong onrush of water and major variation in between normal water flow and surges of inflow during monsoon & post-monsoon period in each year. The monsoon discharge of the major rivers is so large that there is recurrence of floods every year. Sometimes it becomes very severe and causes immense damages impacted by occurrence of devastating river erosion. This has significant social and economic impacts. The loss of land, crop and property has led to landlessness and impoverishment of thousands of dwellers living within bank lines.

The large seasonal variation in river flow results in varying sediment transportation capacity and causes river-bank erosion, migration of river-banks and meandering river channels. In this context, there have been a growing concern and reassessment of the economic and socio-political benefits of protecting important towns, infrastructure, hats and bazars as well as agricultural land. The issue has been given due importance in the national planned documents for water sector and prioritized strategic locations of river banks have been stressed for phased implementation of river bank protection program at the apex level.

The overall objective of the project is to reduce environmental degradations and human hazards due to river erosion with ensuring safety of lives and properties around the area. Throughout the erection of proposed bank revetment works and retired embankment, safety of vast tract of agricultural lands and other immovable and movable properties with approximate economic value of 666590 lakh and lead to additional annual crop production of approximately 65169.00 M. Tons within the polder 59/2 ,59/2 (extension) area.

#### 1.3. Objectives:

#### **Objectives of Project:**

- ➤ The main objective of the project is to protect the bank erosion from continuing shifting of the bank line which is about 250-300m per year by wave thrust eddy current and whirl action of the river in the preexisting BWDB polders viz. polder 59/2 & 59/2 (extension) and to safe guard the project area which is spreaded over the two upazila Ramgati & Kamal Nagar including its agriculture land, homestead, Market, School, College as well as different Govt. and Non-Govt. infrastructure and road Communication from devastating erosion under Laxmipur district.
- > The long-term objective of the project is to sustain socio-economic uplift and provide safety of the population and natural resources as well as create condition for environmental enhancement to 15,000.00 hectares area in the upazila Ramgati & Kamal Nagar.

- > It is anticipated that implementation of proposed project will save the immovable and movable properties with approximate economic value of 666590.00 lakh and lead to additional annual crop production of approximately 65169.00 M. Tons within the polder 59/2,59/2 (extension) area.
- > To protect School, Mosque, Bazar, Union Complex, Health Complex, Government and Semi Government Infrastructure, Agricultural Land, Homestead, Road etc. from erosion of the right bank of Meghna River.
- > To maintain river alignment in a sustainable thalweg for sustainable river management.
- > To increase socio-economic development by enhancement natural security against river erosion.
- > To mitigate environmental impact and ecological imbalance by protection of bank line.

#### 1.4. Project revision with reasons:

The project has been undertaken with a view to protect the bank erosion and continuing shifting of the bank line which is about 250-300 m per year due to wave thrust eddy current and whirl action of the river towards the pre-existing BWDB polder's viz. polder 59/2 & 59/2 (extension) and safe guard the project area spread over the two upazila Ramgati & Komol Nagar under Lakshmipur district. It was prepared with a total estimated cost of Ik.19802.04 lakh covering the implementation period from July, 2014 to June, 2017. The project was approved by the ECNEC on 05.08.2014. Later on, its administrative approval was given by the Ministry of Water Resources (MoWR) on 08.09.2014.

Institute of Water Modelling (IWM) has conducted a Feasibility Study and submitted Final Report on May, 2013. As per recommendation, 5.50 Km. protective work and 0.20 km. revetment repair works has been proposed in the original DPP. The chainage of the protective works were Km.123.400 to 124.400 (1.00 Km.). Km.132.500 to Km.135.500 (3.50 Km.) for protective work and Km. 122.976 to Km.123.076 (0.10 Km.) for repair work at Ramgati. Other chainage were Km.151.00 to Km.152.00 (1.00 Km.) for protective work and Km.167.180 to Km. 167.300 (0.12 Km.) for repair work at Komol Nagar.

River bank protection work (length: 3.50 Km.) at Locvation-2 of Char Alexander under Ramgati Upazila was started on February, 2015. There was no provision for turfing at inner side slope of embankment in the design. But in the final working design, provision for turfing was included. Cost of the turfing for 3.50 km is Tk.7.22 lakh. As per design, starting toe level of outer side slope was 0.00 RI.. But at some places depth of water is 3.50 M from below 0.00 RI.. So for placing of block from below 0.00 RL, toe level is needed to be increased and due to this Tk.78.30 lakh is needed. As per Drawing No,DC 4/2829/01/01, Dated: 30.03.2015, this work is on-going. Geo bag dumping work for 3.50 km. protective work was completed by July, 2015. Due to flood, blocks could not be placed from river bank to dumping point. On the other hand, to protect bank line shifting, due to heavy tidal flow caused by KOMEN. geo tube along with geo bag (175 kg) were to be placed along the 3.50 km RBP. It was also needed to protect the existing health complex, upazila complex, bazar, residence and other properties at Alexander. The cost of the work was Tk.438.83 lakh. As per Drawing No.DC-4/2897/01/01, Dated:06.10.2015, this work has been completed.

In the Original DPP, repair and maintenance of existing revetment works were at 2 places. One was at Maachghat, Ramgati from Km. 122.976 to Km.123.076 (length: 0.100 Km) and other was at Motirhat, Komol Nagar from Km.167.180 to Km.167.300 (length: 0.120 Km). Now it is proposed to repair of revetment work at Maachghat, Ramgati for a length of 0.117 Km (Km. 122.800 to Km.122.917) and the other part of the work at Motirhat, Komol Nagar from Km.167.180 to Km. 167.300 (0.120 Km.)

Considering above situation, 1st Steering Committee Meeting held on 20.01.2016 has recommended to prepare Revised DPP

Later on, 1<sup>st</sup> Revised DPP costing Tk.20241.46 lac was approved and administrative approval was given by the Ministry of Water Resources (MoWR) on 17.04.2016.

Bangladesh Army was awarded contract on 19.04.2015 to implement 5.50 Km. protective work and 0.237 km repair of existing protective work under this project. Bangladesh Army has completed only 3.50 km protective work. Bangladesh Army expressed the unwillingness to implement remaining 2.00 km work and 0.237 km repair work. In this situation, BDPL was requested to implement remaining 2.00 km protective work at DPP cost. But they were not interested. Later on Dockyard & Engineering Works Ltd. Bangladesh Navy, Narayanganj shown their interest to implement the remaining work and was awarded contract on 06.06.2016 to implement 1.117 Km. protective work at Ramgati for package no-Lax/W-02/2015-2016 & 1.120 Km. protective work at kamalnagar package no-Lax-03/W-03/2015-2016 under this project. As per contract, Bangladesh Navy has started protective work, now work is in running and the work will be completed June, 2018. Progress of Komalnagar Protective work was 76.00% as on 30.06.2017 and Ramgati protective work was 30.00% as on 30.06.2017.

On dated 23/11/2016 honorable Minister for the Ministry of Water Resources visited the project area at Alexender, then local people & honorable parliament member demanded a regulator over Alexender Khal due to drainage problem and also demand 700m. Extended protective work at the upstream of 3.5 Km completed protective work at Alexender. Then honorable Minister for the Ministry of Water Resources instructed to BWDB official to include extended 700m protective work at the upstream of 3.50 Km protective work and a 3-vent Drainage regulator over Alexender khal. Accordingly this 2<sup>nd</sup> Revised DPP is prepared as per lowest tender value.

At kamalnagar 1.00 km partially completed protective work was damaged due to flood 2017. Experienced Design Engineer of concerned Design Directorate visited the damaged protective work site of kamalnagar area. Concerned Design office has given repair design. As the bank line at upstream of the ongoing work is shifting abruptly. To strengthen and sustain the ongoing work, 200m protective work has been extended along with 400m protection by geo bag at the upstream of the ongoing work at Kamalnagar. New approved design has been provided to strengthen the ongoing work. Cost due to repair and strengthen of the protective work is incorporated in the 2<sup>nd</sup> RDPP. Moreover, actual field condition, morphological change, unforeseen situation, few item of emergency work needed to include for sustainable implementation and completion of the project.

#### 2. Rationale of the project in respect of Concept, Design, Location and Timing:

Bangladesh is a densely populated country and subjected to natural disaster. Lack of industrialization and vulnerability of natural disaster like flood, cyclone etc. made Bangladesh as one of the poorest country of the world. The major problems responsible for poverty include high level of non-ownership of land, unemployment, illiteracy and malnutrition. The population area of the project is very dense (about 750 per square km.) and landless population is about 30%. Socio-economic development of the people through agricultural development and providing safety of the natural resources is the main objective to alleviate poverty of the area. The proposed intervention has very little impacts or no negative impacts in and around the area. The project will create new employment opportunity and mitigate the erosion of the land and thus will provide favorable condition towards environmental enhancement of the area.

#### 3. Brief description on planning and financing of the project and its applicability.

#### ♦ Project Identification:

The project is situated at the south-eastern region of Bangladesh within the upazila Kamal Nagar & Ramgati under the district of Laksmipur and spreaded along the left bank of lower Meghna, which is empoldered with two coastal embankment project 59/2 and 59/2 (extension) and comprises the char Borokhari, Ramgati Bazar (Machghat), Char Algi, Char Alakgendar, at upazila Ramgati & Matbar hat at Upazila Kamal Nagar. This DPP has been prepared following the honorable Prime Minister's office u.o. note number 13.39.16.00.00.10.2009-222 Dated: 29/04/2009 through which an application of Advocate Md. Mahbubur Rahman was forwarded and the instruction of honorable Water Resources Minister over the application on 02/09/2009.

#### ♦ Project Preparation:

The proposed project costing to Tk.20370.08 lakh has been formulated as per study report of IWM & design approved by SE Design circle IV. The study was carried out on May, 2013. According to that study, the project was taken phase wise within Govt's financial constants.

#### **♦** Appraisal/ PEC Meeting in Planning Commission:

The PEC meeting was held on 07-05-2014 at Planning Commission. As per decision of PEC meeting the DPP was corrected and sent to the ECNEC for approval.

- ♦ Credit Negotiation: Not Applicable.
- ◆ Credit Agreement: Not Applicable.
- ♦ Credit Effectiveness: Not Applicable.
- ♦ Loan Disbursement: Not Applicable.
- Loan Conditionality: Not Applicable.

#### ♦ Project Approval:

The Project was approved by ECNEC on 21-08-2014 and 1<sup>st</sup> Revised DPP was approved by Honorable Minister, MoWR on 17-06-2016 & 2nd Revised DPP was approved by Honorable Minister of State, Ministry of Planning on 16-04-2019.

♦ Others (if any): Nill.

### 4. Analysis of the Post-Implementation situation and result of the project:

4.1 Whether the beneficiaries of the project have clear knowledge about the Target/ Objectives of the project.

Yes.

#### 4.2 Programme for use of created-facilities of the project

The stack holders are directly taking advantages of the created facilities of the project.

#### 4.3 O & M programme of the project.

After complementation of the project major repair/rehabilitation works will be accomplished from regular O&M budget of BWDB.

#### 4.4 Impact of the project -

#### **4.4.1 Direct**

- To protect School, Mosque, Bazar, Union Complex, Health Complex, Government and Semi Government Infrastructure, Agricultural Land, Homestead, Road etc. from erosion of the right bank of Meghna River.
- proposed project will save the immovable and movable properties with approximate economic value of 666590.00 lakh and lead to additional annual crop production of approximately 65169.00 M. Tons within the polder 59/2,59/2 (extension) area..

#### 4.4.2. Indirect

- River alignment has been maintained in a sustainable thalweg for sustainable river management.
- Socio-economic condition has improved in the project area.
- Environmental impact has been mitigated and ecological balance has been established.
- Safety of human livelihood and properties

#### 4.5 Transfer of Technology and Institutional Building through the project

Not Applicable.

#### 4.6 Employment generation through the project.

A large number of skilled/unskilled workers were employed during construction period.

#### 4.7 Possibility of Self employment

There are possibilities of self-employment as existing commercial, industrial and business centers are protected from river bank erosion and the environmental degradation.

### 4.8 Possibility of women-employment opportunity

Yes, there are possibilities of women-employment through the project benefited area enhanced.

### 4.9 Women's participation in development

Yes.

#### 4.10 Probable Impact on Socio-Economic activity.

By protecting the river bank erosion, various infrastructures are saved from the erosion. As a result socio-economic balance in the locality is enhanced.

#### 4.11 Impact on environment

Environmental enhancement is achieved through the implementation of the project.

#### 4.12 Sustainability of the project

The project is sustained but requires periodic maintenance.

#### 4.13 Contribution to poverty alleviation/reduction

The project has direct contribution and impact on poverty alleviation/reduction.

# 4.14 Opinion of the public representatives, local elite, local administration, teachers, religious leaders, women's representatives etc.

Positive remarks regarding the project.

# 4.15 Contribution of Micro-credit programs and Comments on overlapping with any NGO activities.

Not Applicable.

#### 5. Problems encountered during Implementation (with duration & steps taken to remove those)

Project Management N/A.

Project Director N/A.

Land Acquisition N/A.

Procurement N/A.

Consultancy N/A.

Contractor Dockyard & Engineering Works Ltd (A Bangladesh

Navy managed business concern) implemented 2 packages through DPM procurement with the approval from competent entities. They didn't expedite the progress as required to complete the works by June 2018. As a consequence some incomplete works had to withstand a heavy monsoon & some implemented works got damaged. That works were later implemented after keeping provision for them in 2nd

RDPP.

Also a package awarded through OTM procurement to Tajware Trade Systems Ltd was terminated due to slow & unsatisfactory progress in final FY of the project. The incomplete works were implemented

through new OTM tendering process.

Manpower N/A.

Law & Order N/A.

Natural calamity Due to severe cyclone in 2019, the completed river

bank protective work of 200 m was damaged. Resulted in inclusion of emergency work items

during RDPP.

Project financing, allocation

N/A.

and release

Design formulation /approval

Change in design concept during implantation

period.

Project aid disbursement and

N/A.

re-imbursement

Mission of the development

N/A.

partners.

Time & Cost Over-run

Time & Cost over-run due to reason for DPP

revision & Covid-19 situation.

**Project Supervision /Inspection** 

N/A.

**Delay in Decision** 

N/A.

Transport

N/A.

Training

N/A.

Approval Others

N/A.

#### 6. Remarks & Recommendations of the Chief Engineer:

The main objective of the project is to protect the bank erosion from continuing shifting of the bank line which is about 250-300m per year by wave thrust eddy current and whirl action of the river in the preexisting BWDB polders viz. polder 59/2 & 59/2 (extension) and to safe guard the project area which is spreaded over the two upazila Ramgati & Kamal Nagar including its agriculture land, homestead, Market, School, College as well as different Govt. and Non-Govt. infrastructure and road Communication from devastating erosion under Laxmipur-district. Due to implementation of the project, physical safety and sense of security among the project people have been developed, resulting in enhanced investment in housing and commercial buildings, enhanced investment in business and development work and have also caused positive impacts on agriculture and fish resources production and land prices. These all did shall cause enhanced opportunity of employment and poverty alleviation.

The very nature & objective of this project have direct relevance with the natural objective of attaining self-reliance, generation of rural employment, Poverty alleviation especially for rural poor section, creation of social & environmental balance & building of economic infrastructures for the future generation to sustain due to river erosion mitigation.

The commencement and completion of the project is schedule to be accomplished in 2014-2015 to 2020-2021 as per approved DPP (2nd Revised) and accordingly implementation completion has been achieved.

The Project is specifically linked with SDGs (Goal-1.End Poverty in all its form End hunger, Goal-2.Achieve food security and improved nutrition and promote sustainable agriculture, Goal-5.Achieve gender equality and empower all women and girls, Goal-11.Make cities and human settlements inclusive, safe, resilient and sustainable, Goal-13. Take urgent action to combat climate change and its impact). The Ministry of Water

Resources has been engaged in all programs relating to water sector development and management. It will

continue to deal with flood erosion protection. There are other Bangladesh Development Goals which have to

be achieved through Poverty Reduction Strategy. So, Water Sector has a vision for development and

management of Water Resources over medium and long term.

The vision for water resources sector has been indicated in the declaration of the National Water Policy

document of GOB (1999). Vision, incorporated in the document is as follows:

"Ensuring continued progress towards fulfilling the national and MDG goals of development through

acquisition of water resources, optimizing its various use, managing resources for poverty reduction and

sustainable development for securing their lives and properties from water related disasters''.

As water is a cross cutting resource, its use is broad-based. Water is a resource on the one hand and a mainstay

of livelihoods on the other. So, the goal is not confined within the water sector alone, it extends deep into the

livelihoods functions of water (e.g. agriculture, fisheries, health, land reclamation, environment etc. including

disasters and climate change). All of these have direct or indirect implications for poverty reduction.

During the implementation of this project members of different committees & monitoring authorities visited

project site and gave their opinions which has help implementation of the project within project period.

Project was implemented properly following respective design, drawing and specification. The quantity and

quality of C.C block, Sand filled geo-bag etc. were ensured by Task force committee of BWDB and

concerned officials of BWDB.

After successful implementation of this project, the Ramgati & KamalNagar Upazila and adjacent area has

been protected from severe erosion of the Meghna River. The socio-economic condition of the people has

been improved. Scope of new jobs & works has been created. The safety of human livelihood and properties

have also been improved.

Recommendation: Proper Monitoring and regular maintenance of the implemented revetment works are

required for more sustainability of the project.

Date.....

(Md. Moniruzzaman)

Additional Chief Engineer Eastern Zone, BWDB, Cumilla.

(	07. Remarks/ Comments of Agency Head.
	This project has ensured protection from river enough
	coursed by stronom surges to the project area on Romgati and harral Negar uportile of lakshmipur district. It is
	and harmal Negar uportila of lakshmipur district. It is
	providing a sofeguera of vaccos pasac and provale
	orroporties dong with BWDB'S infrastructures wwell
	will boost the socio-economie development in the
	prioject corea.


(FAZLUR RASHID)
Signa Director Sepneral
BWDB, Dhaka.

08. Remarks/ Comments of the officer in-charge of the Ministry / Division.

Signature and Seal.

Date.....

Date.....



# ষষ্ঠ অধ্যায়

# ক্মিটির পর্যবেক্ষণ

### ৬. কমিটির পর্যবেক্ষণঃ

প্রকল্প এলাকা সরেজমিনে পরিদর্শন, প্রকল্প সংশ্লিষ্ট কর্মকর্তা,জনপ্রতিনিধিএবংউপকারভোগীদের মতামতের ভিত্তিতে মধ্যবর্তী মূল্যায়ন কমিটিরপর্যবেক্ষণ নিম্নরূপঃ

- আলেকজান্ডারে ৩.৩৭০ কিঃমিঃ নদী তীর সংরক্ষন কাজ সম্পন্ন হয়। উক্ত কাজ পরিদর্শন করে কমিটির সদস্যগন সন্তোষ প্রদান করেন।
- প্রকল্পের আওতায় কিঃমিঃ ১৩৫.৫০০ হতে কিঃমিঃ ১৩৬.২০০ = ৭০০ মিঃ নদী তীর সংরক্ষন কাজের মোবিলাইজেশন অত্যন্ত ধীর গতিতে চলমান আছে। এই গতিতে কাজ চলমান থাকলে কোন অবস্থাতেই যথাসময়ে বাস্তবায়ন করা সম্ভব হবেনা।
- প্রকল্পের আওতায় কিঃমিঃ ১৫১.০০০ হতে কিঃমিঃ ১৫২.০০০ = ১.০০০কিঃমিঃ নদী তীর সংরক্ষণ কাজের অভ্যন্তরে ক্ষতিগ্রন্ত ৪৭৫মিটার নদীতীর প্রতিরক্ষা কাজের মেরামতও শক্তিশালীকরণ কাজ, কিঃমিঃ ১৫২.২০০ হতে কিঃমিঃ ১৫২.৬০০ =৪০০ মিঃ পূর্বসতর্কতামূলক নদীতীর সংরক্ষন এবং কিঃমিঃ ১৫২.০০০ হতে ১৫২.২০০ = ২০০ মিঃ বাঁধ শক্তিশালী করন কাজ চলমান রয়েছে।
- প্রকল্পটির ৭নং প্যাকেজের দরপত্র মূল্যায়ন প্রক্রিয়া চলমান রয়েছে এবং ৮নং প্যাকেজের অগ্রগতি ০.০০%। সুতরাং নির্দিষ্ট সময়ের মধ্যে কার্যক্রম সম্পন্ন করার জন্য মনিটরিং ব্যবস্থার জোরদার করা প্রয়োজন।

### সপ্তম অধ্যায়

# কমিটির সুপারিশ

### ক্মিটির সুপারিশঃ

- ৭.১ প্রকল্পের লক্ষ্য ও উদ্দেশ্য অনুসারে প্রকল্প এলাকার নদী ভাঞ্চান হাস পেয়েছে। জলবায়ু পরিবর্তনের বিষয়টি বিবেচনায় নিয়ে টেকসই উন্নয়নের স্বার্থে আবর্তকবাজেটের আওতায় নিয়মিত রক্ষনাবেক্ষণ প্রয়োজন;
- ৭.২ অনুমোদিত ডিপিপির কর্মপরিকল্পনা অনুযায়ী নির্ধারিত মেয়াদে প্রকল্প বাস্তবায়নের বিষয়টি নিশ্চিত করতে হবে এবং মনিটরিং ব্যবস্থার জোরদারকরণ করতে হবে;
- ৭.৩ প্রকল্পের কাজ বাস্তবায়নকালে কাজপূর্ব এবং কাজ পরবর্তী ছবি সংরক্ষণ করা প্রয়োজন যাতে বাস্তবায়িত কাজের ফলাফল ভালভাবে পর্যবেক্ষণ করা যায়;
- ৭.৪ প্রকল্পের কাজের গুণগত মান নিশ্চিতকরণের স্বার্থে পরিবীক্ষণ কার্যক্রম জোরদার করা প্রয়োজন;
- ৭.৫ ভবিষ্যতে এ ধরনের প্রকল্পে আধুনিক প্রযুক্তি ব্যবহারের মাধ্যমে প্রকল্প পরিচালকের দপ্তর থেকে প্রকল্পের কাজ পরিবীক্ষণের ব্যবস্থা রাখা যেতে পারে।

marchay

মুহান্মদ মাজহারুল ইসলাম চৌধুরী সহকারী প্রধান গানি সম্পদ মন্ত্রণালয়ও সদস্য সচিব মধ্যবর্তী সূল্যায়ন কমিটি মোসাঃ মারিয়াম খাতুন সিনিয়র সহকারী প্রধান কৃষি, পানি সম্পদ ও পদ্মী প্রতিষ্ঠান বিভাগ, পরিকল্পনা কমিশন ও সদস্য, মধ্যবর্তী মূল্যায়ন কমিটি

ফারুক আহম্মেদ নির্বাহী প্রকৌশলী, লক্ষীপুর পওর বিভাগ, বাপাউবো ও সদস্য, মধ্যবর্তী মূল্যায়ন কমিটি

Consession Consession

জহির উদ্দিন আহম্মেদ প্রকল্প পরিচালক ও প্রধান প্রকৌশলী, বাপাউবো, ঢাকা ও সদস্য, মধ্যবর্তী মূল্যায়ন কমিটি মোঃ মাজেদুর রহমান নির্বাহী প্রকৌশলী,

নিবীহী প্রকৌশলী, ডিজাইন সার্কেল-৪ এর দপ্তর, বাপাউবো ও সদস্য, মধ্যবর্তী মূল্যায়ন কমিটি মীর আবুল হেন্দেন কুণ্রেল নির্বাহী প্রকৌশলী, চীপ মনিটরিং এর দপ্তর, বাপাউবো

খন্দকার মোহান্মদ অ

খন্দকার মোহাম্মদ আলী পরিচালক, আইএমইডিও সদস্য, মধ্যবর্তী মূল্যায়ন কমিটি

দীপান্বিতা সাহা উপ-প্রধান, পানি সম্পদ মন্ত্রণালয়, ও সদস্য, মধ্যবর্তী সূল্যায়ন কমিটি

এ কে এম আবুল কালাম আজাদ উপ-প্রধান (সেচ অনুবিভাগ), কৃষি, পানি সম্পদ ও পল্লী প্রতিষ্ঠান বিভাগ, পরিকল্পনা কমিশন ও সদস্য, মধ্যবর্তী মূল্যায়ন কমিটি

ও সদস্য, মধ্যবর্তী মূল্যায়ন কমিটি

মন্টু কুমার বিশ্বাস
মৃত্যু প্রধান (পরিকল্পনা),
পানি সম্পদ মন্ত্রণালয় ও সহ-আহ্বায়ক,
মধ্যবর্তী মূল্যায়ন কমিটি

আবদুল আজিম চৌধুরী যুগ্ম প্রধান (সেচ জনুবিভাগ), কৃষি, পানি সম্পদ ও পল্লী প্রতিষ্ঠান বিভাগ, পরিকল্পনা কমিশন ও আহবায়ক, মধ্যবর্তী মূল্যায়ন কমিটি

প্রশান্ত কুমার চক্রবর্তী প্রধান, কৃষি, পানি সম্পদ ও পল্লী প্রতিষ্ঠান বিভাগ পরিকল্পনা কমিশন ও উপদেষ্টা, মধ্যবর্তী মূল্যায়ন কমিটি

মোঃ জাকির হোসেন আকন্দ সদস্য, কৃষি, পানি সম্পদ ও পল্লী প্রতিষ্ঠান বিভাগ

পরিকল্পনা কমিশন ও প্রধান উপদেষ্টা, মধ্যবর্তী মূল্যায়ন কমিটি

