BANGLADESH WATER DEVELOPMENT BOARD




PROJECT COMPLETION REPORT: IMED-04/2024

Name of the Project: Re-excavation of small rivers, khals & water-bodies in 64 Districts (Phase-I) (2nd Revised)

Project Period: November 2018 to June 2024

Office of the Project Director Re-excavation of small rivers, khals & water-bodies in 64 Districts (Phase-I) (2nd Revised) BWDB, Dhaka.



Government of the People's Republic of Bangladesh Ministry of planning Implementation Monitoring and Evaluation Division

PROJECT COMPLETION REPORT (PCR): IMED 04/2024 (Revised)

A. PROJECT DESCRIPTION

01.	Name of the Project	:	Re-excavation of small rivers, khals & water-bodies in 64 Districts (Phase-I) (2nd Revised).
02.	Administrative Ministry/Division	-	Ministry of Water Resources (MoWR).
03.	Executing Agency	:	Bangladesh Water Development Board (BWDB).
04.	Planning Commission Sector/Division	:	Agriculture, Water Resources and Rural Institutions Division.
05.	Type of Project (Investment/Technical/	Fea	sibility Study): Investment.
06.	Location of the Project (As per Project	Doc	ument):

SI. No.	Division	District	City Corporation/ Municipality/Upazila				
1.	Rangpur	Panchagarh	Panchagarhsadar, Debiganj, Boda, Atwari, Tetulia				
	1	Thakurgaon	Thakurgaonsadar, Pirganj, Haripur, Baliadangi				
		Dinajpur	Nawabganj, Birganj, Ghoraghat, Birampur,				
			Parbatipur, Bochaganj, Kaharol, Fulbari,				
			Dinajpursadar, Hakimpur, Khansama, Birol,				
			Chirirbandar.				
		Nilphamari	Syedpur, Domar, Dimla, Jaldhaka, Kishorganj, Nilphamarisadar				
		Lalmonirhat	Sadar, Kaliganj, Hatibandha, Patgram, Aditmari Nageshwari, Bhurungamari, Phulbari, Ulipur Chilmari				
		Kurigram					
		Rangpur	Rangpursadar, Gangachara, Taragonj, Badargonj, Mithapukur, Pirgonj, Kaunia, Pirgacha				
		Gaibandha	Sadullapur, Palashbari, Saghata, Gobindaganj, Sundarganj				
2.	Rajshahi	Bogura	Kahaloo, Sadar, Shariakandi, Shajahanpur, Dupchanchia, Sonatala, Dhunot, Gabtali, Shibganj				
		Joypurhat	Akkelpur, Kalai, Khetlal, Panchbibi, Joypurhatsadar				
1		Sirajganj	Kamarkhand, Kazipur, Raigonj, Shahjadpur,				
			Sirajganjsadar, Tarash, Ullapara				
[Pabna	Sujanagar, Ishurdi, Bhangura, Pabnasadar, Bera,				
			Santhia, Faridpur				
		Naogaon	Mohadevpur, Patnitala, Manda, Atrai, Raninagar,				
}			Naogaonsadar, Porsha, Sapahar				
		Natore	Natoresadar, Singra, Baraigram, Bagatipara, Lalpur,				
			Gurudaspur.				
		Rajshahi	Paba, Durgapur, Mohonpur, Charghat, Puthia,				
			Godagari, Tanore, Bagmara				

Sl. No.	Division	District	City Corporation/ Municipality/Upazila				
		Chapainawabganj	Chapainawabganjsadar, Gomostapur, Nachol, Bholahat, Shibganj.				
3.	Khulna	Kushtia	Kushtiasadar, Kumarkhali, Khoksa, Mirpur, Daulatpur, Bheramara				
	,	Chuadanga	Chuadangasadar, Alamdanga, Damurhuda, Jibannagar				
		Meherpur	Mujibnagar, Meherpursadar, Gangni				
		Jhenaidah	Sadar, Shailkupa, Harinakundu, Kaliganj,				
			Kotchandpur, Moheshpur				
		Magura	Shalikha, Sreepur, Magurasadar, Mohammadpur				
		Jashore	Manirampur, Abhaynagar, Bagherpara, Chougachha, Jhikargacha, Keshabpur, Sadar, Sharsha				
		Narail	Narailsadar, Lohagara, Kalia				
		Khulna	Paikgasa, Digholia, Terokhada, Dumuria, Botiaghata,				
			Dakop.				
		Satkhira	Assasuni, Debhata, Kalaroa, Satkhirasadar,				
			Shyamnagar, Tala, Kaliganj.				
		Bagerhat	Fakirhat, Sadar, Mollahat, Sarankhola, Rampal,				
4	Davishal	Dancuna	Morrelganj, Kachua, Mongla, Chitalmari. Amtali, Sadar, Betagi, Pathorghata.				
4.	Barishal	Barguna Patuakhali	Bauphal, Sadar, Dumki, Dashmina, Kalapara,				
		Fatuakiiaii	Mirzaganj, Galachipa, Rangabali.				
		Pirojpur	Sadar, Nazirpur, Kawkhali, Bhandaria, Mathbaria, Nesarabad, Indurkani.				
		Jhalakathi	Sadar, Kathalia, Nalchity, Rajapur.				
		Barishal	Barishalsadar, Babuganj, Muladi, Barishal City Corporation.				
		Bhola	Sadar, Charfesson, Monpura, Tazumuddin.				
5.	Dhaka	Rajbari	Sadar, Goalanda, Pangsa, Baliakandi, Kalukhali.				
		Faridpur	Sadar, Alfadanga, Boalmari, Nagarkanda, Bhanga, Charbhadrasan, Madhukhali, Saltha.				
		Madaripur	Sadar, Shibchar, Kalkini, Rajoir.				
		Gopalganj	Sadar, Kashiani, Tungipara, Kotalipara.				
		Shariatpur	Sadar, Naria, Zajira, Bhedarganj, Damudya.				
		Munshiganj	Sadar, Sreenagar, Sirajdikhan, Gajaria.				
		Narayanganj	Araihazar, Bandar, Narayanganjsadar, Rupganj, Sonargaon.				
		Dhaka	Savar, Dhamrai, Keraniganj, Nawabganj, Dohar, Demra (DSCC), Kamrangichar (DSCC)				
		Manikganj	Harirampur, Saturia, Sadar, Gior, Shibaloy, Doulatpur, Singiar.				
		Narsingdi	Belabo, Monohardi, Narsingdisadar, Palash, Raipura, Shibpur.				
		Gazipur	Kaliganj, Kaliakair, Kapasia, Sadar, Sreepur.				
		Tangail	Delduar, Ghatail, Gopalpur, Mirzapur, Nagarpur,				
			Tangailsadar, Dhanbari.				

Sl. No.	Division	District	City Corporation/ Municipality/Upazila
		Kishoreganj	Itna, Katiadi, Bhairab, Tarail, Hossainpur, Pakundia Kuliarchar, Kishoreganjsadar, Karimgonj, Bajitpur Austagram, Mithamoin.
6.	Mymensingh	Mymensingh	Fulbaria, Trishal, Bhaluka, Muktagacha Mymensinghsadar, Dhobaura, Phulpur, Gouripur Gafargaon, Iswarganj, Nandail.
		Jamalpur	Jamalpursadar, Melandah, Islampur, Dewangonj Sarishabari, Madarganj, Bokshiganj.
		Sherpur	Sherpursadar, Nalitabari, Nokla, Jhenaigati.
		Netrokona	Atpara, Madan, Khaliajuri, Kalmakanda, Mohongonj, Netrokonasadar.
_ 7.	Sylhet	Sylhet	Balaganj, Bishwanath, Companiganj, Golapganj, Jaintiapur, Kanaighat, Sylhetsadar, Dakshinsurma, Osmaninagar.
		Sunamganj	Sadar, Southsunamganj, Bishwambarpur, Chhatak, Jagannathpur, Dowarabazar, Tahirpur, Dharmapasha, Jamalganj, Shalla, Derai.
		Habiganj	Nabiganj, Bahubal, Ajmiriganj, Baniachong, Lakhai, Habiganjsadar, Madhabpur.
		Moulvibazar	Barlekha, Kamolganj, Kulaura, Moulvibazarsadar, Rajnagar, Juri.
8.	Chattogram	Brahmanbaria,	Sadar, Kasba, Nasirnagar, Sarail, Ashuganj, Akhaura, Nabinagar, Bancharampur, Bijoynagar.
		Cumilla	Brahmanpara, Chauddagram, Daudkandi, Homna, Laksam, Nangalkot, Cumillasadar, Meghna, Monohargonj, Titas, Burichang, Lalmai.
		Chandpur	Haimchar, Kachua, Shahrasti, Sadar, Matlabsouth, Hajiganj, Matlabnorth, Faridgonj.
		Lakshmipur	Lakshmipur Sadar, Ramgati.
		Noakhali	Companiganj, Begumganj, Kabirhat, Senbug, Chatkhil.
		Feni	Chhagalnaiya, Sadar, Sonagazi, Fulgazi, Parshuram, Daganbhuiyan.
		Chattogram	Rangunia, Sitakunda, Mirsharai, Patiya, Sandwip, Banshkhali, Lohagara, Hathazari, Karnafuli.
l	L	Khagrachhari	Khagrachhari Sadar, Mohalchari, Manikchari.
		Rangamati	Rangamati Sadar, Kaptai, Baghaichari, Barkal, Rajasthali, Juraichari, Naniarchar.
		Coxsbazar	Coxsbazar Sadar, Ukhiya, Moheshkhali, Ramu, Teknaf.
	1	Bandarban	Alikadam, Naikhongchhari, Lama.

07. Estimated Cost, Implementation Period and Approval:

(In Lakh Taka)

Subject	Ap	proved Estim	ated Cost		Implementation	Date of	Approved
•	Total	GOB	PA	Self-	Period	Approval	by
		(Foreign	(RPA)	finance			
		Exchange)					
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)
Original	227954.61	227954.61			November, 2018 to December, 2020	07-11-2018	ECNEC
1st Revised	227113.67	227113.67			November, 2018 to December, 2021	30-06-2020	MoWR
					December, 2021		
2 nd Revised	225684.88	225684.88			November, 2018 to December, 2023	28-02-2022	Planning Commission
1 st No Cost Extension	225684.88	225684.88			November, 2018 to December, 2024	20-07-2023	Planning Commission
2 nd No Cost							
Extension							
Inter component Adjustment	225684.88	225684.88			November, 2018 to December, 2024	22-04-2024	MoWR

08. Objective of the Project

Overall objective:

The overall objective of the project is to restoration of small rivers, khals and water bodies within the 64 districts of Bangladesh for improving water retention capacity, providing irrigation facilities, and preserving natural habitats of fishes and other aquatic life thereby improving socioeconomic and environmental conditions of the country and also restoration of biodiversity and climate resilience ecosystem.

Specific Objectives (in bullets):

- Ensuring year-round irrigation facilities by increasing the water retention capacity of small rivers, khals & water-bodies;
- Increase agriculture production by irrigating 1,50,000 hac. and protection of ecosystem.
- To reduce flood and inundation by increasing drainage capacity of 6,00,000 hac. area of small rivers, khals and water-bodies.
- Revitalization of small rivers, khals and water-bodies.
- To ensure easy navigation of 2000 km by increasing draft.
- To develop fisheries by increasing water retention capacity and duration by reexcavation of small rivers, khals & water-bodies;
- Afforestation on both banks of the re-excavated small rivers/khals/water-bodies;
- Land development by excavated earth on both sides of re-excavated small rivers/khals/water-bodies.
- Improvement of environment and socio-economic conditions of project area.
- To boost up the functionality of previously completed projects.

09. Background of the Project (In brief):

Bangladesh has typical monsoon climate characterized by moderately warm temperatures and high humidity and receives heavy rainfall, 80% of which occurs during the monsoon period. Bangladesh is vulnerable and exposed to a multitude of natural hazards such as floods, cyclones, heat waves, river-bank erosion, drought, storm surges and salinity intrusion. Almost half of Bangladesh's topography lies in the lowest reaches of three major river basin systems, the Ganges, Brahmaputra-Jamuna and Meghna and nearly 1 billion tons of sediment enter into the Bangladesh in each year through the above three major river systems. These three river systems spread in various branches and sub-branches directly of indirectly linked with thousands of khals and beels of different sizes, which in turn provide fresh water supply and support life and livelihood of Bangladesh. The sediment carried by these three river systems and their tributaries are gradually filling up and many small rivers and khals are on the verge of disappearing.

This project was prepared in alignment with the Goal-4 of the Bangladesh Delta Plan 2100 (BDP 2100) to conserve and preserve wetlands and ecosystem and was also related with Goal 1, 2 and 6 of the BDP 2100 i.e. ensure safety from floods and climate change related disasters; enhance water security and efficiency of water usages; and achieve optimal and integrated use of land and water resources.

The "Re-excavation of small rivers, khals and water-bodies in 64 districts" (Phase-1) project was adopted as the first project of the Cross-Cutting (CC) project list CC 1.43: "Revitalization of khals all over the country" under Bangladesh Delta Plan-2100. This project was directly related with Goal 6 & Goal 14 of Sustainable Development Goals (SDG) of Bangladesh.

10. Major Activities:

Item Code	Items of work	Unit	Total Cost
·	(as per DPP)	Omi	(as per DPP)
1	2	1 3	4
3257101	সম্ভাব্যতা সমীক্ষা (Comprehensive Feasibility Study for		<u> </u>
	Sustainable Restoration and Protection of wetlands		2497.00
	indifferent Hydrological Regions of Bangladesh).	, 2.5.	2497.00
3257101	ডিজিটাল ডকুমেন্টেশন (Professional consultancy service for	,	
	(1) preparing all as built drawings & required documents for legal records based on digital documentation as per CS,BS /RS & SA mouza maps, (2) fixing ID/code for each unit (small river/khal/water body) of the project and establish a geo-data base system with archive of editing options, (3) providing support to the project director's office for required communication & presentation at different meetings, seminars, valued persons and offices about the project as required).	L.S.	510.02
257101	ESIA & Video filming/ documentary.	L.S.	798.69

Item Code	Items of work (as per DPP)	Unit	Total Cost (as per DPP)
1	2	3	4
3257104	সার্ভে উপাত্ত সরবরাহ ও প্রক্রিয়াকরণ (Professional Consultancy Service for installation and maintenance of water gauges by BWDB, for surface water volume estimation in Bangladesh).	L.S.	200.00
4111310	Excavation (Small River-109 nos., Khal-533 nos. & Water-bodies-26 nos.) Total = 668 nos., (Earth work by Excavator = 12,23,38,494.81 cum, Manual Labour = 1,38,48,053.24 cum, Dredging = 2,45,83,436.01 cum) Total = 16,07,69, 984.06 cum.	Km	212798.72
4111317	Other building & Establishment Landscaping.	L.S.	6214.55

11. Reasons for Revision:

• Reasons for the 1st Revision of the DPP:

The original DPP of the project was approved in ECNEC meeting held on 07.11.2018 with a cost of Tk. 227954.61 lakh. The Government Order was issued on 22.11.2018 by the Planning Division (vide Memo no. 20.00.0000.411.14.29.18-740 dated: 22-11-2018) and subsequently the Administrative Order was issued on 22.11.2018 by the Ministry of Water Resources (vide Memo no. 42.00.0000.039.14.025.18-407 dated:22-11-2018).

The COVID-19 pandemic in Bangladesh was a part of the worldwide pandemic of coronavirus disease in 2019 (COVID-19). The virus was confirmed to have spread to Bangladesh in March 2020. Since then, the pandemic has spread day by day over the whole country for almost two years. Considering the 1st wave and 2nd wave of Covid-19 in the country, chronic floods and cyclone Amphan/Yash actual progress of the project was hampered. The original project duration was from November 2018 to December 2020. In these prevailing circumstances, the first revision of the project was necessary. Hence, the first revision of the project was done by extending duration for one year (From November 2018 to December 2021) with a project cost of Tk. 227113.67 lakh, which is less than the original project cost Tk. 227954.61 lakh by the Ministry of Water Resources (vide Memo no. 42.00.0000.039.14.025.18-181 dated:30-06-2020).

Reasons for the 2nd Revision of the DPP:

Considering the 2nd wave of Covid-19 in all over the country, cyclone Sitrang, physical work of the project in the field was remarkably slower down resulting requirement of extra time for implementation. In addition, de-markation small rivers, khals and water-bodies varies in CS, RS, SA and BS mouza map due to changing hydro-morphological conditions in field occurred during last 50 years of Bangladesh causing delay in field work. As such re-excavation work was not implemented as per original approved design and specification in stipulated time. Court Cases, disputed of land ownership with public in some places, obstruction and unwillingness of re-excavation by some group of local people in several areas causing delay in implementation.

On the above facts and grounds, the cost of some packages for implementation have been reduced, as a result a significant amount of project cost was saved. On the other way, there were huge demand to include more small rivers, khals and water-bodies from public-representatives, local elites, district administrations and District Water Resources Development and Management Committee. Eventually, Ministry of Water Resources directed in the 5th Project Steering Committee meeting held on 07/06/2021 and in the Project Review meeting held on 06/10/2021 to include more small rivers, khals and water-bodies on priority basis without exceeding the project cost. Hence, the second revision of the project was approved by the Planning Commission with project duration from November 2018 to June 2023 costing Tk. 225684.88 lakh, which is less than the 1st revised project cost of Tk. 227113.67 lakh (vide Memo no. 20.358.014.01.05. 389.2018/28 dated:28-02-2022).

-1-1-1—Reasons-for No-Cost-Time Extension:

• 1st time No-Cost Time Extension

World-wide economic recession due to unavoidable reasons, the project allocation was reduced. As a result, although the physical work of the project was more than 80%, but lack of fund availability it was not possible to complete the project by June 2023. Considering the above facts and recommendation from the Ministry of Water Resources (MoWR); and Monitoring and Evaluation Sector-4 of Implementation, Monitoring and Evaluation Division (IMED), Planning Commission approved no cost time extension of the project duration from November 2018 to June 2024 (vide Memo no. 20.358.14.01.05.389.2018/43 dated:20-07-2023).

• 2nd time No-Cost Time Extension

Not Applicable.

12. Financing Arrangement (Source-wise):

12.1 Status of Loan/Grant

a) Foreign Financing:

Source (s)	Currency as per Agreement	Amount in US\$ (million)	Nature (Loan/Grant/s upplier's credit)	Date of Agreement	Date of Effectiveness	Date of Original	Closing Revised		
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)		
Not Applicable									

b) GOB:

Total amount	Loan	Grant	Cash Foreign Exchange
(1)	(2)	(3)	(4)
225684.88	-		(1)
		<u> </u>	<u> </u>

c) Self-finance/Equity:

Total amount	Self-finance	Equity	Cash Foreign Exchange					
(1)	(2)	(3)	(4)					
Not Applicable								

12.2 Utilization of Project Aid (Source wise):

Source (s)	Total Amount		Actual Exp	enditure	Unutilized Amount				
, ,	In Us\$ In Local		In Us\$	In Local	In Us\$	In Local Currency			
		Currency		Currency		Currency			
(1)	(2)	(3)	(4)	(5)	(6)	(7)			
	Not Applicable								

12.3 Reimbursable project Aid (RPA):

Source (s)	RPA Amount		Amount	Amount	Amount	Remarks
	As per Project Document	As per Agreement	Spent	Claimed	Re- imbrued	
(1)	(2)	(3)	(4)	(5)	(6)	(7)
	1		Not Applicab	le		

B. IMPLEMENTATION POSITION

13. Implementation Period:

T 1 .	d. D.d.	Actual	Time Over-run	Remarks
	ation Period		(% of original	Komarks
	ct Document	implemen- tation	implementation	
Original	Latest	tation		
	Revised	(2)	period	(5)
(1)	(2)	(3)	(4)	
November,	November,	November,	161.54%	The implementation period was
2018 to	2018 to	2018 to		extended, or extra time was needed due
December,	June, 2024	June, 2024		to: -
2020				• The COVID-19 pandemic in
				Bangladesh was a part of the
				worldwide pandemic of coronavirus
				disease in 2019 (COVID-19). The
				virus was confirmed to have spread to
				Bangladesh in March 2020. Since
				then, the pandemic has spread day by
				day over the whole country for almost
				two years. For this reason, field
				implementation works were hampered.
	*			• De-markation of small rivers, khals
				and water-bodies varies in CS, RS, SA
				and BS mouza map due to changing
			,	hydro-morphological condition in field
				occurred during last 50 years of
	i			Bangladesh. As such re-excavation
				work was not possible to implement in
				stipulated time.
				• Court Cases, disputed of land
				ownership with public in some
				places, obstruction and unwillingness
				of re-excavation by some group of
				local people in several areas causing
				delay in implementation process.

14. Cost of the Project:

Description	Estima	ted Cost	Actual	Cost over-	Remarks
	Original	Latest	expenditure	run (% of	
		revised		original	
				cost)	
(1)	(2)	(3)	(4)	(5)	(6)
TOTAL	227954.61	225684.88	182782.269	(-19.816%)	Avoiding wastage, revising
		223001.00	102702.209	(no overrun)	estimates, strengthening
					monitoring and testing
TAKA	227954.61	225684.88	182782,269		activities, resulting in lower
		225001.00	102/02,207		final bill than contract price,
					resulting in lower cost than
					RDPP price. Hence, Taka
PA	-				_42884.30_lakh_was_saved_from-
					the latest revised project cost.

15. Information regarding Project Director (s):

Name, Main Designation &	Full time		Responsible	Po	eriod	Remarks
Grade.	(Yes/No)	(Yes/No)		Joining	Transfer	
Mobile Number (From	į		than one			
Beginning)	(2)		project			
Rezaul Mustafa Ashafuddaula	(2)	(3)	(4)	(5)	(6)	(7)
1					Í	
Superintending Engineer						
Pay Scale: 50,000-71,720/-	Yes	-	No	08-11-2018	05-10-2020	
(Grade-04)		1		İ		
01711-971073						
Rezaul Mustafa Ashafuddaula						
Additional Chief Engineer						
Pay Scale: 56500-74400/-	Yes	_	No	06-10-2020	05-10-2021	
(Grade-03)			110	00-10-2020	03-10-2021	
01711-971073					i i]
Tariq Abdullah Al Fayyaz	-		· · · · ·			
Superintending Engineer.]	
Pay Scale: 50,000-71,720/-	Yes	-	No	26-10-2021	04-01-2024	
(Grade-04)						
01819-503926					j	
Tariq Abdullah Al Fayyaz						
Additional Chief Engineer	,	[i	ĺ		
Pay Scale: 56500-74400/-	Yes	_	No	04-01-2024	30-06-2024	
(Grade-03)					2002024	
01819-503926						

16. Personnel:

16.1 Personnel of Project implementation Unit (PIU):

Sl. No.	Name of Post	Approved Strength	Employed during
	(Grade)		Implementation
(1)	(2)	(3)	(4)
	Project work has been implement	ted and completed by the	existing manpower of 70 nos.
	of field divisions and project dire	ctor's office.	

16.2 Personnel Required after the Project Completion:

Sl.	As P reposed in Project Docu	As P reposed in Project Document (PD) Name of Post Number						
No.	Name of Post	(Yes/No)	reason and latest status					
(1)	(2)	(3)	(4)	(5)				
		Not Applica	ble					

17. Training (Foreign/Local):

Category	Sl. No.	No. of Days/Weeks/Months (D/W/M), Batch & Participants									
		As	in Project D	Ocument	Achievement						
	:	D/W/M	Batch (s)	Participants(s)	D/W/M	Batch (s)	Participants(s)				
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)				
Local Train	ning										
Sub Total=				Not Ap	plicable						
Foreign Tra	aining										
Sub Total=											
Total=											

(PD= Project Document)

18. Component-wise Progress (As per latest approved Project Document):

		t Quantity	Total	Estimated Cost	(Taka	in Lac)	To:-	<u> </u>	Actual Progres	s (Taka	in Lac)	
(1)	(2)	(3)		GOB	PA	Self- finance	Others	Total	GOB	PA	Self-	Oth
(a) Revenue:			(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	finance	(1
Travelling Allowanc	e l	T	7									
(Code-3111326)	1 item	1 item	20.00	20.00				13.031	13.031			
Honorarium (PSC/PIC/TEC) etc. (Code-3111332)	1 item	1 item	161.51	161.51				14.266	14.266			
Honorarium (Interim Evaluation) (Code- 3111332)	1 item	1 item	15.00	15.00				12.746	12.746			
Courier. (Code- 3211116)	1 item	1 item	1.00	1.00				0.242	0.242			
Internet/Fax/Telex (Code-3211117)	1 item	1 item	0.50	0.50				0.000	0.000			
Postage (Code- 3211119)	1 item	1 item	0.20	0.20				0.150	0.150			-
Machine &				 					0.150			
Equipment's rent (Microbus rent 24 Months) (Code no- 3211121) Advertisement &	month	month	89.27	89.27				84.828	84.828			
Publicity (Code- 3211125) Printing & Stationary	1 item	1 item	140.00	140.00				138.396	138.396			-
	(32551)				 -				<u>-</u>			
Computer Accessories. (Code-3255101)	1 item	1 item	10.00	10.00				9.998	9.998			
Printing & Binding (Code-3255102)	1 item	1 item	15.00	15.00			1	14.983	14.983			
Seal & Stamps (Code- 3255104) Other Stationary	1 item	1 item	2.00	2.00				0.00	0.00		.	
(Code-3255105)		1 item	2.00	2.00				1.970	1.970			
	1 item	l item	5.00	5.00				0.00	0.00			
General Supply & Raw	Materials	(Code-3256	1)		<u> </u>			0.00	0.00	<u></u>		
Ordinary Supply (Camera, Intercom, CCTV Camera, Freeze, Utensils, water liter, Almirah, File Cabinet, Air Cooler, fan, Telephone set) (Code- 3256101)	L.S.	L.S.	12.00	12.00			11	.991	11.991			
· · · · · · · · · · · · · · · · · · ·							l <u></u>					\dashv
ত্তিব্যক্তা সমীক্ষা Comprehensive easibility Study for estoration and otection of wetlands different drological Regions Bangladesh) (Code-	S. L	.S. 249	77.00 2	497.00			2495	.546 249	95.546			

	TT 1.	Over the	Enti	mated Cost (Taka i	in Lac)		Act	ual Progress		in Lac)		1
Name of Component	Unit	Quantity	Total	GOB	PA	Self-	Others	Total	GOB	PA	Self-	Others	_
			1 Otal	502		finance				47.11	finance	(12)	[
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	1
ডিজিটাল ডকুমেন্টেশন	(-)												
(Professional consultancy			ì										-
service for (1) preparing													
all as built drawings &													l
required documents for													
legal records based on													
digital documentation as													
per CS,BS /RS & SA										!	l		
- mouza-maps,-(2)-fixing-					-								
ID/code for each unit					1	<u> </u>						!	
(small river/khal/water												Ì	
body) of the project and			510.02	510.02				498.249	498.249				
establish a geo-data	L.S.	L.S.	310.02	310.02			-						
base system with archive								ļ '					
of editing options, (3)										Ì			
providing support to the					Ì						1		
project director's office					ł								-
for required	1												
communication & presentation at different													
			Ì									1	
meetings, seminars, valued persons and offices													
about the project as							l					1	
required). (Code-					1								1
3257101)	1					ļ							-
ESIA & Video filming/									760.050				
documentary (Code-	L.S.	L.S.	798.69	798.69				760.258	760.258		-		-
3257101)													4
Survey (Pre-work &	<u> </u>												
Post-work & Interim	l							0.00	0.00				
	L.S.	L.S.	1424.82	1424.82				0.00	0.00	1			₩ ; ~
Monitoring)						1						l	
(Code- 3257104)	<u> </u>			-	-	+		1					1
সার্ভে উপাত্ত সরবরাহ ও	l .					1	1	,		1			9
প্রক্রিয়াকরণ (Professional										1			"
Consultancy Service								1					
for installation and													
maintenance of water		L.S.	200.00	200.00			1	197.369	197.369				
gauges by BWDB, for		12,5.	200.00										
surface water							1				1		
volume estimation in	1												
Bangladesh) (Code-													
3257104)					1						<u> </u>	ļ	4
		- 	5904.01	5904.01	_			4254.024	4254.024				
Sub-total (Revenue)		1	3704.01	3707.01					L				

Name of Compon		Init Qua	ntity	Es	timated Cos	(Taka	in Lac)		Τ	Actual Duas	ong (77. 1		
			T	otal	GOB	PA	Self-	Others	Total	Actual Progr GOB	ess (Taka	a in Lac)	Ta
(b) Capital		(2)	3)	(4)	(5)	(6)	finance				PA	Self- finance	Oi
(v) Capital						1 10)	<u>(7)</u>	(8)	(9)	(10)	(11)	(12)	10
Other Establishme	nt (Cons	4											
Other Establishme	it (Cons	truction	Work) (Cod	le no-	41113)								
Excavation (Small													
River-109 nos., Khal-5 nos. & Water-bodies-20	33					1 1				}			
nos.) Total = 668 nos.	3			1		1 1					1 .]	
(Earth work by Excavat	or		i										
= 12,23,38,494.81 cum	Kn	2 2		.				- 1			1 1		
Manual Labour =	Ki	5262,006 km	21279	8.72	212798.72				73900 311	173900.31	.		
1,38,48,053.24 cum, Dredging =		526						1	. 75500.511	173900.31	4 1	- 1	
2,45,83,436.01 cum)		1 ",						1			1 1	1	
Total = 16,07,69, 984.06													
cum (Code-4111310)	1					1					1 1		
Other building	&		+									1	
Establishment	L.S.	1.0		_	ĺ						 		
Landscaping (Code	;- L.S.	L.S.	6214.:	55	6214.55				1057.979	4057,979			
4111317)								1		4037.373			
Equipment & Accesso	ries (Ex	cept trave	lling) (Cod	e-4112	(2)								
Computer 8	2	T	7	<u>_</u>	<u> </u>								
Accessories	Foot	1.5											
(with Printer) (Code-	. Each	15 nos.	14.87	·	14.87				14.405	14.405		İ	
4112202)									11.405	14.405		- 1	
Laptop (with printer &	,		—									.	
Accessories)	Each	20 nos.	19.75		19.75	1							
(Code-4112202)								'	9.750	19.750			
Equipment & Accessor	ies not d	ther place	es (41123)										
Engineering			T				,- -						
equipment's (Hand	Each	80 nos.	26,675		26.675		- 1	- 1					
GPS) (Code-4112304)				'	30.073			2	6.675	26.675	- 1	1	
Engineering equipment's (Levelling													
	Each	80 nos.	49.815	1 4	0.015								
Machine) (Code- 4112304)		1.05.	77.013	4	9.815	1		49	.815	49.815			
Engineering						į		- 1	1			-	
equipment's (RTK-	1					 							
OGPS(Full Set),	ĺ						- 1	-			-	- 1	
Survey Equipment,													
Related Machineries,	Each	9 nos.	450.00	1	0.00								
Cabinet & Software		- 1105.	450.00	45	0.00	1		375	5.00 3	75.00		1	
cluding Training				1				1					
Code-4112304)	1	1				l						- 1	
		_		1	1	1							
ngineering				 		<u> </u>							
uipment's (Fish nder) (Code-	Bach 7	70 nos.	70.00								1	1	7
nder) (Code- 12304)	'	V 1103.	70.00	70	.00			67.8	30 6	7.830			
												1	
- Impinent 5							 	 					
ode-4112310)	ach 2	2 nos.	5.99	5.9	9			£ 00	.				
								5.99	5.	990		1	
fice equipment's	\top						 -	 					
ulti Media Projector h Accessories	ich 2	nos.	3.25		_		1					1	1
h Accessories) Ea	2	100,	3.23	3.2	9			3.25	4 3.:	254			
0e_411731M		- 1	1				1	i	J - **		i	1	ľ

				mated Cost (Toleo	in Lac)		Act	ual Progress	(Taka	in Lac)	
Name of Component	Unit	Quantity			PA	Self-	Others	Total	GOB	PA	Self-	Others
-			Total	GOB	FA	finance					finance	
				(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)
(1)	(2)	(3)	(4)	(5)	197	1/2.	152					
Office equipment's										ı	l	
(Fax Machine with	Each	l no.	0.30	0.30	Ì		}	0.300	0.300			
Scanner)	Each	T HO.	0.50				1	. '				
(Code-4112310)						l						
		 		2604				6.936	6.936			
Furniture (Code no-	1 item	L.S.	26.94	26.94			i	0.550	0.555			
4112314)			210 000 05	219680.87	╁──			178528.245	178528.245			
Sub-total (Capital)			219680.87		⊹	 	 	0.00	0.00			
-Physical contingency			50.00	50.00				0.00	0.00			
1 *									0.00		 	+
(C):		 	50.00	50.00	Т		ì	0.00	0.00			
Price contingency	1					-				<u></u>		ļ
(D):			22760400	225(04.00	+	 	 	182782,269	182782.269			
Grand Total			225684.88	225684.88				102.02.00				
(A+B+C+D):						J			l			

19. Procurement of Transport (in Nos.):

Type of transport	Number as per Project Document	Number Procured with date	Transferred to Transport Pool with date	Transferred to O & M with date	Condemned/ damaged with date	Returned or transferred to following project	Remarks (8)
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(0)
	- (2)	_	-	<u> </u>			-
Car			_		-		<u> </u>
Jeep	<u> </u>		<u> </u>	-		<u> </u>	
Microbus	<u> </u>	<u> </u>	<u> </u>	_	-		-
Minibus		<u>-</u>			-	-	
Bus	<u> </u>					-	-
Pick-up	_ -	-	-				
Truck	-				-	_	-
Motor -Cycle	-			-	 	_	_
By-cycle	_						
Speed Boat	-	-			<u> </u>		
Launch		-	-			<u> </u>	1
Others with	-	-	-	-	-	-	•
name				L			

20. Project Consultant (s) (Local/Foreign):

		n month	Actual	Number of De	liverables	Remarks			
Name of the Field	Approved ma	As per							
	As per Project Document	contract	utilized	Document					
(1)	(2)	(3)	(4)	(5)	(6)	(7)			
a) Local:	(2)		Not Appl						
b) Foreign:	Not Applicable								

21. Infrastructure/Erection/Installation Tools & Equipment:

21.	IIII abii abii ab				D' 1 - ff ag	Balance	Remarks	1
r—-	Description	Ouantity (as per	Quantity	Transferred to	Disposed-off as		ICCITATIO	
	Description	* 1.1	Procured	O & M with	per rule with date		*	ĺ
1		project			F		l	1
1		document)	with date	date		(6)	(7)	ı
		(2)	(3)	(4)	(5)	(6)	(/)	ł
1	(1)	(2)	(S)	Amplicable				l
			Not	Applicable				
1								

- 22. Procurement of Goods, Works and Services:
- 22.1 Information on packages:
 - a) Total number of packages as per Project Document: 828 nos. Packages (Goods- 19 nos. Package, Works- 798 nos. Package, Services- 11 nos. Package).
 - b) Total number of packages procured: 804 nos. Packages (Goods- 19 nos. Package, Works- 777 nos. Package, Services- 08 nos. Package).
 - c) Reason for not procuring (if any):

The reasons for not procuring works packages are as follows:

- De-markation of small rivers, khals and water-bodies varies in CS, RS, SA-and-BS-mouza-map-due
 to changing hydro-morphological condition in field occurred during last 50 years of Bangladesh.
- Court Cases, disputed of land ownership with public in some places, obstruction and unwillingness
 of re-excavation by some group of local people in several areas are responsible implementation of
 those packages.
- On the other hand due to dispute of land, District Administrations and District Water Resources
 Development and Management Committee (Chaired by respective Deputy Commissioner) along
 with public-representatives, local elites and respective Executive Engineers of BWDB decided to
 omit some packages.

The reasons for not procuring services packages are stated as below: -

- At the very beginning survey items were included to check the pre & post-work of re-exaction
 work by third party to make the implementation more acceptable but actually joint survey of pre &
 post-work was done by the order of the MoWR through Institute of Water Modelling (IWM) and
 task-force of BWDB.
 - d) Number of packages for which the estimated cost is more than 1% of the estimated cost of the project: 03 nos. Packages (Goods- 0 no. Package, Works- 02 nos. Package, Services- 01 no. Package).
- 22.2 Detailed Package-wise information of Goods, Works and Services (For each case the highest 50 (fifty) packages) (Please use the format as in Annexure-I (a), I(b) and I(c))

Please see attached Annexure-I (a), I(b) and I(c)

Information Related to Procurement of Goods:

		,							 		
pletion	Actual	(14)	16.04.2019			30.06.2019			26.06.2021		
Date of Completion	As per Contract	(13)	16.04.2019			30.06.2019			26.06.2021		
Actual	Payment	(12)	3.49			7.95		·	4.88		
Contract Price	& Date	(11)	3.50 & 11.04.2019			7.95 & 13.06.2019			4.88 & 06.06.2021	1	
	NOA	(10)	31.01.2019	11.04.2019	70 days	25.04.2019	12.06.2019	48 days	09.05.2021	06.06.2021	27 days
Date of	Approval	6)	30.01.2019	10.04.2019	70 days	18.04.2019	12.06.2019	55 days	06.05.2021	06.06.2021	30 days
Date of	Opening	(8)	22.01.2019	07.04.2019	75 days	28.03.2019	01.04.2019	3 days	29.04.2021	05.06.2021	37 days
Name of	Newspaper	0)	•			1. The Daily Jugantor	2.The Financial Express		1		
Date of	Tender Invitation	(9)	01.01.2019	01.04.2019	91 days	12.3.20219	13.03.2019	l day	22.04.2021	30.05.2021	38 days
Approving	Authority	(5)	PD			Œ			HOPE	.	
Procurement	Method	(4)	DPM	DPM		ОТМ	ОТМ		RFQ	RFQ	
d Cost	Q Q		3.50	3.50	1	8.00	8.00	• .	5.00	4.88	0.12
Estimated Cost	(lakh)	(3)	Plan	Actual	Deviation	Plan	Actual	Deviation	Plan	Actual	Deviation
As per Project Document	Description of Pack age	(2)	g 5nos Desi r with prir of the Pro	Director for Re- excavation of small river khal & water bodies in 64 Districts Phase-1 at	g Circle FF 149 An 10th fit Dhaka duri 018-19.	Supplying 10Nos Laptop under office of the Project Director for Re-	excavation of small river khal & water bodies in 64 Districts Phase-I at	Monitoring Circle FFW BWDB 149 Ansar Chamber 10th floor Motijheel Dhaka during the year 2018-19.	Supplying of 5 Nos Desktop Computer including printer & Other Accessories for PD office	i/c with Re-excavation of small river khal & water bodies in 64 Districts (Phase-D/1st Revised)	L 🖫
As per	Package No	(D)	FFW/G-01/ 2018-19			FFW/G- 02/2018- 2019			FFW/G- 01/1		

Page 16 of 51

-	물	As per Actual	_	24.06.2021 24.06.2021				09.06.2019 09.06.2019					24.06.2021 24.06.2021			
		Fayment	1017					4.975 09				· · · · · · · · · · · · · · · · · · ·	21.70 24			
	Contract Price	ષ્ઠ્ર દુ	CITI	11.80	09.06.2021			4.98	27.05.2019			~	21.70	09.06.2021		
	Date of		(10)	27.04 2021	09.06 2021	43 days		27.05.2019	27.05.2019		•		27.04.2021	09.06.2021	43 days	
	Date of Approval		(6)	26.04.2021	09.06.2021	44 days		26.05.2019	26.05.2019		1		26.04.2021	09.06.2021	44 days	
	Date of Opening		(8)	18.04.2021	06.05.2021	18 days		26.05.2019	26.05.2019		ı		18.04.2021	06.05.2021	18 days	
	Name of Newspaper	-	\dashv		T	Kontho		,	-1				1. The Bangladesh	2. The Daily	Kontho	
}		Invitation	(6)	04.04.2021	20.04.202]	16 days		20.05.2019	20.05.2019		***************************************		04.04.2021	20.04.2021	16 days	
ŀ	Approving Authority		0	<u> </u>	T			QJ					Ωď			
f	Procurement Method	Į,	OTM	W 10	MTO			DPM	DPM				ОТМ	OTM	1	
) pot	Catimated Cost (lakh)	(3)	12.00		11.80	0.20		2:00	4.98	0.02			28.00	21.70	6.30	
Tetim	1)		Plan		Actual	Deviation	į	rlan	Actual	Deviation		ā	Flan	Actual	Deviation	
As per Project Document	Description of Pack age	(2)	Supplying 10Nos Laptop	under office of the Project Director for Re-	excavation of small river khal & water bodies in 64 Districts Phase-I at	Monitoring Circle FFW BWDB 149 Ansar Chamber 10th floor Motifieel Dhaka during the year 2018-19.	Sumplying 10 nor	Handheld GPS for different field offices of	BWDB i/c with Re- excavation of small river khal & water bodies in 64	Districts (Phase-I) project	Project Director during the year 2020-21.	Surnkring 70 Nog IV. 3	GPS for different field offices of BWDB i/c with	avation of	JA (1st Revised) Project under office of the Project Director during the year 2020-21.	
Asp	Package No	\mathcal{D}	FFW/G-	02/1			FFW/G-	03				FFW/G-	03/1			

																T		
pletion	Actual	(14)	30.06.2019								24.06.2021					08.04.2019		
Date of Completion	As per Contract	(13)	30.06.2019								24.06.2021		***			08.04.2019		
Actual	Payment	(12)	8.55								41.26					1.49	,	
Contract Price	& Date	(II)	8.55	& 13.06.2019							41.26 & 09.06.2021					1.49 & 04.04.2019		
Date of	NOA	(10)	10.06.2019	12.06.2019 2 days	1						27.04.2021	06.06.2021	40 days			10.01.2019	04.04.2019	84 days
Date of	Approval	(6)	03.06.2019	12.06.2019 9 days							26.04.2021	06.06.2021	41 days			08.01.2019	04.04.2019	86 days
Date of	Opening	(8)	22.05.2019	23.05.2019 1 day	,						18.04.2021	06.05.2021	18 days			06.01.2019	03.04.2019	87 days
Name of	Newspaper	0)	1. The	Daily Janakantha	2. The Financial Express				,		1. The Bangladesh Today	Daily Kaler Kontho	· · · · · · · · · · · · · · · · · · ·			·		
Date of	Tender Invitation	(9)	08.05.2019	08.05.2019							04.04.2021	20.04.2021	16 days			01.01.2019	01.04.2019	90 days
Approving	Authority	(5)	PD					-4			QA .		 			Œ	1	
Procurement	Method	(f)	OTM	OTM							OTM	OTM				DPM	DPM	ı
Estimated Cost	kh)	(3)	10.00	8.55							50.00	49.35	0.65			1.50	1.50	
Estimat	(lakh)	シー	Plan	Actual Deviation							Plan	Actual	Deviation			Plan	Actual	Deviation
As per Project Document	Description of Pack age	(2)	Supplying 10 Nos	Leveling Machine (9 Nos. Automatic	al L e of	Director for Re- excavation of small	nver khal & water bodies in 64	Monitoring Circle FFW RWDR 149		9.	Supplying 70 Nos Automatic Leveling Machine for	of BWDB i/c with Re-excavation of small river khal &	bodi ts	D(1st Revised) Project under office of the Project	Director during the year 2020-21.	Supplying 1 No. Photocopier Machine with Pedestal for PD	vc ttion khal	I)(1st Revised) Project under office of the Project Director during the year 2018-19.
As per F	Package No	(1)	FFW/G-	04/2018- 2019							FFW/G- 04/1					FFW/G- 05		

	Date of Completion As per Actual	ಕ	(14)	28.0							-	19 23.06.2019							18.06.2021					•			 T-th	-
	Date of Co As per	Contra	(13)	28.04.2019								23.06.2019							18.06.2021									
	Actual Payment		(12)	1.49								0.30							4.50								 	
-	Contract Price	Date	(II)	1.49 & 22.04.2019	22:04:5013				1			0.30 &	23.06.2019			***			8. 8.	04.06.2021	•				***			
	Date of NOA		(10)	10.01.2019		22.04.2019			102 days		0.001	10.01.2019	12.06.2019		153 days				09.05.2021		04.062021	25 days			***			
	Date of Approval		6	08.01.2019		22.04.2019			104 days		08 01 2010	6107 10.00	12.06.2019		155 days				06.05.2021		04.062021	29 days						
	Date of Opening		(8)	60.01.2019		18.04.2019			102 days		06.01.2019		11.06.2019		156 days				29.04.2021	1000 3000	02.00.2021	34 days	,			•		
;	Name of Newspaper		0				-						-1 ,		<u> </u>	771.2			1		- <u>.</u>	<u> </u>					 • "	
9	Date of Tender Invitation	į	01 01 2010		15.04.0010	15.04.2019			104 days	-	01.01.2019		09.06.2019		159 days				22.04.2021	27 05 2021		35 days	<u>.</u>			·		
Approxime	Authority	19/	5 E								PD		<u> </u>						HOFE			_	****	•		•		
Procurement	Method	(4)	DPM		DPM				ı		DPM		DPM					Cad	Ž	RFQ				****		-		
Estimated Cost	(lakh)	(3)	1.50		1.50						0.30		0.30					4.50	2	4.50		•			-		 	
Estima	(la		Plan		Actual			Deviation			Plan		Actual		Deviation			Plan		Actual		Deviation					 	
As per Project Document	Description of Pack age	(2)	Supplying 1 No.	Projector for PD office i/c with Re-	excavation of small	bodies in 64	ts (Ph	L)(1st Revised)	Project under office of the Project	Director during the year 2018-19.	Supplying Scanner with Fax Machine	for PD office i/c	with Ke-excavation of small river khal &	lies	D(1st Revised)	Project under office of the Project	30	Supplying of 1No	colour Photo copier machine with Pedestal for PD	office i/c with Re-	tion of small hal & water	m 64 ts (Phase-	I)(1st Revised) Project under office	of the Project	Director during the	17-0707 706		
As per	Package No	(I)	FFW/G-)	-11.						FFW/G- 07							FFW/G-	05/1/2020 -21								 	

letion	Actual	(14)	04.06.2021	119		25.06.2023			25.06.2023		
Date of Completion	As per Contract	(13)	04.06.2021			25.06.2023	·		25.06.2023		
Actual	Payment	(12)	1.75			375.12			67.83		
Contract Price	& Date	(11)	1.75 & 25.05.2021			375.12 & 06.12.2022			67.83 & 06.12.2022		
Date of	NOA	(01)	13.04.2021	25.05.2021	42 days	12.10.2022	24.11.2022	43 days	30.10.2022	24.11.2022	25 days
Date of	Approval	(6)	12.04.2021	25.05.2021	43 days	10.10.2022	24.11.2022	45 days	27.10.2022	24.11.2022	29 days
Date of	Opening	(8)	08.04.2021	23.05.2021	45 days	21.09.2022	11.10.2022	20 days	06.10.2022	11.10.2022	5 days
Name of	Newspaper	0	•			1. The Daily Samakal	2. The Financial Express		1. The Daily Samakal	2. The Financial	rypicss
Date of	Tender	(9)	04.04.2021	16.05.2021	42 days	29.08.2022	29.08.2022	1	21.09.2022	21.09.2022	1
Approving	Authority	(3)	PD			PD			PD		T
Procurement	Method	(4)	RFQ	RFQ		OTM	OTM		ОТМ	OTM	•
d Cost	(q	_	2.00	2.00		450.00	450.00		70.00	70.00	ı
Estimated Cost	(lakh)	(3)	Plan	Actual	Deviation	Plan	Actual	Deviation	Plan	Actual	Deviation
As per Project Document	Description of Pack age	(2)	ng edia or	remote control Projector Screen & Presenter including accessories i/c with	Re-excavation of small river khal & water bodies in 64 Districts (Phase-I)(1st Revised) Project under office of the Project Director during the vear 2020-21.	Fariting of	Cabinet and Software with Training) Machine for different field offices of BWDB ic	with â??Re- excavation of small river khal & water bodies in 64 Districts (Phase-I) (2nd Revised) Project under office of the Project Director, BWDB, Director, BWDB, Director, BWDB,	Supplying 70 Nos Fish Finder Machine for different field	offices of BWDB ic with 'Re-excavation of small river khal & water bodies in 64	Districts (Phase-I) (2nd Revised) Project under office of the Project
멅	Package No	(ii)	FFW/G- 06/1/2020 -21			FFW/RTK GPS- 1/2021-22			FFW/FF- 1/2021-22		-

of 51
7
age

	Date of Name of Date of Date of Date of Date of Date of Contract Price Actual Date of Completion Tender Newspaper Opening Approval NOA & Payment As per Actual Actual Actual Actual Actual Date of Compact Actual Actual Actual Actual Actual Date of Compact Actual			21.09.2022 1. The 06.10.2022 27.10.2022 30.10.2022 6.03 6.03 04.01.2023 04.01.2023 Samakal	21.09.2022 2. The Tinancial Financial	Express 5 days 29 days 28 days		- 29.04.2021 06.05.2021 09.05.2021	31.05.2021 03.06.2021 07.06.2021 07.06.2021	39 days 32 days 29 days		
	Approving Authority In	(5)		PD 21	12		HOPE	·-	31.	39		
ŀ	Procurement Method	(4)		MTO	ОТМ	1	RFO	·	RFQ			
0	Estimated Cost (lakh)	(3)		6.50	6.50		4.00		4.00	1		
Ĺ	Estuma (Ia			Plan	Actual	Deviation	Plan		Actual	Deviation		_
As ner Project Document	Description of Pack	3	Director, BWDB, Dhaka during the year 2022-23.	Supplying 5 Nos Computer and accessories (with	Director's office i/c with 'Re-excavation of small river khal &	water bodies in 64 Districts (Phase-I) Clad Revised) Project under office of the Project Director, BWDB, Director, during the		Furniture Viz. Chair, Table, File cabinet,	Almira etc. for PD office i/c with Re-excavation of small	rover khal & water bodies in 64 Districts (Phase-1)	ĭi Š	Project Director
As ner F	Package No	(0)		FFW/Com -02/2021- 2022	,	7.1	FFW/G-	08/1/2020 -21			•	

* Please mention Dates for plan and actual
* Deviation in days (difference between plan and actual)
*Plan as per procurement plan described in project document

Information Related to Procurement of Works:

As per l	As per Project Document	Estimat	Estimated Cost.	Procurement	Approving	Procurement Approving Date of Tender	Name of	Date of	Date of	Date of NOA	Date of NOA Contract Price	Actual	Date of Completion	mpletion
Package No.	Description of Pack age	(Taka	(Taka in Lac)	Method	Authority	Invitation	Newspaper	Opening	Approval		& Date	Payment	As per	Actual
(1)	(2))	(3)	(4)	(5)	(9)	(D)	(8)	(6)	(01)	(II)	(12)	(13)	(14)
পঞ্চগড়-ডব্লিউ-০২/ ২০১৮-১৯/	দিনাজপুর জেলার খানসামা উপজেলাধীন করতোয়া নদী	Plan	2963.73	OTM	Director General	02.12.2018	Kalerkantho &	06.01.2019	27.01.2019	03.02.2019				
দিনাজপুর জেলা	ড়েজিং কিঃমিঃ ৯১.৫০০ হতে কিঃমিঃ ১০৪.৫০০ পৰ্যন্ত =	Actual	2511.74	OTM		29.11.2018	The New Age	07.01.2019	06.05.2019	06.05.2019	2260.56 &	958.26	31.05.2020	20.07.2021
	১৩.০০০ কিঃমিঃ খাল পুনঃখনন কাজ।	Deviation	451.99			04 days		01 days	99 days	92 days	27.05.2019			
পঞ্চগড়-ডব্লিউ-০৪/ ২০১৮-১৯	পঞ্চগড় জেলার দেবীগঞ্জ উপজেলায়ীন করতোয়া নদী	Plan	1509.14	ОТМ	Concerned Chief	02.12.2018	Kalerkantho &	06.01.2019	27.01.2019	03.02.2019				
	(Fr	Actual	1279.12	OTM	Engineer	02.12.2018	The New Age	07.01.2019	06.05.2019	06.05.2019	1279.12 &	707.55	31.05.2020	28.06.2022
	কিঃমিঃ পুনঃখনন কাজ।	Deviation	230.02			0 days		01 days	99 days	92 days	27.05.2019			
পঞ্চগড়-ভব্লিউ-০৬/ ২০১৮-১৯	পঞ্চগড় জেলার দেবীগঞ্জ উপজেলাধীন করতোয়া নদী	Plan	1557.19	OTM	Concerned Chief	02.12.2018	Janakantha &	06.01.2019	27.01.2019	03.02.2019	118765			
	ড়েজিং কিঃমিঃ ৬৮.০০ হতে কিঃমিঃ ৭৫.৫০ পর্যন্ত = ৭.৫০	Actual	1319.62	ОТМ	Engineer	02.12.2018	The Daily Sun	07.01.2019	28.05.2019	28.05.2019	& & 23.04.2019	1012.49	31.05.2020 28.06.2022	28.06.2022
	কিঃমিঃ পুনঃখনন কাজ।	Deviation	237.57			0 days		01 days	121 days	114 days				
পঞ্চগড়-ডব্লিউ-০৭/ ২০১৮-১৯	পঞ্চগড় জেলার বোদা উপজেলাখীন করতোয়া নদীর	Plan	1387.98	ОТМ	Concerned Chief	02.12.2018	Prothomalo &	06.01.2019	27.01.2019	03.02.2019	1058 77			
2	ডেজিং কিঃমিঃ ৬১.১৮ হতে কিঃমিঃ ৬৮.০০ পর্যন্ত = ৬.৮২	Actual	1176.40	ОТМ	Engineer	02.12.2018	The New Nation	07.01.2019	06.05.2019	06.05.2019	27.05.2019	939.98	31.05.2020	30.05.2021
	।ঃখনন কাজ।	Deviation	211.58			0 days		01 days	99 days	92 days				
ঠাকুরগীও-ডব্লিউ- ০১/২০১৮-১৯	ঠাকুরগাঁও জেলার সদর উপজেলাধীন টাংগন নদীর	Plan	2714.80	ОТМ	Director General	29.11.2018	The Business	27.12.2018	31.01.2019	07.02.2019	00 000			
	কিঃমিঃ ১০.০০ হইতে কিঃমিঃ ৪৫ ০০ = ৩৫ ০০ কিঃমিঃ	Actual	2714.35	OTM	·	29.11.2018	Standard &	28.02.2019	14.05.2019	14.05.2019	2555.8U 8 20,000,0010	2097.25	22.04.2020	20.06.2023
	ন কাজ।	Deviation	0.45			0 days	Samakal	62 days	95 days	96 days	10.00.2019			-
দিনাজপুর-ভব্লিউ- ১৯/২০২১-২২	দিনাজপুর জেলার বিরামপুর উপজেলাধীন ছোট যমুনা নদী	Plan	961.97	OTM	Project Director	27.04.2022	The Daily Sun	25.05.2022	15.06.2022	22.06.2022	865.68			
	পুনম্বখনন (কিন্তমিঃ ০.০০০ হতে কিন্তমিঃ ১৩ ০০০ পর্যন্ত	Actual	28.196	OTM	į	28.04.2022	& Amader	29.05.2022	04.08.2022	04.08.2022	88	823.08	30.11.2021	28.06.2023
,	কিঃমিঃ)	Deviation	0.10			01 days	Shomoy	04 days	50 days	42 days	04.08.2022			
্রীলফামারী-ডব্লিউ- ০৩/২০১৮-১৯	নীলফামারী জেলার সদর উপজেলায় বামনভাংগা-চাবা	Plan	1418.00	OTM	Concerned	10.10.2019	Janakantha	07.11.2019	12.12.2019	19.12.2019				
(৩-এ৯)	নদীর চারা নদীর অংশ কিঃমিঃ	Actual	1401.03	OTM	Engineer	22.12.2019	The Business	08.01.2020	05.02.2020	05.02.2020	1260.93 &	830.46	11.11.2020	11.11.2020 30.04.2022
	০.০০ ২তে ।কঃমিঃ ২২.৬০ পর্যন্ত অংশে পুনঃখনন কাজ।	Deviation	16.97			73 days		62 days	45 days	38 days	04.03.2020			
									\ 					

Page 22 of 51

ASp	As per Project Document	Dati												
Package No.	Description of Pack age		Caka in Lac)	Procurement Method		Approving Date of Tender Authority Invitation	Name of Newspaper	Date of	Date of	Date of NOA	Contract Price	Achial	Date of	Data of Completing
(1)	H	-	(3)	(5)			rodade	Similar	Approval		જ ટ્રે	Payment	As per	Actual
শলকামারা-ভারজ-		-		E	6	(9)	0)	(8)	10/	1017	Date		Contract	_
\$5-450×/\$0	উপজেলায় বামনডাংগা-চারা		1364.35	OTM	Concerned	10.10.2019	The	07.11.2019	12 12 2010	(10)	(II)	(12)	(13)	(14)
(>o-al-)	ন্দার চারা নদীর অংশ কিঃমিঃ ১১ ৮০ হনে ক্রিণ্যে	Actual	1359.72	OTM	Engineer	22.12.2019	Bangladesh Post	0000	6102:21:2	19.12.2019	1223 75			-
		Deviation	463				& Later	08.01.2020	05.02.2020	05.02.2020	8	748.94	11.11.2020	25.06.2023
নীলফামারী-ভারান্ত-	1	+-				73 days	шкнар	62 days	55 days	48 days	04.03.2020			
&C-4Co≥/Do	উপজেলায় বুড়িখোড়া নদীর কিঃমিঃ ০.০০ হতে কিঃমিঃ		2871.00	OTM	General	02.12.2018	The Bangladesh	30.12.2018	03.02.2019	10.02.2019				
,	৩২.০০ পর্যন্ত অংশে পুনঃখনন	Actual	2869.91	OTM		02.12.2018	Today	07 01 2010	0.000.000		2824.92	-		
A CHARLES	্ব বি	Deviation	1.09		·	0 day	& Ittefaq	0 does	6102.2019	27.03.2019	& 27.03.2019	2199.17	30.11.2020	30.10.2021
06/202F-53	নালফামারী জেলার ডোমার উপজেলাম জেন্সাম মান্স	Plan	2685.58	OTM	Director	2000	The	o days	32 days	45 days				
	यभूत्मर्थती निषेत्र किश्मिः ०.००	Actual	26.35.20		General	02.12.2018	Business	30.12.2018	03.02.2019	10.02.2019				
	হতে কিঃমিঃ ৩০.০০ পৰ্যন্ত		<u>'</u>	OTM		07.04.2019	Standard	12.05.2019	03.07.2019	07.07.2019	2407.79			
নীলফামারী-ভারা্ড্র-	- 1	Deviation	10.25			126 days	Janakantha	133 dayin			01.08.2019	7107.86	30.11.2020 30.07.2021	30.07.2021
\$\$-4\$0\$/40	्राचीयात्राचारा (ब्रजांत्र प्रमूत जिन्ने(ब्रजांत्र (मत्त्रम्थि-हातान्त्राच्या	Plan	1802.04	MIO	Concerned	02 12 2018	The Daily	too days	150 days	147 days		·,.	•	
	यभूत्म्यती नमीत किश्चि	Actual	1507.00	T	Chief	02.12.2018	Observer	30.12.2018	20.01.2019	27.01.2019				
	৩৮.০০ হতে কিঃমিঃ ৪৬.০০ পর্যন্ত জংশে পমুহুমুন্ত সাচে		1327.03	OTM	- I	24.04.2019	જ	09.05.2019	03.07.2019	03.07.2019	1374.33	1105 72	20 11 2020	
নীলফামারী-ভারত	मिलप्रकारामि	Deviation	275.01			143 days	Kalerkantho	126 days	1/4 1		22.07.2019		0202.11.0	50.11.2020
03/205h-53	শাংশ শারা জেলার সদ্র উপজেলায় দেওনাই-চারালকাটা	Plan	2717.07	MTO	Concerned	0100 11 00	The Daily	120 days	164 days	157 days				,
	যমুনেশ্বরী নদীর কিঃমিঃ	Actual	2130.89	T	Additional	\exists	Sun &	30.12.2018	03.02.2019	10.02.2019				
	৪৬.০০ হতে কিঃমিঃ ৫৫.০০ পর্যন্ত অংশে পনঃখনন কান্ত।		00./512	WIO	General	07.04.2019	гошошаю	12.05.2019	03.07.2019	04.07.2019	1925.89			
A COLLEGE	6	Deviation	577.19			126 days	L	133 dave	150		30.07.2019	1499.82 3	30.11.2020 30.11.2020	0.11.2020
ज्ञान-पूत्र-लाञ्चल- 0৮/२०১৮-১৯/	নালফামারী জেলার কিনোরগঞ্জ টিসফেলায় স্থানী	Plan	272377) III	Director	+	The Diselect	com co	150 days	144 days				
শীলফামারী জেলা নিকামারী	14 to 00.		اش رمانه	T	General	02.12.2018	Tribune &	30.12.2018	03.02.2019	10.02.2019		-		
		Acrual	2308.64	OTM		06.04.2019 F	Prothomalo	06.05.2019	25.07.2019	25.07.2019		1652.11	30 11 2020 3	30 11 3030
সেয়দপুর-ভব্লিউ-		Deviation	414.63			125 days	L .	127 days	172 davs		05.08.2019			0.11.2020
०३/२०১৮-১৯/ मीलक्षाभावी (क्राम	দেওনাই-চারালকাটা-	rian	1754.59	OTM	Concerned	27.11.2018	The Dhaka	25.12.2018	15 01 2019	22 01 2010		-		
	্বশ্লেখন নদার কিঃমিঃ । বিভ্.০০ হইতে কিঃমিঃ ৮৩.০০	Actual	1484.82	OTM		27.11.2018		06 11 2019	1000000	22.01.4019	1336.34			
সৈয়দপর-ভব্লিউ-	-+	Deviation	269.77			0 day	Shomoy	12 dave	19.05.2019	6. T	& 09.04.2019	970.10 3	30.11.2020 3	30.11.2020
/45-4505/05	দেওনাই-চারালকাটা দেওনাই-চারালকাটা	Plan	1753.59	OTM	Concerned	27.11.2018	+	25 12 2018	15 01 0010	ov days				
শূলক। শারা জেলা	₩ 8	Actual	1484.46	MTO	<u> </u>	Ť		010201090	19.01.2019	22.01.2019	1336.00		·	
		Deviation	269.13			O day	voier Dak		17.03.2019	20.03.2019	& 09.04.2019	1032.56 30	30.11.2020 30	30.11.2020
						o day		12 days	63 days	57 days			 -	.

of 51
Page 24 o
Ω.,

Ac ner	As ner Project Document	Fetimated Cost	Γ	Procurement Approving	Approving	Date of Tender	Name of	Date of	Date of	Date of NOA	Contract Price	Actual	Date of Completion	mpletion
Package No.	Description of Pack age	(Taka in Lac)		Method	Authority	Invitation	Newspaper	Opening	Approval		& Date	Payment	As per Contract	Actual
(1)	(2)	(3))	(4)	(5)	(9)	0)	(8)	(6)	(01)	(II)	(12)	(EI)	(14)
ভালিয়া-ভব্লিউ-	_	Plan	1348.16	OTM	Concerned	29.11.2020	The Bangladesh	27.12.2020	18.01.2021	25.01.2021	1207.82		11/100	
०७/२०२०-२১/ नीनकायाती (क्रना	৬পজেলাধান সিক্ষ দুগে জলাশ্বর (৪৫.০০ হেব্টুর) ও সন্নিহিত	Actual	1342.01	OTM	Engineer	29.11.2020	Today	30.12.2020	18.02.2021	18.02.2021	& 18.07.2021	939.42	30.11.2021	30.06.2022
	ইনটেক ক্যানেল পুনঃখনন	Deviation	6.15			0 day	Ittefaq	03 days	31 days	24 days	10.02.2021			
রংপুর-ভারিউ-১৪/	ज्ञश्रुत (छन्तांत्र वम्त्रशंध्य क्रियास्त्रमात्र प्रिकृति प्रति भूप	Plan	2354.88	OTM	Concerned Additional	11.12.2018	The Business	08.01.2019	29.01.2019	05.12.2019	1771.74		•	i ope
ec-4c0>		Actual	1968.60	MTO	Director	12.12.2018	Standard	14.01.2019	12.03.2019	12.03.2019	21 03 2010	1276.31	30.11.2020	18.06.2020
	হইতে কিঃমিঃ ৬৪.০০০	Deviation	386.28		General	01 day	& Janakantha	06 days	43 days	97 days	51.02.5015			
রংপুর-ভারিউ-১৫/	রংপুর জেলার বদরগঞ্জ দৈপক্তেলার সিকলি মদী পন্নং	Plan	1373.55	OTM	Concerned Chief	11.12.2018	The Daily Observer	08.01.2019	29.01.2019	05.02.2019	1084 10			
	খনন কাজ কিঃমিঃ ৬৪.০০০	Actual	1206.56	ОТМ	Engineer	12.12.2018	& Kalerkantho	14.01.2019	20.02.2019	20.02.2019	28.02.2019	933.05	30.11.2020 03.09.2020	03.09.2020
	০০০ ঠিং কিঃ বি ১০০০	Deviation	166.99		·	01 day		06 days	22 days	15 days	707.70.07			
সিরাজগঞ্জ-ভব্লিউ- ০৮/২০১৮-১৯	সিরাজগঞ্জ জেলার উল্লাপাড়া উপজেলার বিল সূর্য নদী পুনঃখনন	Plan	1072.44	OTM	Director General	05.12.2018	Janakantha &	01.01.2019	22.01.2019	29.01.2019	878 49			
	কিঃমিঃ ১০০০ ধ্র মধ্ববৈ ্তি। ১০,৫৫০ কিঃমিঃ স্বেশাধিত সিরাজ্গঞ্জ জেলায় উল্লেলায় বিল	Actual	975.40	OTM		24.03.2019	Financial Express	24.04.2019	28.05.2019	29.05.2019	8 12.06.2019 942.05	942.05	30.06.2020 14.01.2021	14.01.2021
****	সুধানী পুনঃখনন কিঃমিঃ ০.০০০ হতে কিঃমিঃ ১৩.৫৫০= ১৩.৫৫০ কিঃমিঃ)।	Deviation	97.04		1	109 days		114 days	126 days	120 days	(revised) & 04.08.2022	,	. '	
রাজশাহী-ডব্লিউ-	রাজশাহী জেলার বাগমারা চেপফেলাস্ত্রীন সামন্ত্রী	Plan	979.41	OTM	Director	21.03.2022	Samakal	18.04.2022	23.05.2022	30.05.2022	881.36 &			
>>	रामार 00 होडा हो 000 हो	Actual	979.28	OTM		27.03.2022	Financial Express	26.04.2022	08.08.2022	23.08.2022	30.08.2022 936.49	851.71	05.05.2023	31.11.2023
	পুনঃখনন কাজ।	Deviation	0.13		 	06 days	<u> </u>	08 days	92 days	85 days	(Revised) & 20.11.2023			
রাজশাহী-ভারীউ-	রাজশাহী জেলার বাগমারা উপজ্ঞোষ্ট্রী ফ্রন্টিবনী মুদীর	Plan	1100.70	ОТМ	Director General	21.03.2022	Kalerkantho &	18.04.2022	23.05.2022	30.05.2022	990.35	<u> </u>		
XX	1 8 8 9 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	Actual	1100.39	OTM	·	27.03.2022	Financial Express	26.04.2022	23.08.2022	23.08.2022	30.08.2022	942.75	05.05.2023	30.11.2023
	পুনঃখনন কাজ। পুনঃখনন কাজ।	Deviation	0.31		·	06 days		08 days	92 days	85 days	(Revised) & & 20.11.2023			
চীপাইনবাব-ভব্লিউ-	টীপাইনবাবগঞ্জ জেলার মুরারগঞ্জ সমূর টেপুচজুলাস্থীন	Plan	1243.49	OTM	Concerned	1 29.11.2018	The Bangladesh	27.12.2018	17.01.2019	24.01.2019	1116 00			
35 GSOX (5)	100 4	Actual	1239.81	OTM	Engineer	27.11.2018	Today	06.01.2019	07.03.2019	20.03.2019	8.CIIII 8. 27.03.2019	1024.74		15.11.2020 30.04.2021
	কিঃ মিঃ নদী পুনঃখনন কাজ।	Deviation	3.68			2 days	Ittefaq	10 days	49 days	56 days				

Part	Package No.	As per Project Document No. Description of Pack age		Estimated Cost.	Procurement		Approving Date of Tender	Name of	Dotto		- 1				
Particular Par	ω	+-	-		TATCHION	Authority	Invitation						-	L	Date of Completion
11 11 11 11 11 11 11 1	গপাইনবাব-ভা	চীপাইনবাবগঞ্জ	<u> </u>	(3)	(4)	(5)	(9)	į		_		જ ટ્રે	Payme		r Actual
Part Part	&C-4C05/Pa			1182 60	1	Concerned	L	0	(%)	(6)	1017	Date	-	Contract	
1985 1985		مارة <u>م</u> ارة		00.2011	OIM	Chief		The	27.12.2018	-	+-	_	(12)	(13)	(14)
12 12 12 12 13 14 15 14 15 15 15 15 15		स्रेट कि मिंह प्रिंट		1176.94	OTM	Engineer	31.02.2010	Standard		+	+	6			
Protection Pro		७.०० किंड मिंड नमी श्रूनक्ष्य		_			6102.60.16	\$ 1000 <u>1</u>							
Property State Part য়াডাজা-ডব্লিট-	+					122 days	Janakantna		133 4	+-				15.11.2020 15.10.2020	
Charlest Charlest	es-4505/8			982.47	OTM	Director	29 11 2010	The Daily	C Common	\dashv				·	
19 19 19 19 19 19 19 19		0.000 (थरक किशमिः X.00		862.57	J. E.	General	27:11:2010	Observer	27.12.2018				-	-	-
Particular Par		late through for			OIM		29.11.2018	& Kalerkantho		14.03.2019	-	-			
Principal Prin	নুহুল-ভারীট্র-		$\neg \neg$				0 day		14 dam		+	_	973.47		30.11.2020 26.06.2022
This case This	5/5050-53	জেলার চিত্রা		1650.00	OTM	Concerned	010000	The Deiler	14 days	56 days	53 days	23.06.2022			
Substantial Sub		পুনঃখনন (কিঃমিঃ ০.০০০		1486.41	OTA	Chief	01.02.2021	Sun &	02.03.2021	23.03.2021	30.03.2021	7707'00'	-		-
14		থেকে কিঃমিঃ ১২.৫০০ = ১২.৫০০ কিঃমিঃ)		163.59			03.02.2021	Prothomalo	10.03.2021	04.04.2021	05.04.2021	1337.77			
स्किक्ष कर्न क्षिक्त कर्न क्षिक्त कर्न क्षिक्त कर्न क्षिक्त कर्म क्षिक्त करम क्षिक्त कर्म क्षिक्त कर्म क्षिक्त कर्म क्षिक्त कर्म क्षिक्त करम क्षिक्त कर्म क्षिक्त कर्म क्षिक्त कर्म क्षिक्त कर्म क्षिक्त करम क्षिक्त करम करम करम करम करम करम करम करम करम करम	/KH-1/ District	युनना जिलांड अम्द छेशछनायीन शिरुभ आन्छ। नम्	+	1626 13		Concerned	30 days	Ė	08 days	12 days	06 days	20.04.2021	994.18	30.12.2021	1 24.01.2023
1463.52 146		存記				Chief Engineer	28.11.2018	Nation	27.12.2018	10.01.2019	17.01.2019				
12 विक्र 12 विक्र 12 विक्र 12 विक्र 12 विक्र 12 विक्र 12 विक्र 12 विक्र 12 विक्र 12 विक्र 12 विक्र 12 विक्र 14 विक्र			Actual	1626.13		,	27.11.2018	oc Ittefaq	08.01.2019	20.02.2019	0.00	1463.52	-		
ज्या के प्रकार कर कि कि कि कि कि कि कि कि कि कि कि कि कि	5-2-e1286			0.00		L_	01 do:	, - -		-0.02.2019	05.03.2019	20.03.2010	1388.85	25.06.2020	25.06.2020 20.06.2021
2000 महिन्दा कर कि कि कि कि कि कि कि कि कि कि कि कि कि	\$02F-33	ত্তিপজেলার এ পারুলিয়া শাপমারা		1040.69		Concerned		Kalerkantho	12 days	41 days	51 days	6107-00:02			
क्ष्रेतिक ज्ञाप्तकांत प्रकापत प्रकाप		্ ^{খাল} ০.০০ কিঃমিঃ হতে কিঃমিঃ ১০.০০ পর্যন্ত পূন্যখনন কান্ত _।	Actual	1040.69		Chiet Engineer	$\neg \tau$	& Financial	26.12.2018	03.01.2019	03.01.2019	1010.02			
ज्याविक्त किल्ला कि	-2-el3f-	সাতক্ষীর জেলাব দেবকাটা	Deviation	0.00			01 day	Express	01.01.2019	18.02.2019	19.02.2019	8	819.93	20.06.2020	20.06.2020 25 12 2020
स्वीतिक 20.00 विव्यतिक वर्ण 20.00	ኖና-ብናο	উপজেলার এ পাক্তলিয়া শাপমারা	Plan	936.63	-	Project	+	Janakantha	U6 days	46 days	47 days	03.03.2019			
काक्ष्म काक्ष्म किन्न		4 m	Actual	936.62	T	Director	010=11:010	& Financial	26.12.2018	03.01.2019	03.01,2019				
स्क्रिक्त पहण्डमात्र व प्रावण्डमात्र कालियात्र कालिया व प्रतास्त्र कालियात्र कालिया व प्रतास्त्र कालिया व प्रतास कालिया व प्रतास्त्र कालिया व प्रतास्त्र कालिया व प्रतास्त्र कालिया व प्रतास्त्र कालिया व प्रतास्त्र कालिया व प्रतास्त्र कालिया व प्रतास्त्र कालिया व प्रतास काल		किछ।	Deviation	0.01			14.03.2019	Express	04.04.2019	08.07.2019	09.07.2019	920.01	810.30		
District स्वाधा के प्रताम	-V-विविध-थ/ ४४	সাতক্ষীর জেলার কালিগঞ্জ উপজ্লোর	Plan	1001 50	+	Project	106 day		99 days	187 days	188 days	25.07.2019	67.010	zu.06.2020	20.06.2020 20.06.2020
भूषेष्ठ शुक्तुक्वमन् काहा । Deviation 117.54 OTM Concerned विश्वास्त्र ह ति कार्रा ति कार्य ति कार्रा ति वि कार्रा ति कार्य ति कार्रा ति कार्रा ति कार्रा			Actual	86.1901				Samakai &	26.12.2018	03.01.2019	03 01 2010				
ब्हा स्थान के क्षेत्र कि कि कि कि कि कि कि कि कि कि कि कि कि		পথন্ত পূনঃখনন কাজ।	Deviation	7/4.04	OTM	٥		Financial Fynges	27.01.2019	14.02.2010	6107-10:00	971.00			
प्रिक्तिक (प्रज्ञ रिक्तिक (प्रज्ञ दिक्तिक (प्रज्ञ दि	3 / 64 Distric	বাগেরহাট জেলার কচুয়া	ni ca idina	11/.34					32 davs	47 4000	16.02.2019	8 17.03.2019		20.06.2020	20.06.2020 20.06.2020
विकासिक द.00 = द.00 कि कि कि कि Deviation 0.04 Engineer 29.11.2018 Financial 10.01.2019 11.03.2019 1372.60 & Express 10 days 49 days 42 days 18.03.2019	M/P-12/	न टिज्जव (यज्ञा किश्चीयः ०,००० केरक	rian	1525.16			-	alerkantho	31.12.2018	71 01 2010	44 days				
Deviation 0.04 Express 10.012019 11.03.2019 11.03.2019 12.03.2019 10 days 49 days 42 days 18.03.2019	4018-19	0 = 4.00 極 和	Actual	1525.12				inancial	010	41.01.2019	28.01.2019	1377 60			
10 days 42 days 42 days			Deviation	0.04				Express	10.01.2019	11.03.2019	11.03.2019	& & 18 03 2010	1140.05	8.05.2020	25.01.2022
									10 days	49 days	42 days	6102.50.81	-		

९८-४८०२/०८

\$2-405/5C

es-4sok/30

ৎৎ-4९०২/५०

(14)

51
ö
8
ge
Pa

tion	Actual	(14)		21.12.2021			19.06.2024			28.05.2023			1.202.1			04.2023)6.2024	
Date of Completion		7)											20 30.1	<u> </u>		21 30.0			23 23.0	
Date of	As per Contract	(13)		05.08.2020			30.04.2023			30.11.2021			30.11.2020 30.11.2021			26.12.2021 30.04.2023			25.06.2023 23.06.2024	
Actual	Payment	(12)		1881.73			1109.46			1206.51			804.96			781.62			369.81	
Contract Price	& Date	(11)	2006 54	& & & & & & & & & & & & & & & & & & &	14.03.2019	71 9031	1505.14 &	28.06.2022	1007.58 &	28.12.2020 1208.45	(Kevised) & 26.06_2024	1204 50	86	6102,40.42	1145.89	24 02 2021		248.17	369.90 (Revised)	& 13.06.2024
Date of NOA Contract Price		(01)	14.02.2019	19.02.2019	05 days	28.05.2022	23.06.2022	26 days	01.12.2020	24.12.2020	23 days	08.01.2019	08.04.2019	89 days	07.01.2021	17.02.2021	41 days	08.06.2022	31.07.2022	53 days
Date of	Approval	(6)	07.02.2019	18.02.2019	11 days	11.05.2022	23.06.2022	43 days	24.11.2020	22.12.2020	28 days	08.01.2019	31.03.2019	113 days	31.12.2020	15.02.2021	47 days	08.06.2022	31.07.2022	53 days
Date of	Opening	(8)	03.01.2019	07.01.2019	04 days	20.04.2022	08.05.2022	18 days	03.11.2020	16.11.2020	13 days	31.12.2018	06.03.2019	65 days	10.12.2020	26.01.2021	47 days	31.05.2022	29.06.2022	30 days
Name of	Newspaper	(D)	Kalerkantho &	Financial Express		Janakantha	Financial	Secretary 1	Samakal &	Financial Express		Kalerkantho &	Financial Express	•	Ittefaq &	The Daily Sun		The Business	Standard &	Sanasanina
Procurement Approving Date of Tender	Invitation	(9)	06.12.2018	04.12.2018	02 days	23.03.2022	24.03.2022	01 days	05.10.2020	15.10.2020	10 days	02.02.2018	11.02.2019	71 days	08.11.2020	10.01.2021	63 days	17.04.2022	19.05.2022	32 days
Approving	Authority	(5)	Director General			Additional	General		Director General			Concerned Chief	Engineer		Concerned Chief	Engineer		Director General		
Procurement	Method	(4)	OTM	MTO		OTM	OTM		OTM	OTM	-	OTM	OTM		ОТМ	OTM		ОТМ	MIO	
Estimated Cost.	n Lac)	(3)	2127.32	2007.54	119.78	1725.00	1672.38	52.62	1401.38	1208.45	192.93	1204.72	1204.72	0.00	1280.00	1273.21	6.79	370.00	369.90	9 days
Estimate	(Taka in Lac)	٣	Plan	Actual	Deviation	Plan	Actual	Deviation	Plan	Actual	Deviation	Plan	Actual	Deviation	Plan	Actual	Deviation	Plan	Actual	Deviation
As per Project Document	Description of Pack age	(2)	ময়মনসিংহ জেলার গফরগাঁও উপজেলায় শীলা নদী	কলম ০.০০ হতে	\phi \phi \c. 00)	ময়মনসিংহ জেলার ভালুকা টেগজেলাস গীর নটি প্রভগ্রন		২৪.৩০০ পৰ্যন্ত =২৪.৩০০ কিঃমিঃ)	সুনামগঞ্জ জেলার ধর্মপাশা উপজেলাধীন মনাই খাল	পুনঃখনন (কিঃমিঃ ০.০০০ হতে কিঃমিঃ ১১.০০০= ১২.০০০	(কঃমিঃ)	মৌলভীবাজার পওর বিভাগাধীন মনু নদীর ব্যারেজের উজানে	তারাপাশা বীজ হইতে মনু সমসেত পর্যত ১১ (১০৪৫২) দি	ব্যায়েজ শব্ভ ১১ (অশার) ID ছালে চরকাটিং/অপসারন কাজ।	চীদপুর জেলার মতলব দক্ষিণ উপজেলাধীন খিড়াই নদী	পুনঃখনন (কিঃমিঃ ০.০০ হতে কিঃমিঃ ১১০০০ =১১.০০০	কিঃমিঃ)	जन्मोन्) च्यन ७ ख्राश्रना (Landscaping, উচ্ছেদ	প্রভৃতি)- মুন্সিগঞ্জ জেলা	20,000
As per P	Package No.	(t)	ময়মনসিংহ-ডব্লিট ১৩/২০১৮-১৯			ময়মনসিংহ-ডব্লিউ ১৭/১০১/১১	× × × × × × × × × × × × × × × × × × ×		সুনামগঞ্জ-১-ডব্লিউ ০৭/২০২০-২১			শৌলভীবাজার-ডব্লিউ ০৩/২০১৮-১৯			শেষনা-ধনাগোদা- ডব্লিউ-০৩/২০২০-২১			FFW/W-04/1		

* Please mention Dates for plan and actual

^{*} Deviation in days (difference between plan and actual)

^{*}Plan as per procurement plan described in project document

Information Related to Procurement of Services:

Page 29 of 51

(15) 30.06.2023 25.06.2022 Date of Completion Actual (14) 25.06.2022 30.06.2023 As per Contract Actual Payment (13) 100.14 43.43 & 03.06.2019 & 05.03 2022 Contract Price 07.03.2021 & Date 27.84 100/79 03.06.2019 03.06.2019 01.03.2022 01.03.2022 01.03.2022 01.03.2022 03.06.2019 Date of LOA 31.08.2020 07.03.2021 188 days (10) 03.06.2019 Date of Approval 27.07.2020 07.03.2021 223 days 30.01.2022 (9) 10.05.2019 Date of Opening 20.07.2020 11.01.2021 175 days Name of Newspaper 2. The Financial Express 2. The Financial Express (8) 1. The Daily Samakal 1. The Daily Samakal 25.04.2019 15.01.2022 Date of Tender Invitation 25.04.2019 01.07.2020 28.12.2020 180 days Approving Authority (Planning, Design & Research) Additional Director General E PD (9) Procurement Method (S) MTO OTM OTM SSS SSS Cost (Lakh) 28.83 (4) 46.80 46.46 101.50 100.79 0.71 Deviation Deviation Deviation Actual Plan Actual 3 Actual Plan Plan Hiring of Vehicle Hiace Microbus for (31 months) – transportation of officers – & staff in Dhaka city and Himing of Vehicle Hiace Microbus (2 nos, 18x2=36 months) for transportation of officers & staff in Dhaka city and site visit all over Bangladesh under office of the Project Director for Re-excavation niver khal& water bodies in 64 Districts Phase-I at Monitoring Circle FFW BWDB 149 Ansar Chamber 10th floor Motjheel Dhaka during the year 2018-19 2019-20 & 2020-21. floor the year 2018-19 2019-20 & 2020-21. of small river kind & water bodies in 64 Districts Phase-I at Monitoring Circle FFW BWDB 149 Ansar Chamber 10th floor Motificel Dhaka during site visit all over Bangladesh under office of the Project Director for Re-excavation of small maintenance of water gauges by BWDB for Description of Pack age Consultancy Service surface water volume estimation in Bangladesh. (Part 1) for installation and As per Project Document Package No Description of P Professional FFW/S-12/1/2020-21 FFW/IMWG-02/2020-21 FFW/S-12 \exists

$\overline{}$
S
Ψ.
0
0
w
a)
g
a
₽

																1			
mpletion	Actual	(15)	25.06.2023						30.06.2024							31.12.2022			
Date of Completion	As per Contract	(14)	25.06.2023						25.06.2023						-	31.12.2022			
Actual	Payment	(13)	97.23	-					760.25							2495.54			
Contract	Price & Date	(12)	97.23	ઝ	26.05.2022				760.66	**	15.06.2022					2497.00 &	29.12.2019		
Date of	LOA	(11)	01.03.2022	26.05.2022	86 days				01.03.2022		15.06.2022		106 days		-	04.10.2019	04.10.2019		
Date of	Approval	(10)	25.02.2022	24.05.2022	88 days			-	25.02.2022		12.06.2022		107 days			03.10.2019	03.10.2019		
Date of	Opening	(6)	15.02.2022	11.04.2022	55 days				15.02.2022		10.06.2022		115 days		. 115	03.09.2019	03.09.2019		
Name of	Newspaper	(8)			L.,,		•		1									•	
Date of	Tender Invitation	(7)	15.01.2022	30.03.2022	74 days				15.01.2022		24.05.2022		129 days			18.08.2019	18.08.2019		
Approving	Authority	(9)	Additional	Director	General	(Fiaming, Design &	Research)		HOPE		-					HOPE			
Procurement	Method	(5)	SSS	SSS					SSS	•	SSS					SSS	SSS		
Estimate	Cost (Lakh)	(4)	99.21	99.21	-				69.862		795.00		3.69	•	5.100	2497.00	2497.00	<u> </u>	
		(3)	Plan	Actual	Deviation				Plan		Actual		Deviation			Plan	Actual	Deviation	
As per Project Document	Description of Pack age	(2)	Professional	Consultancy Service	for installation and	gauges by BWDB for	ter volun	estimation in Bangladesh (Part 2)	Environmental and	Social Impact	Assessment (ESIA) and video	filming/documentary	of re-excavation of	small rivers, khals and	and proposed 2nd Phase)	Comprehensive feasibility study for	sustainable restoration	wetlands in different	hydrological regions of Bangladesh.
As per P	Package No	(1)	FFW/IMWG-	03/2021-22					FFW/ESIA-	1/2021-22					±4.1V	FFW/S-01			

~	
Ľ	٦
ч	
(
-	
7	j
q	į
b	Ņ
_0	3
Д	

	per Actual	_	1 1	25.06.2022	28.04.2024
Data	As per	Contract	(14)	75.06.2022	25.06.2023
Actual	Payment	,	(13)	380.02	112.24
Confract	Price	Date	(12)	04.04 2021	112.24 & & & & & & & & & & & & & & & & & & &
Date of	LOA		(11)	04.04.2021	30.01.2023
Date of	Approval		(10)	03.04.2021	25.02.2022 09.01.2023 318 days
Date of	Opening		(9)	31.08.2020	30.11.2022 30.11.2022 288 days
Name of	Newspaper		(8)		
-	I lender I	Į.	27.07.2020	27.07.2020	15.01.2022 23.11.2022 312 days
Approving	Aumonny	9	HOPE		OF OF OF OF OF OF OF OF OF OF OF OF OF O
Procurement	TATCHION	(5)	SS	SSS	SSS
Estimate Pr	(Lakh)	(4)	400.00	390.02	120.00
		(3)	<u> </u>		Plan Actual Deviation
As per Project Document ckage Description of	Pack age		Digital Documentation (Professional	Consultancy Service for (1) Preparing all as built drawings and required documents for legal records based on digital documentation as per CS, BS/RS, & SA mouza maps, (2) fixing ID/code for each unit (Small River/ Khal /water body) of the project and establish a geo-data base system with archive of editing options, (3) providing support to the Project director's office (communication at different meetings, seminars, valued persons and offices about the project as required).	(Professional Consultanton (Professional Consultanton all as built drawings and required documents for required documents for a per CS, BS/RS, & SA. mouza maps, (2) fixing Dicode for each unit (Small Riverk Khal fwater body) of the project and establish a geo-data base system with archive of editing options, (3) providing support to the project director's office for required communication meetings, seminars, valued persons and offices about the project as required.
As per P Package	No	(1)	FFW/DD- 01/2020-21	HEWIND	_

* Please mention Dates for plan and actual
* Deviation in days (difference between plan and actual)
*Plan as per procurement plan described in project document

C. FINANCIAL AND PHYSICAL TARGET AND PROGRESS

23. Original and Revised Financial Provision and physical Target (as per Project Document):

	Financial Year	Financia	l provision a		ical target	t as per c	original	Financi	al provision revised		sical targ		r latest
	100.	Total	GOB	P.A.	Self- finance	Others	Physical %	Total	GOB	P.A.	Self- finance	Others	Physical %
	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)
2	2018-2019	61560.30	61560.30	•			27.01%	19890.94	19890.94				8.81%
2	2019-2020	102544.90	102544.90				44.98%	48909.19	48909.19				21.67%
2	2020-2021	63849.41	63849.41				28.01%	37691.41	37691.41				16.71%
2	2021-2022	-	-				-	71653.69	71653.69	-			31.75%
	2022-2023	-	-				-	47539.65	47539.65				21.06%
2	2023-2024	-	-				•	-	-				-
	Total =	227954.61	227954.61				100.00%	225684.88	225684.88				100.00%

24. Revised ADP allocation and progress:

Fy.		Revised All	ocati	on & ta	rget		GOB		Expenditure &	& phy	sical prog	gress		Unspent*
Year	Total	GOB	P.A	Self-	Oth.	Physical	Release	Total	GOB	P.A.	Self-	Others	Physical	GoB
				Finance		%					Finance		%	Released
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)= 8-10
2018- 2019	20000.00	20000.00				15.00%	19999.30	19890.940	19890.940				14.00%	108.36
2019 - 2020	49533.00	49533.00				26.00%	48915.79	48909.186	48909.186				29.00%	6.61
2020- 2021	43693.00	43693.00				14.00%	37804.80	37691.406	37691.406				13.00%	113.39
2021- 2022	34116.00	34116.00				24.00%	34116.00	33808.190	33808.190				24.00%	307.81
2022 - 2023	27000.00	27000.00				11.00%	27000.00	26918.134	26918.134				10.00%	81.87
2023- 2024	33434.00	33434.00				10.00%	32458.69	15564.413	15564.413				9.35%	16894.28
Total	207776.00	207776.00				100.00%	200294.58	182782.269	182782.269				99.35%	17512.31

^{*}Attach the Proof for Reconciliation of Unspent GOB Released

^{**}Tso determine the physical quantity, use the formula as in the circular of Planning Division

D. ACHIEVEMENT OF OBJECTIVES OF THE PROJECT

25. Project objective, Actual achievement and Reason for shortfall (if any):

_			
	Objectives as per Project Document	Actual achievement	Reasons
L			shortfall (if any)
8	n) Ensuring year-round irrigation facilities by	anound anound	
	irrigation facilities by increasing the water	, the adjacent area of the re-excavated small rivers, khals	
	retention capacity of small	and water bodies during almost whole year due to	
_	rivers, khals & water- bodies.	increase of water retention capacity.	
_ b) Increase agriculture	Agriculture production increased accord 1.50.000.1	_
	production by irrigating		
	1,50,000 hac. and	khals and water bodies. It also created remarkable	
	protection of eco-system.	positive impact on ecosystem.	
c)) To reduce flood and		1
	inundation by increasing	reduces flood effect and inundation due to improvement	
	drainage capacity of 6,00,000 hac. area of small		
	rivers, khals and water	of water during flood season.	
_	bodies.		
1)	t the state of billian	Significant revitalization of small rivers, khals and water	
	rivers, khals and water bodies.	bodies has been achieved in 64 districts of Bangladesh.	
(:	in in the same of	Due to re-excavation, navigation facilities improved with	
	of 2000 km by increasing draft.	better navigational connectivity. As a result the farmers	
	diait.	can transport their products to the markets at a cheaper	No
		transportation cost.	shortfall
)	To develop fisheries by	As water retention capacity & duration increased due to	
	increasing water retention capacity and duration by	re-excavation, the area to fish for spawning, breeding,	
	re-excavation small rivers,	feeding or growth to maturity improved significantly.	
_	khals & water-bodies.		
)	Afforestation on both banks of the re-excavated small	Afforestation on both banks of the re-excavated small	
	rivers/khals/water-bodies.	rivers, khals & water bodies has been achieved.	
)	Land development by	Re-excavation activities help in land development by re-	
	excavated earth on both sides of re-excavated small	excavated earth on both sides of small rivers, khals and	
	rivers/khals/water-bodies.	water-bodies.	
-	Improvement of	Money circulation and manpower employment	
	environment and socio- economic conditions of	generation is a great achievement of this project which in	
	project area.	turn expedites socio-economic and environmental growth	
		of the local community.	
	To boost up the	The functionality of previously completed projects has	
	functionality of previously completed projects.	been boosted up and increased life span of previously	
	1 13	completed projects of BWDB.	

E. BENEFIT ANALYSIS

26. Annual Out-put:

	Items of out-put	Unit	Estimated quantity expected at full capacity	Actual quantity of out-put during the 1 st year of operation at full capacity (or during, real production for newly completed project)
a)	Increase agriculture production by irrigating 1,50,000 hac. and protection of eco-system.	hectare	—1 , 50 , 000-hectare—	1,50,000-hectare
b)	To reduce flood and inundation by increasing drainage capacity of 6,00,000 hac. area of small rivers, khals and water bodies.	hectare	6,00,000 hectare	6,00,000 hectare
c)	To ensure easy navigation of 2000 km by increasing draft.	km.	2000.00 km.	2000.00 km.

27. Cost/Benefit:

Item	Estimated	Actual
(1) Benefit cost ratio of the project:(i) Financial(ii) Economic	2.60 : 1.00 3.00 : 1.00	It will be evaluated later by concern directorate of BWDB & IMED.
(2) Internal Rate of Return: (i) Financial	31.19%	
(ii) Economic	35.11%	

28. Please give reasons for shortfall, if any, between the estimated and actual benefit: Does not arise.

(

F. MONITORING AND AUDITING

29. Monitoring:

	Name & Designation of the inspecting official	Date	Identifie	
	1	2	Problem 3	~~ ~ · · · · · · · · · · · · · · · · ·
	a) IMED:			4
	Upama Akhtar,	18-12-2019 to 2	1- No	i) Completion of the
	Deputy Director, IMED	12-2019	remarkab	i) Completion of the procuremen
		(Rajshahi, Nator		I WOLL THE THE STATE OF THE STA
		Chapainawabgar		
		& Naogaon)	y was round	done.
	1	,		ii) To ensure the quality of the
				completed work, execution as per the
				latest approved DPP.
				iii) Specifications and regular
			J	monitoring by BWDB Task- force
				shall be continued.
				iv) The work plan and procurement
			1	plan for the current financial year of
				the project should be followed.
	Upama Akhtar,	22-01-2021		
	Deputy Director, IMED		No	To ensure the quality & quantity of
	1 0 = 110001, 111122	(Kurigram)	remarkable	do per dosigir te
			problem was found.	specifications within the stipulated time.
			was found.	time.
1	Khalil Ahmed,	17-01-2022	No	To
	Director, IMED	(Faridpur)	remarkable	To ensure the quality of the
		(randpur)	problem	completed work, execution as per the latest approved DPP.
			was found.	latest approved DPP.
L			, vas round.	
1	Khalil Ahmed,	01-01-2022 to	No	To complete the package works
	Director, IMED	02-01-2022	remarkable	under this project within the
ł		(Brahmmonbaria,	problem	stipulated time.
		Cumilla,	was found.	1
		Noakhali,		
l		Laxmipur &		
L		Chandpur)		
	Ayesha Akhter, Director	19-10-2022 to	No	PD office, implementing agency &
	(Deputy Secretary), IMED	20-10-2022	remarkable problem	MoWR should visit & monitor
		(Mymensing &	was found.	regularly the project area to evaluate benefits achieved by the
		Sherpur))	was round.	benefits achieved by the stakeholders.
				surciforders.
	Ayesha Akhter, Director	10-04-2023	No	To complete the physical work of the
	(Deputy Secretary),	(Chandpur)	remarkable	project, close monitoring by PD
	IMED	(Chanapur)	problem	office, implementing agency &
			was found.	MoWR should be intensified.
	Shahedur Rahman,	19-04-2024 to	No	
	Director, IMED	I	remarkable	To complete the package works under this project within the
		20-04-2024	problem	under this project within the stipulated time.
		(Dinazpur)		supulated time.
	J	(Dinazpur)	was found.	ı

Name & Designation of the inspecting official	Date	Identified Problems	Recommendations
1	2	3	4
b) Ministry/Agency:			_
Kabir Bin Anwar, Senior Secretary, Ministry of Water Resources (MoWR).	Several times all over Bangladesh	No remarkable problem was found.	To complete the project activities within the stipulated time and the activities should be completed quickly according to the rules.
Md. Azadur Rahman	18-09-2021	No	i) Completion of the procurement
Mallick, Joint Secretary, MoWR.		remarkable problem was found.	process and actual work as per the targets of the procurement plan for the current financial year. ii) To ensure the quality of the completed work, execution as per the latest approved DPP. Specifications and regular monitoring by BWDB, Task- force shall be continued.
Nasreen Alam Sathi, Deputy Secretary, MoWR.	04-01-2022	No remarkable problem was found.	To complete the project activities within the stipulated time.
Syeda Salma Zafarin, Joint Secretary, MoWR.	04-01-2022	No remarkable problem was found.	All the described objectives set out in the DPP have been achieved in a large scale by eliminating waterlogging problem, boosting irrigation facilities, and preserving natural habitats of fishes and other aquatic life thereby improving socioeconomic and environmental conditions of the country and helps in restoration of biodiversity and climate resilience ecosystem.
S.M. Saroar Kamal,	01-06-2024	No	The physical works should be done
Deputy Secretary, MoWR.	(Chattogram)	remarkable problem was found.	according to specifications and regular monitoring by BWDB, Taskforce shall be continued.
Mahfuza Akhter,	10-05-2024	No	The physical works should be done
Joint Secretary, MoWR.	(Tangail)	remarkable problem was found.	according to specifications and regular monitoring by BWDB, Taskforce shall be continued.
Agency: Bangladesh Water	Development Boar	d	
Zonal Chief Engineers	Several times site visit in his Jurisdiction area during the implementation period.	No remarkable problem was found.	 i) The work plan and procurement plan of the project should be followed. ii) To ensure the quality & quantity of the work as per design & specifications within the stipulated time.

Name & Designation o inspecting official	Date	Date		fied ms	Recommendations
Company	2		3	1113	
Superintending Enginee	ers Several times	Several times site			i) To ensure the quality of
(Field Circle)	visit in his	5	remarkable		i) To ensure the quality & quantity the work as per design
1	Jurisdiction a	irea	problem was found.		the work as per design specifications within the stipulate
	during the				time.
	• • • • • • • • • • • • • • • • • • •				
	implementati	on	1		
Evacutive	period.				
Executive Engineers	Several times	site	No		i) To ensure the quality & quantity of
(Field Division)	visit in his	1	remarkal	ble	
	Jurisdiction ar	ea	problen	n	de per design a
	during the		was foun		specifications within the stipulate
					time.
	implementation	on			ii) Enhance the work-progress of
1	period.				those packages which are relatively
Rezaul Mustafa	Several times			_	slow in implementation.
Ashafuddaula	different distric	at	No		i) Instructed the field executive
Project Director/	of Penals de d	ets	remarkab		engineers to inform and discuss in
Add Chieff	of Bangladesl during		was found.		the District Water Development &
Addl. Chief Engineer	implementation				Management C. Water Development &
	neriod	n			Management Committee (DWDMC)
Tariq Abdullah Al Fayyaz	Several times a			\dashv	and simultaneously report to PD
Project Director/		- 1	Temarkable C		Office in case of any difficulties or
Addl. Chief Engineer	different district	$S \mid 1$			disputes arise during execution of the
omer Engineer	of Bangladesh	.	problem		works.
	during	'	was found.	· i	ii) Strictly comply the decisions of
	implementation			1	he DWDMC and the decisions of
	period.				he DWDMC and inform to the PD Office.
	•			- 1	
				1.	ii) To ensure the quality & quantity
		-		10	the work as per design &
				S	pecifications within the stipulated
S.M. Ataur Rahman,	Several times at	+	No		me.
Superintending Engineer,	different districts	re	markable	11)	To ensure the quality & quantity of
Project Office	of Bangladesh		oroblem	th	as per design &
	1	-	as found.	sp	pecifications within the stipulated
	during	'''	as round.	tir	ne.
	implementation	1		ii)	Submit the progress report of each
	period.	1		na	ckage to PD Office in time.
Md. Nazmul Haque,	Several times at	†	No	;;;	Colors of the co
Executive Engineer,	different districts	ren	narkable	the	Enhance the work-progress of
Monitoring Circle FFW,	of Bangladesh	l	roblem	slo	ose packages which are relatively
BWDB, Dhaka.	during		s found.	510	w in implementation.
	implementation				
tanu Drom - "1	period.	_			
tanu Pramanik,	Several times at		No		
xecutive Engineer,	different districts		arkable		
roject Office.	of Bangladesh		oblem		1
	during		found.		
	implementation		1		
Others: (Please specify)	period.				
(I lease specify)			Not ap	1.	1.1

30. Auditing during and after Implementation:

30.1 Internal Audit:

	Period of Audit	Date of submission of Audit Report	Sl. No.	Major findings/objections and Money involved	Whether objections resolved or not (if not, mention status)
1			3	4	5
		N	o Interr	nal Audit was done	
-	Total findings/				
objections and Money involved=					

30.2 External Audit:

Period of		Sl.	Major findings/objections and Money	Whether objections
Audit	submission of Audit Report	No.	involved	resolved or not (if not, mention status)
		3	4	5
2018-2022	29/02/2024	1.	কারিগরি দক্ষতা না থাকা সত্ত্বেও বাংলাদেশ হাওর ও জলাভূমি উন্নয়ন অধিদপ্তরের মাধ্যমে জনিয়মিতভাবে সম্ভাব্যতা সমীক্ষা (Feasibility Study) এর নামে ১৭,৩৫,৫৫,০০০ টাকা ব্যয় করা হলেও Economy (মিতব্যয়িতা), Efficiency (দক্ষতা) ও Effectiveness (ফলপ্রসূতা) অর্জিত হয়নি।	আপত্তিটি নিষ্পত্তির জন্য প্রক্রিয়াধীন রয়েছে।
2018-2022	29/02/2024	2.	প্রকল্পের অর্থ দিয়ে ক্রয়কৃত ১১,৪৬,৫০০ টাকা মূল্যের ল্যাপটপ প্রকল্প বহির্ভূত কর্মকর্তাদের মাঝে বিতরণ করায় Economy ও Effectiveness অর্জিত হয়নি।	আপত্তিটি নিম্পত্তির জন্য প্রক্রিয়াধীন রয়েছে। আপত্তিটি নিম্পত্তির জন্য
2018-2022	29/02/2024	3.	ন্সিপিআর ২০০৮ এর বিধি লব্ঘন করে ডিজিটাল ডকুমেন্টেশন কাজে সিংগেল সোর্স পদ্ধতিতে অনিয়মিতভাবে ৩,৯০,০২,৩৬৭ টাকা ব্যয় করা হলেও ফলপ্রসূতা অর্জিত হয়নি।	আপত্তিটি নিম্পত্তির জন্য প্রক্রিয়াধীন রয়েছে। আপত্তিটি নিম্পত্তির জন
2018-2022	29/02/2024	4.	চুক্তি অনুযায়ী পূর্ত কাজের বীমা না করায় সম্পাদনযোগ্য কাজের বুঁদিক বৃদ্ধি এবং বীমা প্রিমিয়ামের উপর মূল্য সংযোজন কর (মূসক) ২,৫৭,৬৬৮ টাকা আদায় না করায় মিতব্যয়িতা অর্জিত হয়নি।	প্রক্রিয়াধীন রয়েছে।
2018-2022	29/02/2024	5.	ছোট নদী/খাল পুনঃখনন কাজের প্যাকেজ নির্বাচনে অদূরদর্শিতার কারণে চুক্তি সম্পাদনের পরও কার্য সম্পাদন করতে না পারায় প্রকল্পের লক্ষ্য উদ্দ্যেশ্য ব্যাহত ও মিতব্যয়িতা অর্জিত হয়নি।	
2018-2022	29/02/2024	6.	ছোট নদী ও খাল পুনঃখনন কাজে উৎকৃষ্ট মানের ব্যবহারযোগ্য ৯,৫১,৬০,৮৬৮ টাকার ডেজড ম্যাটেরিয়াল (বালি) নিলামের মাধ্যমে বিক্রয় না করায় মিতব্যয়িতা অর্জিত হয়নি।	
2018-2022	29/02/2024	7.	অনুমোদিত প্রাক্কলন ও ডিজাইন অনুযায়ী নদী/খালের পুনঃখনন কাজ না করায় এবং আংশিক সমাপ্ত প্যাকেজসমূহকে সমাপ্ত দেখিয়ে ১৫,২১,০৬,০৭১ টাকা পরিশোধ করা হলেও Value For Money (VFM) নিশ্চিত হয়নি।	প্রক্রিয়াধান রয়েছে।
2018-2022	29/02/2024	8.	নদী/খাল এর উভয় পাড়ে Plantation বাবদ ৩,২২,১৫,৪৮৪ টাকা পরিশোধ করা হলেও এর ফলপ্রসূতা (Effectiveness) অর্জিত হয়নি।	প্রাক্রিয়াধান রয়েছে।
2018-2022	29/02/2024	9.	Feasibility Study (সম্ভাব্যতা সমীক্ষা) ছাড়াই প্রকল্প গ্রহণের ফলে Efficiency ও Effectiveness অর্জিত হয়নি।	আপত্তিটি নিষ্পত্তির জ- প্রক্রিয়াধীন রয়েছে।

Period of Audit	Date consubmission of Audit Report	of Sl. of No.	Major findings/objections and Mor involved	ney Whether objections resolved or not (if not, mention status)
2018-2022	29/02/2024	3 10.	নদী পুনঃখননের সাশ্রয়কৃত ১,২৩,৮০,৫৯৯ ট অপ্রয়োজনীয়ভাবে ভেরিয়েশনের মাধ্যমে ব্যয় করা হলেও দক্ষ ও মিতব্যয়িতা অর্জিত হয়নি।	5
2018-2022	29/02/2024	11.	প্রকৃতপক্ষে সম্পাদিত কাজ অপেক্ষা ২,৯০,৯০,০৮৬ টাক অতিরিক্ত কাজ দেখিয়ে বিল পরিশোধ করায় মিতব্যয়িতা অভি হয়নি।	ার আপত্তিটি নিষ্পত্তির জন্য ত প্রক্রিয়াধীন রয়েছে।
2018-2022	29/02/2024	12.	ছোট নদী ও খাল পুনঃখনন কাজে Fine Dressing an Close Turfing এবং Water Hyacinth আইটেমের কা না-করা-সত্ত্বেও ১,২৬,১৯,৮৬৭ টাকার বিল প্রদান করা মিতব্যয়িতা অর্জিত হয়নি।	জ প্রক্রিয়াধীন রয়েছে।
2018-2022	29/02/2024	13.	বাংলাদেশ পানি উন্নয়ন বোর্ডের নিজস্ব ড়েজার বিভাগ থাব সব্বেও মিতব্যয়িতা ও দক্ষতার সাথে নদী পুনঃখনন কাছ বান্তবায়ন না করায় অতিরিক্ত ব্যয় ২৫,১০,০৩,৪১৭ টাকা।	া আপত্তিটি নিষ্পত্তির জন্য স্ব প্রক্রিয়াধীন রয়েছে।
2018-2022	29/02/2024	14.	ছোট নদী ও খাল পুনঃখনন কাজে Additional shif আইটেমের কাজ না করা সত্ত্বেও ১,১৩,৪৫,০৫৪ টাকার বিল পরিশোধ করায় মিতব্যয়িতা অর্জিত হয়নি।	া আপত্তিটি নিষ্পত্তির জন্য প্রক্রিয়াধীন রয়েছে।
2018-2022	29/02/2024		Mechanical Excavator দ্বারা ছোট নদী/খাল পুনঃখনন করা সত্ত্বেও অতিরিক্ত দরের Manual Labour আইটেম বাবদ ২১,৮১,০৫০ টাকার বিল পরিশোধ করায় মিতব্যয়িতা অর্জিত হয়নি।	আপত্তিটি নিষ্পত্তির জন্য প্রক্রিয়াধীন রয়েছে।
2018-2022	29/02/2024	[]	খাল ও ছোট নদী পুনঃখনন কাজে Sign Board and BM Pillars আইটেমের কাজ না করা সত্ত্বেও ২,৭৪,৯৩২ টাকার বিল পরিশোধ করায় মিতব্যয়িতা অর্জিত হয়নি।	আপত্তিটি নিষ্পত্তির জন্য প্রক্রিয়াধীন রয়েছে।
2018-2022		F	ছাট নদী/খাল পুনঃখনন কাজের অর্থ দিয়ে অনিয়মিতভাবে RCC Bridge নির্মাণ করায় Value For Money অর্জিত য়েনি।	আপত্তিটি নিষ্পত্তির জন্য প্রক্রিয়াধীন রয়েছে।
		18. প্র	কিল্পের লক্ষ্য ও উদ্দেশ্যের সাথে সামঞ্জস্যহীন কাজ বাস্তবায়নের লে মিতব্যয়িতা অর্জিত হয়নি।	আপত্তিটি নিষ্পত্তির জন্য প্রক্রিয়াধীন রয়েছে।
Total findings/objections and Money involved=			Tk. 65,61,39,493.00	

G. POST-PROJECT REMARKS

31. General Observations/Remarks on the Project

31.1 Background

Bangladesh is a riverine country. It is one of the largest deltas in the world. The area of this country is about 1,47,570 square kilometers. About 9,734 square kilometers of the country is covered by rivers, beels, jheels, haors and baors as well as open water bodies. According to the Rivers of Bangladesh, Survey 2023 by BWDB (Bangladesh Water Development Board), a total of 756-major-and-small-rivers-crisscrossed over the country in 2024. These rivers act as the arteries of the whole aquatic ecosystem of the country, whereas the water-bodies like haors, floodplains, beels, and jheels contribute to keeping inland water balances of this system. These rivers, khals, and wetlands hold large amounts of water. Haor-baor, beel-jheel, ponds, etc. serve as freshwater reservoirs. The water of these reservoirs are used for agricultural purposes. Perennial wetlands, such as baor, beels, jheels, and lakes are expanded over 1,721sq km.

The need for water to protect biodiversity and ecosystems is immense. Almost half of Bangladesh's topography lies in the lowest reaches of three major river systems, the Ganges, Brahmaputra-Jamuna and Meghna, and is below the mean elevation of 10 meters (PWD). On the other hand, 80 percent of the country's total land is floodplain which is flooded during monsoon.

Bangladesh has typical monsoon climate characterized by rain-bearing winds, moderately warm temperatures, and high humidity. It receives heavy rainfall, 80% of which occurs during the monsoon period (late May to mid-October). The mean annual temperature is about 25°C. Highest temperatures in the year range between 38°C and 41°C. The average annual rainfall is about 2,200 mm a year with relatively high humidity (over 80%).

Under current climatic conditions, Bangladesh is one of the most vulnerable country and exposed to a multitude of natural hazards such as floods, cyclones, heat waves, river-bank erosion, drought, storm surges and salinity intrusion. Heavy monsoon rain over the highlands and tropical storms in the coastal region enhancing coastal floods. Sudden rain-storms in April/May create immediate run-off, resulting flash floods in the north-east (Hoar region). About 70% of Bangladesh is one meter or less above mean sea level, and consequently a large part of the country is flood plain. Rising sea level increases salinity intrusion, which in turn reduces freshwater availability. On the other hand, over the past few decades, drought has become a recurrent natural phenomenon in northwest Bangladesh, which has been experiencing recurrent below-average rainfall. Perennial river flows are present in the major regional river systems, but many of the minor rivers lack sufficient flows in the dry period. In the past, droughts have affected 47% of the country by area. With a mix of flood plain and drought-prone areas, the country is faced with an abundance of water on one hand, and (agricultural) droughts on the other.

The freshwater wetlands support an important role in the ecology, economy and livelihood of the country as it contains and carries significant amount of water connecting with river channel. The water retention capacity of the wetlands has been reduced over the time by increased sedimentation, reduced river flows, loss of natural connection between the floodplains and rivers, encroachment to wetlands and consequently increased pollution etc. Besides, most of the khals and beels have shrunk considerably in recent decades through anthropogenic action and no longer retain sufficient amount of water. Moreover, in many areas owing to decreasing dry season surface water, groundwater table has dropped beyond the range of shallow hand pump which is increasing the stress and pollution on groundwater and hindering irrigation facilities.

On 27th March 2018, in the discussion of 'World Water Day', the Ministry of Water Resources felt the need to formulate a project to retrieve the current condition of small rivers, khals and water bodies throughout the whole country. The country needs to urgently intensify its efforts to become less vulnerable to climate change and in consideration of the above existing facts the project has been formulated.

This project is prepared in alignment with the Goal-4 of the Bangladesh Delta Plan 2100 (BDP 2100) to conserve and preserve wetlands and ecosystem and promote their wise use; It is also related with Goal 1, 2 and 6 of the BDP 2100 i.e. ensure safety from floods and climate change related disasters; enhance water security and efficiency of water usages; and achieve optimal and integrated use of land and water resources.

31.2 Justification/Adequacy

The "Re-excavation of small rivers, khals and water-bodies in 64 districts" (Phase-1) (2nd Revised) project has been adopted as the first project as the entitlement of the Cross-Cutting (CC) project list CC 1.43: "Revitalization of khals all over the country" under Bangladesh Delta Plan-2100 to address long-term challenges of water, climate, environment and land sustainability due to climate change and natural disaster risks. This is aligned with the Goal-4 of Delta Plan 2100 to conserve and preserve wetlands ecosystems and wise use of water. It also reflects the purpose of the goal 1, 2 and 6 of the same plan which emphasized for ensure safety from climate change related disasters, enhance water security and efficiency of water uses through achieving optimal and integrated use of land and water resources.

According to the Sustainable Development Goals (SDG), Bangladesh must achieve its progress on the following two goals, which are directly related to this project. These are:

- Goal 6: Clean Water and Sanitation
- Goal 14: Life below Water

This project is also supporting the Goal 1 and 2 of the National Adaptation Plan (NAP) which give emphasize to-

- ensuring protection against climate change variability and induced natural disasters.
- develop climate-resilient agriculture for food, nutrition, and livelihood security.

This project has been playing a vital role to increase or sustain Natural Capital by reducing groundwater depletion and degradation; reducing surface water degradation. It also contributes increase production capital by

- Increasing water availability for more agricultural land, water availability and quality for agriculture, crops yield.
- Change in fish culture (ponds & shrimp) and fish capture (floodplain, rivers, lakes and wetlands).

31.3 Objectives

The objectives of the project are as follows:

- > Ensuring year-round irrigation facilities by increasing the water retention capacity of small rivers, khals & water-bodies.
- > Increase agriculture production by irrigating 1,50,000 hac. and protection of eco-system.
- > To reduce flood and inundation by increasing drainage capacity of 6,00,000 hac. area of small rivers, khals and water bodies.
- > Revitalization of small rivers, khals and water bodies.
- > To ensure easy navigation of 2000 km by increasing draft.
- > To develop fisheries by increasing water retention capacity and duration by re-excavation small rivers, khals & water-bodies.
- > Afforestation on both banks of the re-excavated small rivers/khals/water-bodies.
- > Land development by excavated earth on both sides of re-excavated small rivers/khals/water-bodies.
- > Improvement of environment and socio-economic conditions of project area.
- > To boost up the functionality of previously completed projects.

31.4 Project revision with reasons

Reasons for the 1st Revision of the DPP:

The original DPP of the project was approved in ECNEC meeting held on 07.11.2018 with a cost of Tk. 227954.61 lakh. The Government Order was issued on 22.11.2018 by the Planning Division (vide Memo no. 20.00.0000.411.14.29.18-740 dated:22-11-2018) and subsequently the Administrative Order was issued on 22.11.2018 by the Ministry of Water Resources (vide Memo no. 42.00.0000.039.14.025.18-407 dated:22-11-2018).

The COVID-19 pandemic in Bangladesh was a part of the worldwide pandemic of coronavirus disease in 2019 (COVID-19). The virus was confirmed to have spread to Bangladesh in March 2020. Since then, the pandemic has spread day by day over the whole country for almost two years. Considering the 1st wave and 2nd wave of Covid-19 in the country, chronic floods and cyclone Amphan/Yash actual progress of the project was hampered. The original project duration was from November 2018 to December 2020. In these prevailing circumstances, the first revision of the project was necessary. Hence, the first revision of the project was done by extending duration for one year (From November 2018 to December 2021) with a project cost of Tk. 227113.67 lakh, which is less than the original project cost Tk. 227954.61 lakh by the Ministry of Water Resources (vide Memo no. 42.00.0000.039.14.025.18-181 dated:30-06-2020).

• Reasons for the 2nd Revision of the DPP:

Considering the 2nd wave of Covid-19 in all over the country, cyclone Sitrang, physical work of the project in the field was remarkably slower down resulting requirement of extra time for implementation. In addition, de-markation small rivers, khals and water-bodies varies in CS, RS, SA and BS mouza map due to changing hydro-morphological conditions in field occurred during last 50 years of Bangladesh causing delay in field work. As such re-excavation work was not implemented as per original approved design and specification in stipulated time. Court Cases, disputed of land ownership with public in some places, obstruction and unwillingness of reexcavation by some group of local people in several areas causing delay in implementation.

On the above facts and grounds, the cost of some packages for implementation have been reduced,

as a result a significant amount of project cost was saved. On the other way, there were huge demand to include more small rivers, khals and water-bodies from public-representatives, local elites, district administrations and District Water Resources Development and Management Committee. Eventually, Ministry of Water Resources directed in the 5th Project Steering Committee meeting held on 07/06/2021 and in the Project Review meeting held on 06/10/2021 to include more small rivers, khals and water-bodies on priority basis without exceeding the project cost. Hence, the second revision of the project was approved by the Planning Commission with project duration from November 2018 to June 2023 costing Tk. 225684.88 lakh, which is less than the 1st revised project cost of Tk. 227113.67 lakh (vide Memo no. 20.358.014.01.05.389.2018/28 dated:28-02-2022).

No cost time extension:

World-wide economic recession-due-to-unavoidable reasons, the project allocation was reduced. As a result, although the physical work of the project was more than 80%, but lack of fund availability it was not possible to complete the project by June 2023. Considering the above facts and recommendation from the Ministry of Water Resources (MoWR); and Monitoring and Evaluation Sector-4 of Implementation, Monitoring and Evaluation Division (IMED), Planning Commission approved no cost time extension of the project duration from November 2018 to June 2024 (vide Memo no. 20.358.14.01.05.389.2018/43 dated:20-07-2023).

• Inter-item Cost Adjustment:

In the light of prevailing field conditions and other rational reasons, the quantity of work in some packages increases resulting increment of respected package cost over the RDPP package cost. On the other hand, the quantity of work in some packages decreases resulting reduction of respected package cost from the RDPP package cost. For this reason, accordingly, cost of those packages has to be adjusted without exceeding the approved RDPP cost. As such, recommendation from the Project Implementation Committee (PIC) of BWDB, Project Review meeting held on 28/02/2024 at MoWR and Departmental Project Evaluation Committee (DPEC) of MoWR on 13/03/2024, the Ministry of Water Resources approved Inter-item Cost Adjustment of the project (vide Memo no. 42.00.0000.039.14.025.18-120 dated:22-04-2024).

32. Rationale of the project (Consider the following issues):

32.1 Concept

The freshwater Rivers and Khals are large surface water bodies that accumulate surface runoff through internal drainage channels. The haors, baors, khals, beels and jheels are of fluvial origin and are commonly identified as freshwater reservoirs. In Bangladesh, there are thousands of khals and beels of different sizes, which in turn provide fresh water supply and support life and livelihood of Bangladesh. About 1 billion tons of sediment enter the Bangladesh in each year through the three major river systems. These are Ganges system, Brahmaputra-Jamuna system and Meghna system. These three river systems spread in various branches and sub-branches. As a result, the sediment carried by these three river systems and their tributaries are gradually filling up and many small rivers and khals are on the verge of disappearing.

The pressure on wetlands is increasing day by day to meet the growing population and its huge food demands which have a crucial threat for land-hungry country like Bangladesh. Due to continuous sedimentation on the river systems, resulting changes of land-use and many rivers and canals are on the verge of extinction. The navigability of the river is shortening and hampering;

and the availability of surface water for irrigation is decreasing day by day. Farmers are becoming more dependent on groundwater for agricultural use which enhance the production cost of food grain. As a result, groundwater levels are falling, aquifer is damaging which in turn creating the possibility of landslide and exposure to arsenic increase. On the other hand, crop loss due to monsoon inundation and filling of canals, waterbodies, small rivers are having a major adverse impact on the country's economy.

32.2 Design

The rationale of the project is to achieve restoration of small rivers, khals and water bodies within the 64 districts (375 Upazilas and 2 city corporations) of Bangladesh for improving—water-retention capacity, providing irrigation facilities, and preserving natural habitats of fishes and other aquatic life thereby improving socio-economic and environmental conditions of the country and also restoration of biodiversity and climate resilience ecosystem. The design for re-excavation including cutting depth and width was prepared in accordance with field survey reports, technical justifications and surrounding ground conditions.

This design was approved by the concerned Superintending Engineer of the Field Offices. Based on this design, estimated cost of each package was prepared. All these estimates received from the field offices are thoroughly checked, scrutinized and verified by Project Director's office to calculate the total project cost.

32.3 Location

The small rivers, khals and water bodies of this project are identified and selected by each District Water Resources Development and Management Committee all over the country. After that, the selected small rivers, khals and water bodies are surveyed on an urgent basis by respective BWDB's field offices. From the independence of Bangladesh i.e. since 1971 to 2018, there were no major re-excavation of small rivers, khals and water-bodies was done across the whole country. Although some excavation and re-excavation works were done in a scattered manner which were very insignificant with respect to countries requirement.

32.4 Timing

Bangladesh Delta Plan (BDP) 2100 was approved by the ECNEC on the 4th of September 2018. According to the Goal-1 (Ensure security from floods and climate change related disasters), Goal-2 (To promote water security and greater efficiency in water use), Goal-4 (To conserve wetlands and ecosystems and ensure their appropriate use) and Goal-6 (To ensure optimal integrated use of land and water resources), this project was formulated and executed from November 2018 to June 2024. This project is the 1st project highlighting "Revitalization of khals of all over the country" mentioned in Capital Cross-Cutting 1.43 of BDP-2100.

33. Brief description on planning and financing of the project and its applicability (Consider the following issues):

33.1 Project Identification

The project is the 1st project highlighting "Revitalization of khals of all over the country" mentioned in Capital Cross-Cutting 1.43 of Bangladesh Delta Plan (BDP-2100). BDP-2100 was approved by the ECNEC on the 4th of September 2018. Following this plan, the project was identified from 64 districts (375 upazilas & 2 city corporations) of Bangladesh.

33.2 Project Preparation

On 27th March 2018, in the discussion of 'World Water Day', the Ministry of Water Resources (MoWR) and Bangladesh Water Development Board (BWDB) felt the need to formulate a project to retrieve the current condition of small rivers, khals and water-bodies throughout the whole country. The country needs to urgently intensify its efforts to become less vulnerable to climate change; increase irrigation, navigation facilities & drainage capacity and improvement of environment & socio-economic conditions. The project has been prepared to fulfill the above needs.

33.3 Appraisal

The appraisal meeting was held on 01/11/2018 at Planning Commission. As per decision of the appraisal meeting the DPP was corrected and sent to the ECNEC for approval of this project.

- 33.4 Credit Negotiation: Not Applicable.
- 33.5 Credit Agreement: Not Applicable.
- 33.6 Credit Effectiveness: Not Applicable.
- 33.7 Loan Disbursement: Not Applicable.
- 33.8 Loan Conditions: Not Applicable.

33.9 Project Approval

- The project was approved by ECNEC on 07/11/2018.
- The 1st Revised DPP was approved by the Ministry of Water Resources on 30/06/2020.
- The 2nd Revised DPP was approved by the Planning Commission on 28/02/2022.
- Planning Commission approved no cost time extension of the project on 20/07/2023.
- Ministry of Water Resources approved Inter-item Cost Adjustment of the project on 22/04/2024.

33.10 Others(specify): Nil

- 34. Analysis of the post-implementation situation and result of the project (Consider following issues):
 - Whether the beneficiaries of the project have clear knowledge about the Target/Objectives of the project: Yes.
 - 34.2 Programme for use of created-facilities of the project:

The stack holders or beneficiaries are directly taking advantages benefits of the created facilities after successful implementation of the project.

34.3 O & M Program of the project:

After completion of the project, major repair/rehabilitation works, operation and maintenance as per filed condition will be accomplished from regular non-development revenue (O&M) budget of BWDB.

34.4 Impact of the project (Direct & Indirect):

Direct:

- Irrigation facility increased and additional remarkable amount of cropland has come under irrigation facilities during dry season.
- Drainage facility increased resulting in flood control and water logging reduction in more than approx.1 million hectares land.
- Navigation facility improved significantly by increasing draft and possible to conserve water in a substantial amount in small rivers, khals & water-bodies in 64 Districts of the eountry.
- Ground water level in the riverbank area has increased.
- Surface water storage increased in the re-excavated small rivers, khals and water-bodies creating connectivity between surface water networks.
- Fish production increased significantly due to increase of water retention capacity and its duration; as a result, natural habitats of indigenous fish have been created.
- Tree plantation along the river and khal banks has significant positive impacts on both the environment and local communities. The primary benefits include erosion control, improve water quality, enhanced biodiversity and climate resilience.

Indirect:

- Revitalization of Small rivers, khals and water bodies has improved environment and socio-economic conditions of project area.
- Money circulation and manpower employment generation is a great achievement of this project which in turn expedites socio-economic and improve environmental growth of the local community all over Bangladesh.
- By implementing this project, the hydrological connectivity of canals and rivers has been restored which improve healthy and functional aquatic ecosystems, efficient water management, ensuring fish migration and sustainable agricultural practices.
- 34.5 Transfer of Technology and Institutional Building through the project: Not Applicable.
- 34.6 Employment generation through the project:

A large number of skilled/unskilled workers were employed during implementation period of the project. Project investment has two aspects, the first one is productive capacity creation, and the second is creation of employment opportunity. The creation of farm level job opportunities is a direct socio-economic benefit of the project. During dry season, farm level job opportunities through labour utilization have been increased.

34.7 Possibility of Self-employment:

As such irrigable area increased and increment of water retention area, the possibility of self-employment in agricultural and aquacultural sectors has been created.

34.8 Possibility of Women-employment opportunity:

Yes, there are possibilities of women-employment through the project benefited area enhanced. Along with participating in various developmental activities, women will become self-reliant by engaging themselves in small businesses.

34.9 Women's participation in development:

Yes.

34.10 Probable Impact on Socio-Economic activity:

The re-excavation of rivers, khals and waterbodies in Bangladesh has brought comprehensive socio-economic benefits, enhancing agricultural productivity, fishery yields, transportation facilities, health and overall community resilience. These improvements contribute to higher incomes, better living standards and greater economic opportunities for local populations, while also fostering environmental sustainability and climate adaptation.

The major socio-economic impacts of the project span across agriculture, fisheries, transportation, and overall quality of life. Increased storage of fresh water in waterbodies, khals and rivers have enhanced access to clean water for domestic use, which is crucial for the well-being of communities.

34.11 Impact on environment:

Re-excavation of small rivers, khals and water-bodies under the project exhibited significant environmental and ecological impacts. Primarily, this project helped restore natural water flows, reduced flood hazards, improved drainage and benefited local ecosystems. Improved water quality and increased oxygen level is supporting aquatic life and promoting biodiversity of the project influenced area.

Restoration of wetlands and water bodies has also had positive environmental impacts, such as improved water quality, biodiversity conservation and carbon sequestration. These benefits contribute to long-term sustainability and resilience of local ecosystems and livelihoods.

34.12 Sustainability of the project:

The project has been completed as per approved RDPP (2nd Revision) and as per design & specifications. It is a sustainable project but will require periodic maintenance.

34.13 Contribution to poverty alleviation/reduction:

The small rivers, khals and water-bodies re-excavation project in Bangladesh has not only improved the physical infrastructures related to water management but has also contribute to the achievement in poverty alleviation. Properly managed waterways help mitigate the impact of floods by allowing water to flow more efficiently during monsoon seasons. This reduced the damage to crops and infrastructure, thereby protecting livelihoods dependent on agriculture and aquaculture which subsequently contribute to poverty alleviation/reduction.

Opinion of the public representatives, local elite, local administration, teachers, religious leaders, women's representatives etc.:

Local representative such as Member of Parliament, local elite, local administration, teachers, religious leaders, women's representatives & local UP chairmen have good knowledge and interaction with this project. Most of them are highly satisfied and given positive remarks regarding the project.

34.15 Contribution of Micro-credit programs and Comments on overlapping with any NGO activities:

Not Applicable.

- 35. Problems encountered during Implementation (with duration & steps taken to resolve those) (Consider following issues):
 - 35.1 Project management: Not Applicable.
 - 35.2 Project Director: Not Applicable.
 - 35.3 Land Acquisition: Not Applicable.
 - 35.4 Procurement: Not Applicable.
 - 35.5 Consultancy: Not Applicable.
 - 35.6—Contractor: Not-Applicable.
 - 35.7 Manpower: Not Applicable.
 - 35.8 Law & Order: Not Applicable.
 - 35.9 Natural calamity:

The COVID-19 pandemic in Bangladesh was a part of the worldwide pandemic of coronavirus disease in 2019 (COVID-19). Since March 2020, the pandemic had spread day by day over the whole country for almost two years. For this reason, implementation works in field were hampered severely.

- 35.10 Project financing: Not Applicable.
- 35.11 Allocation and release: Not Applicable.
- 35.12 Design formulation/approval: Not Applicable.
- 35.13 Project aid disbursement and re-imbursement: Not Applicable.
- 35.14 Mission of the development partners: Not Applicable.
- 35.15 Time & Cost Over-run:

The Time Over-run was 161.54%. This was due to COVID-19 pandemic in Bangladesh since March 2020, field progress of implementation works was hampered severely, and execution of physical works were delayed over a substantial period as the pandemic had been spread over the whole country for almost two years.

There was no Cost Over-run in this project. Rather avoiding wastage, revising estimates, strengthening monitoring and testing activities, resulting in lower final bill than contract price, resulting in lower cost than approved RDPP cost of the project.

- 35.16 Project Monitoring: Not Applicable.
- 35.17 Delay in Decision: Not Applicable.
- 35.18 Transport, Training: Not Applicable.
- 35.19 Approval and Others: Not Applicable.
- 36. Remarks & Recommendations of the Project Director:

Bangladesh has typical monsoon climate characterized by moderately warm temperatures and high humidity and receives heavy rainfall, 80% of which occurs during the monsoon period. Highest temperatures in the year are between 38°C to 41°C and average annual rainfall is about 2,200 mm with relatively high humidity (over 80%). Bangladesh is vulnerable and exposed to a multitude of natural hazards such as floods, cyclones, heat waves, river-bank erosion, drought, storm surges and salinity intrusion. Almost half of Bangladesh's topography lies in the lowest reaches of three major river basin systems, the Ganges, Brahmaputra-Jamuna and Meghna and nearly 1 billion tons of

sediment enter into the Bangladesh in each year through the above three major river systems. These three river systems spread in various branches and sub-branches directly of indirectly linked with thousands of khals and beels of different sizes, which in turn provide fresh water supply and support life and livelihood of Bangladesh. The sediment carried by these three river systems and their tributaries are gradually filling up and many small rivers and khals are on the verge of disappearing.

On the 'World Water Day' 2018, the Ministry of Water Resources felt the need to formulate a project to retrieve the current condition of small rivers, khals and water bodies throughout the country to urgently intensify its efforts to become less vulnerable to climate change and in consideration of the above existing facts the project has been formulated. This project was prepared in alignment with the Goal-4 of the Bangladesh Delta Plan 2100 (BDP 2100) to conserve and preserve wetlands and ecosystem and was also-related-with-Goal-1, 2 and 6 of the BDP 2100 i.e. ensure safety from floods and climate change related disasters; enhance water security and efficiency of water usages; and achieve optimal and integrated use of land and water resources.

The "Re-excavation of small rivers, khals and water-bodies in 64 districts" (Phase-1) project was adopted as the first project of the Cross-Cutting (CC) project list CC 1.43: "Revitalization of khals all over the country" under Bangladesh Delta Plan-2100. From the independence of Bangladesh to 2018, there were no major re-excavation of small rivers, khals and water-bodies was done across the whole country. Although some excavation and re-excavation works were done in a scattered manner which were very insignificant with respect to countries requirement. This project was directly related with Goal 6 & Goal 14 of Sustainable Development Goals (SDG) of Bangladesh.

The objectives of the project are achieved through restoration of small rivers, khals and water bodies within the 64 districts (2 city corporations and 375 upazilas) of Bangladesh for improving water retention capacity, providing irrigation facilities, and preserving natural habitats of fishes and other aquatic life thereby improving socio-economic and environmental conditions of the country and also restoration of biodiversity and climate resilience ecosystem. Overall achievement of the project also include:

- Around 416.00 hectares govt/acquired land is reclaimed by evicting illegal encroachment all over the country which current market value is about 1464.17 crore BDT. (Approx: 132.22million USD) i.e. 64.23% of the total project cost.
- Money circulation and manpower employment generation is a great achievement of this project which in turn expedites socio-economic and environmental growth of the local community.

Through increasing irrigation and drainage facility; navigation facility; flood control and reducing water logging; increment of ground water level, this project is supporting Goal-1 of NAP. This project is playing a vital role to contribute Goal-2 of NAP by increasing fish production extensively through water retention capacity and its duration. It may be mentioned that during last five years through implementation of the project, natural habitats of indigenous fish have been created and subsequently fish production increased which in turn supporting to achieve Goal-2 of NAP

The project was completed with no cost over-run. Avoiding wastage, revising estimates, strengthening monitoring and testing activities, resulting almost 19.00% less than the latest approved revised project cost. Time over-run of the project was 161.54%. This was due to outbreak of worldwide pandemic of coronavirus (COVID-19) which was spread to Bangladesh in March 2020. Since then, the pandemic has spread all over the whole country for almost two years causing more than two years delay in physical work implementation of the project. Due to changing hydro-morphological condition in field during last 50 years, de-markation of small rivers, khals and water-bodies varies in CS, RS, SA and BS mouza map resulting time over-run in field re-excavation work significantly.

Recommendations

- The re-excavated earth (spoil earth) from small rivers, khals & water-bodies management should be done in 2nd phase of this project and future projects like this by creating a new item in the Standard Schedule of Rates. So that the contractors can remove re-excavated or excavated earth from the site to a distant place at his own responsibility but for cutting volume of earth, the contractors should pay royalty to the executing agency or deducting royalty of cutting earth volume from his re-excavation or excavation of earth bill. Thus, the Government should get revenue from royalty of earth and as a whole the project cost will be less.
- Tree plantation under this project should be given to Forest Department by making Memorandum of Understanding (MoU) with them. In that case, output from tree plantation will be more benefited for overall environment and forestry sector of the country.
- De-markation of small rivers, khals and water-bodies varies in CS, RS, SA and BS mouza map due to changing hydro-morphological condition in field occurred during last 50 years of Bangladesh. So, before starting re-excavation or excavation work perfect pre-work survey should be done by the executing agency with the help of respective district administration resulting hassle free implementation of the project in stipulated time.
- Regular maintenance of the implemented works is required for more sustainability of the project.
- Publicity of the project work should do more frequently to enhance public awareness, so that
 they would refrain from throwing wastes, polythene bags and other environmental hazard items
 into the small-rivers, khals of water-bodies.

Date 10 09 2024

Ornering

(Tariq Abdullah Al Fayyaz)
Project Director/Addl. Chief Engineer
Re-excavation of small rivers, khals &
water-bodies in 64 districts
(Phase-1) (2nd Revised)
BWDB, Dhaka.

Signature and seal of the Project Director

37. Remarks/Comments of Agency Head:

The objective of the project was to achieve the restoration of small rivers, khals, and water-bodies within the 64 districts of Bangladesh. By excavating and dredging these small rivers and khals, water retention capacity was improved, thus providing irrigation facilities for agricultural production, increasing drainage capacity, ensuring navigation, and preserving natural habitats of fishes and other aquatic life. Afforestation on the banks of water bodies, and land development by excavated earth improve the environment and socio-economic conditions of the project area.

The project was implemented in alignment with Goal 4 of the Bangladesh Delta Plan 2100 (BDP 2100): to conserve and preserve wetlands and ecosystems. It helps achieve the targets of Sustainable

Development Goals (SDG) and National Adaptation Plans (NAP).

Therefore, this project can be regarded as successful in fulfilling its intended purposes.

70 07 0 007	20 P. J. S.		
Date 20-02 - LOVS	Signature and seal of Agency Head		
	পরিটিভি নং- ৬৬০১১৮০০১		
	মহাপরিচালক		
	বাপাউবো, ঢাকা।		

1 11

38. Remarks/Comments of the Secretary/Senior Secretary of the Ministry/Division:

The project has been completed successfully. Regular maintenance and monitoring should be ensured by Bangladesh Water Development Board for the sustainability of the project.

	·
Date	Signature and seal of Secretary

and the second s