

ANALYSIS TEMPLATE REPORT

Primary Element	Secondary Element	Weight	Unit	Element Rate	Value
80 . Plumbing Work					
80-720-30	Supply & fitting : long pan : 510mmx280mmx260mm; white				
10.	<u>Materials : Concrete</u>				
	10-040 Bricks : 1st Class	25.0000	No.	@ Tk. . . .per 1000 No.	Tk.
	10-100 Cement : Portland ...	0.2500	kg	@ Tk. . . .per kg	Tk.
				Sub Total	Tk.
40.	<u>Metal Work</u>				
	40-850 Ornameash,steel,9mmx29mm mesh, 0.5mm	0.9295	sqm	@ Tk. . . .per sqm	Tk.
				Sub Total	Tk.
50.	<u>Plumbing Work</u>				
	50-076 Cistern, High Level, C.I.	1.0000	No.	@ Tk. . . .per No.	Tk.
	50-089 Cock, Ball, Brass, 13mm dia ...	1.0000	No.	@ Tk. . . .per No.	Tk.
	50-150 Cock, Stop, Brass, 13mm dia ...	1.0000	No.	@ Tk. . . .per No.	Tk.
	50-440 Pipe, PVC., 32mm dia ...	2.2500	m	@ Tk. . . .per m	Tk.
	50-975 W.C;Eastern	1.0000	No.	@ Tk. . . .per No.	Tk.
	50-976 Water Closet, Foot Rest	2.0000	set	@ Tk. . . .per set	Tk.
				Sub Total	Tk.
80.	<u>Labour</u>				
	80-560 Plumber ...	1.0000	day	@ Tk. . . .per day	Tk.
	80-570 Plumber, Helper	2.0000	day	@ Tk. . . .per day	Tk.
				Sub Total	Tk.
				Sum of Sub Total	Tk.
				Overhead & 2.5	Tk.
				Item Total	Tk.
				Contractor's 10 %	Tk.
				Total	Tk.
				VAT 5.5 %	Tk.
				Item Grand Total	Tk.